Cherokee County School District

Agenda Request Form

Meeting Date	Agenda Item Number
April 15, 2021	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 30 March 2021

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Bus Shop I – New Fuel Island

- New fueling system is operational.
- Demolition and removal of the existing system has begun and is scheduled for completion April 2021.

Etowah HS Athletic Facility Improvements

- Visitor's fieldhouse slab will be poured next week.
- Football restroom masonry walls underway.
- Softball concessions/restroom building plumbing and electrical below slab are underway.
- This project is scheduled for completion August 2021.

Woodstock MS Classroom Addition

- Overhead electrical, plumbing, and HVAC rough-in work continues.
- Cable tray installation is underway.
- Brick veneer installation has begun.
- Roofing activities are ongoing.
- This project is scheduled for completion August 2021.

Woodstock HS Auxiliary Gym

- Electrical, plumbing and HVAC rough-in work continues.
- Roofing activities are ongoing.
- Brick installation is underway.
- This project is scheduled for completion August 2021.

WJS

WJS/SW:mm
Attachments

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Bus Shop I – Replacement Fuel Island



Exterior View



Exterior View

Etowah High School Athletic Facility Improvements



Exterior View – Visitor Fieldhouse



Exterior View – Home Restroom Facilities

Woodstock High School Auxiliary Gym



Interior View

Woodstock Middle School Classroom Addition



Exterior View