Cherokee County School District

Agenda Request Form

Meeting Date	Agenda Item Number
May 20, 2021	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 11 May 2021

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Etowah HS Athletic Facility Improvements

- Visitor's fieldhouse masonry walls and installation of metal roof trusses are underway.
- Home football restrooms brick veneer, roof trusses and decking continues.
- Softball concessions/restroom building masonry walls are underway, along with roof trusses and decking.
- This project is scheduled for completion August 2021.

Woodstock MS Classroom Addition

- Overhead electrical, plumbing, and HVAC rough-in work continues.
- Technology to start cabling above ceiling.
- Brick veneer installation is nearing completion.
- Roofing activities are ongoing.
- Interior painting is underway.
- Ceiling grid installation to commence.
- This project is scheduled for completion August 2021.

Woodstock HS Auxiliary Gym

- Overhead electrical, plumbing and HVAC rough-in work continues.
- Metal wall panel installation has begun.
- Brick installation is complete, and cleaning is underway.
- Window installation has commenced.
- Interior painting is in progress.
- This project is scheduled for completion August 2021.

WJS

WJS/SW:mm
Attachments

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Etowah High School Athletic Facility Improvements



Exterior View – Visitor Fieldhouse



Exterior View – Softball Restroom/Concession

Woodstock High School Auxiliary Gym



Interior View



Exterior View

Woodstock Middle School Classroom Addition



Interior View



Exterior View