Cherokee County School District

Agenda Request Form

Meeting Date	Agenda Item Number
July 15, 2021	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 06 July 2021

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Etowah HS Athletic Facility Improvements

- Installation of the ceilings and site retaining walls are underway at the visitor's fieldhouse.
- At the home football restrooms, epoxy flooring is being applied, painting and site concrete are ongoing.
- At the softball concessions/restroom building, work on the site concrete, along with grading and sod installation are progressing.
- This project is scheduled for completion August 2021.

Woodstock MS Classroom Addition

- Ceiling tile installation is underway.
- Technology cabling terminations continue.
- Marker and tack board placement has begun.
- Cabinet installation is in progress.
- Sidewalk exterior grading is on-going.
- LVT floor preparation has started.
- Epoxy flooring application has begun.
- This project is scheduled for completion August 2021.

Woodstock HS Auxiliary Gym

- Ceiling tile installation is underway.
- Epoxy flooring application has started.
- Parking lot lighting has begun.
- Concrete pour for sidewalks and site is ongoing.
- This project is scheduled for completion August 2021.

WJS

WJS/SW:mm
Attachments

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Etowah High School Athletic Facility Improvements



Exterior View – Visitor Fieldhouse

Woodstock High School Auxiliary Gym



Exterior View



Interior View

Woodstock Middle School Classroom Addition



Exterior View



Interior View