Cherokee County School District

Agenda Request Form

Meeting Date	Agenda Item Number
August 19, 2021	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 10 August 2021

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Etowah HS Athletic Facility Improvements

- The perimeter fence installation, curbing and sidewalk placement at the visitor fieldhouse is progressing.
- Plumbing fixture installation continues at the home restrooms.
- Painting and plumbing fixture installation is in progress at softball concession building.
- This project is scheduled for completion August 2021.

Woodstock MS Classroom Addition

- Certificate of Occupancy has been received.
- Final punch list items are ongoing.
- This project is scheduled for completion August 2021.

Woodstock HS Auxiliary Gym

- Certificate of Occupancy has been received.
- Final punch list items are ongoing.
- The completion date for this project has been adjusted to October 2021 due to supply chain delivery delays.

WJS

WJS/SW:mm
Attachments

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Etowah High School Athletic Facility Improvements



Exterior View – Visitor Fieldhouse

Woodstock High School Auxiliary Gym





Exterior Views

Woodstock Middle School Classroom Addition



Exterior View



Interior View