Cherokee County School District

Agenda Request Form

Meeting Date	Agenda Item Number
October 21, 2021	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 11 October 2021

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Etowah HS Athletic Facility Improvements

- Final roof installation is scheduled to begin late October.
- This project is scheduled for completion November 2021.

Woodstock HS Auxiliary Gym

- Final punch list items have been completed.
- Gym floor installation is scheduled to begin late October.
- The completion date for this project has been adjusted to November 2021 due to supply chain delivery delays.

WJS

WJS/SW:mm
Attachments

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Etowah High School Athletic Facility Improvements



Exterior View – Home Restrooms



Exterior View – Visitor Fieldhouse

Woodstock High School Auxiliary Gym



Exterior View