Cherokee County School District

Agenda Request Form

Meeting Date	Agenda Item Number
December 09, 2021	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 30 November 2021

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Etowah HS Athletic Facility Improvements

- Final metal roof installation is underway.
- Locker installation has begun in the visitor field house.
- The completion date for this project has been adjusted to December 2021.

Woodstock HS Auxiliary Gym

- Gym floor installation has begun with sanding and finishing activities ongoing.
- Bleachers are on-site.
- The completion date for this project has been adjusted to December 2021 due to supply chain delivery delays.

Subsequent to the Ed-SPLOST Renewal Referendum, Capital Improvements staff is in the initial planning stages of the Cherokee HS and Free Home ES replacement facilities, RM Moore ES Modernization, and the construction of the replacement bus washes at both Bus Shops I and II. Programming and schematic designs for each of these projects will be forthcoming.

WJS

WJS/SW:mm
Attachments

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Woodstock High School Auxiliary Gym



Interior View



Interior View