Hanover Community School Corporation
Construction Projects

Board Report
October 25, 2022



Hanover Community School Corporation
Construction Projects

Board Report
October 25, 2022




Table of Contents

- Red Cedars Elementary School
- New Resource Center
- Additions & Renovations to Hanover High School

Progress Photographs



Red Cedars Elementary - Gymnasium

Red Cedars Elementary:

Remaining Items:

- Complete punch list items
- Complete Gymnasium flooring
- Complete Bleacher install

Progress Photographs



Resource Center

New Resource Center:

- Completed ceilings and equipment at Admin
- Completed final stone grading for asphalt roads and parking lots
- Continued flooring in Admin
- Began furniture install in Admin
- Continued painting and final utilities in Bus Garage
- Continued ceilings in remaining offices

Progress Photographs



Resource Center Admin Board Room

New Resource Center:

Next Four Weeks (Admin)

- Complete flooring in all areas
- Complete furniture
- Turn over building for staff
- Begin final punch list

Progress Photographs



Mechanics Shop Area

New Resource Center:

Next Four Weeks

(Bus Garage, Mech., Maint. Buildings)

- Complete ceilings, final paint, and temporary doors in maintenance building
- Continue fencing install
- Continue final MEP related overhead work
- Begin fuel distribution equipment installation
- Begin bus wash equipment installation

Progress Photographs



Hospitality Room

High School Additions & Renovations:

- Continued demolition of last six classrooms in the lower east end of the building
- Continued finishing walls and overhead utilities in music rooms and building trades
- Continued VCT installation in corridors – adjacent to last six rooms, Athletics and cafeteria corridor remaining
- Continued punch list items in previous areas

Progress Photographs



Foreign Language Classroom

High School Additions & Renovations:

Next Four Weeks

- Continue VCT install in athletic corridors
- Complete utility relocations in music and building trade areas
- Continue painting in CTE lab areas
- Begin window modifications in Foreign Language classrooms
- Begin wall patching and prepping for paint in Foreign Language classrooms

Progress Photographs



Band Room

High School Additions & Renovations:

Next Four Weeks

- Begin painting walls and ceilings in building trades
- Complete finishing and painting bulkheads in music area
- Begin ceiling install in band room
- Complete cafeteria restroom ceramic tile
- Complete athletic rooms and turnover to school
- Complete remaining touch up work for roofing replacement