Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: March 2023

Focus Area: Site



Prepared By: Fred Kendall

Confidential

Pequea Valley School District

Middle & High School

March 02 2023

Table of Contents

1 Executive Summary Report No. 01

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 14 %

Status: Phase

BUDGET STATUS:

Contract amount: $51,588,793.00 Total billed to date: $7,132,724.16
Approved change orders: $<23,600.00> Paid to date: $6,419,451.74

Revised contract amount: $ 51,565,193.00
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *The phase 1 site demolition is complete.*
- *Temporary road to existing sewar plant is complete and will be maintained.*
- *The site work has been ongoing with drilling & blasting the rock to lower the grade for the school building and parking lot areas.*
- *Work on the temporary storm water basin is complete. Erosion control remains to be done.*
- *Fill is being applied to the south road and parking area.*

Progress Photos










DEERE
350G

