Front Parking – HS/MS

- Subgrade has been lime-stabilized, cured, and graded.
- Formwork has begun for concrete paving.
- Will have 1st concrete pour this Friday and then 2 more pours the next two Fridays.
- Relocating fire hydrant near highway this week Wednesday so storm piping can be completed.
- Electrical underground has been installed and we are scheduling the power shutdown for February 17th (during school break) to install the new transformer.
- Underground electrical conduit for light poles will begin this week.

Rear Parking & Loop – Stadium

- Moving dirt and cutting grades at loop road towards the Elementary campus.
- Lime-stabilizing the large parking lot area now and will also lime the loop road this week.
- 60% of the storm piping has been installed so far and the remainder will be installed following the completion of lime-stabilization.
- Re-routed the main irrigation water line last week.
- Electrical underground will be complete this week except for light poles, which will begin after lime-stabilizing.

Front Parking





Front Parking (cont)





Rear Parking & Loop Road

