MATCH LINE 'A'

BLUE BACK SQUARE

PHASE 4
COMPLETED 2008

CONSTRUCT 6'-8' WIDE PATH
REGRADE, STONE BASE, PAVEMENT
L= 3950 FEET
CONSTRUCTION COST = $200,000

EX. PEDESTRIAN BRIDGE

PEDESTRIAN CROSSING @ INTERSECTION
WILL INCREASE VEHICLE DELAY
(TOWN-OWNED SIGNAL)

FUTURE PROJECT TO IMPROVE BRIDGE
SHOULD INCLUDE PEDESTRIAN UNDERPASS

PHASE 3
DESIGN 2023
CONSTRUCTION 2024

NARROW ROADWAY FOR PATH AS PART OF
FUTURE ROADWAY RECONSTRUCTION
L= 3900 FEET
EST. CONSTRUCTION COST = $780,000

PHASE 2
COMPLETED 2015

CONSTRUCT 10' WIDE ASPHALT PATH
REMOVE TREES, REGRADE, STONE BASE, BITUMINOUS SURFACE
LANDSCAPE, MODIFY I-84 RAMPS AND PROVIDE TRAIL CROSSING
L = 3030 FEET
FINAL CONSTRUCTION COST = $380,708

BEACHLAND PARK

FUTURE COMMUNITY CENTER
AKA 100 MAYFLOWER STREET

SPUR TO ELMWOOD COMMUNITY CENTER

PHASE 1
COMPLETED 2009

CONSTRUCT 8' WIDE ASPHALT PATH
ON TOP OF EXIST. FLOOD CONTROL DIKE
D.E.E.P. APPROVAL REQUIRED
L = 2500 FEET
CONSTRUCTION COST = $185,000

ELMWOOD CENTER

SPUR TO ELMWOOD COMMUNITY CENTER

CROSSWALK CONNECTION
TO CTfastrak STATION
(RRFB)

CT fastrak
ELMWOOD STATION

PHASE 8
FUTURE EXTENSION

TO BE COORDINATED WITH REDEVELOPMENT
OF 1800 ASYLUM AVENUE
L = TBD
EST. CONSTRUCTION COST TBD

N/F
WEHA
DEVELOPMENT
GROUP LLC

WEHA
DEVELOPMENT
GROUP LLC

LITTLE LEAGUE
FIELDS/MIRACLE
FIELD

UNIVERSITY OF
ST. JOSEPH

PHASE 7
COMPLETED 2023

CONSTRUCT 8'-10' WIDE ASPHALT PATH
L = 700 FEET
FINAL COST (PENDING; ~$50,000)

PHASE 6
COMPLETED 2023

CONSTRUCT 10' WIDE ASPHALT PATH
REGRADE, STONE BASE
BIT. SURFACE, PLANT TREES
L = 2890 FEET
D.E.E.P. EASEMENT OBTAINED
AUTHORIZED CONSTRUCTION COST $1,174,298

PHASE 5
COMPLETED 2022

CONSTRUCT 10' WIDE ASPHALT PATH
L = 2990 FEET
REGRADE, STONE BASE
BIT. SURFACE, PLANT TREES
D.E.E.P. EASEMENT OBTAINED
FINAL CONSTRUCTION COST $807,212

MATCH LINE 'A'

LEGEND

- EXISTING PAVED TRAIL
- EXISTING UNPAVED TRAIL
- TRAIL UNDER CONSTRUCTION
- PROPOSED TRAIL

TOWN OF WEST HARTFORD DEPARTMENT OF COMMUNITY DEVELOPMENT DIVISION OF ENGINEERING	
TROUT BROOK TRAIL **OVERALL PROJECT PLAN** NEW PARK AVENUE TO ASYLUM AVENUE	
SCALE: 1"=400'	**DATE: NOVEMBER 2023**

FILE: F:\TOWN PROPERTIES\Parks and Recreational Facilities\Trout Brook Trail\Trout Brook Trail Overall Project Plan - Nov2023.dwg

PLOTTED: 11/21/2023