Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: November 2023

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

November 02 2023

Table of Contents

1 Executive Summary Report No. 08

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 43 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $33,044,923.67
Approved change orders: $244,366.39 Paid to date: $29,740,431.33
Revised contract amount: $ 77,046,666.39
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Site Storm Water work continues Working on NE corner of Site.*
- *CMU Foundations in all Areas is 100%*
- *CMU to Bearing is 100% in Area A and B*
- *Concrete SOG in Area B is 90% complete*
- *Concrete SOG in Area A is 60%*
- *Concrete SOG in Area C and D 90 %*
- *Concrete Slab on Deck complete at Mech. Mezz Area A*
- *Structural Steel Erection in Area Band D and is 85% complete,*
- *Plumbing UG Rough In area A, B, C and D Complete*
- *Electrical Branch Wire Pull in Area B*
- *HVAC overhead piping in Mech. Room has started.*
- *HVAC Duct and Pipe hangers ongoing in Area B and D.*
- *HVAC CMU wall rough in is on going in Area A and C.*
- *HVAC units have been set at Area A Mech Mezz A-219*
- *New Forced Sanitary Pipe Installation and Water piping is complete.*
- *Rt 772 paving restoration is Complete.*

Progress Photos









