Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: December 2023

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

December 01 2023

Table of Contents

1 Executive Summary Report No. 09

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 47 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $36,176,381.99
Approved change orders: $244,366.39 Paid to date: $32,558,737.85
Revised contract amount: $ 77,046,666.39
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Site Water Meter Pit installed.*
- *Site Water piping from Meter Pit 20%*
- *Sub-grading for portion of South West parking ongoing.*
- *Concrete SOG in Area B is 99%*
- *Concrete SOG in Area A is 60%*
- *Concrete SOG in Area C and D 95 %*
- *Concrete Slab on Deck complete at Area B 80%*
- *Structural Steel Erection in Area Band D and is 85% complete,*
- *Plumbing CMU Rough In area A, B, C and D ongoing.*
- *Plumbing Overhead piping RWC, Domestic, Gas)*
- *Electrical Branch Wire Pull in Area B on going.*
- *Electrical Main Generator Pad formed and poured.*
- *HVAC overhead piping in Mech. Room has ongoing.*
- *HVAC Duct and Pipe hangers ongoing in Area B and D.*
- *HVAC CMU wall rough in is on going in Area A and C.*
- *HVAC Duct for Area B on site.*
- *New Forced Sanitary Pipe Installation and Water piping on Rt. 772 is complete.*
- *Rt 772 paving restoration is Complete.*

Progress Photos












XTREME