Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: February 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

January 04 2024

Table of Contents

1 Executive Summary Report No. 11

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 51 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $39,417,966.82
Approved change orders: $321,922.98 Paid to date: $35,825,162.64
Revised contract amount: $ 77,124,222.98
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Site Water Piping East Site*
- *Site Fire piping East Site*
- *Site Electric to New Pump Station and Generator*
- *Concrete SOG in Area B is 99%*
- *Concrete SOG in Area A is 95%*
- *Concrete SOG in Area C and D 95 %*
- *Concrete Slab on Deck complete at Area B& D 95%*
- *Masonry Continues, interior walls First Floor Area B and D*
- *Masonry Continues to bearing Second Floor Area B (95%)*
- *Structural Steel Erection in Area Band D and is 85% complete.*
- *Structural Stell erection in Area C 95%*
- *Area A and C Gym and Aux Gym are dry with roofing installed.*
- *Plumbing CMU and Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical Branch Wire Pull in Area A, B and C on going.*
- *Electrical Conduit installation areas A, B C and D.*
- *HVAC overhead piping in Mech. Room is ongoing.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B and D.*
- *HVAC CMU interior wall rough in is ongoing in Area A, B and C*

Progress Photos











