
School Lane Rd
School Lane Rd
Salisbury
Elementary School

Builders Specialty Service, Inc.
PO Box 433, 37 S. Wilson Avenue
Elizabethtown, PA 17022
Ph. 717-367-0322 Fax 717-367-8210

Location: SALISBURY E.S PLAY GROUND #1 - FRONT OF BUILDING
Inspection Date: 7-25-23 **Time:** _____
Inspected by: MIKE / SHAKE **Age Appropriate:** K-6

Priority Rating Scale (1-4)
1. Permanent disability, loss of life or body part – correct immediately.
2. Serious injury resulting in temporary disability – correct as soon as possible.
3. Minor (Non-Disabling) Injury – correct when time permits.
4. Potential for injury Minimal – check to see if worsens.

SAFETY SURFACINGS	Compliant	Hazard
1. Transition from the path to surfacing is less than .5".	✓ RUBBER SURFACE.	
2. Surfacing material is adequate and proper depth.	✓	
3. Loose fill is at correct height at Transfer Platform.	✓	
4. Loose fill is at correct depth at Slide exits & Swings.	✓	
5. Surfacing material is free from weeds and trash.		
6. No roots, rocks or objects are a tripping hazard.		
7. Unitary surface retains adequate absorbing abilities.		
8. _____		

EQUIPMENT	Compliant	Hazard
9. Warning/information sign and/or labels are in place.	✓	
10. Equipment and site furnishings are free of debris.	✓	
11. No footings are exposed, cracked or loose.	✓	
12. Clamps and rivets are in place and secure.	✓	
13. All barriers and guardrails are in place and secure.	✓	
14. Decks are level, secure and coated with no metal.	✓	
15. No rust, corrosion or peeling paint.	✓ #4	RUST ON STEPS ✓
16. Plastic is smooth, no cracks or cuts.	✓	
17. Tree limbs are greater than 84" from equipment.	✓	
18. Border around playground is adequate and secure.	✓	
19. All hardware is in place and secure.	✓	
20. Upright and pipe caps are in place and secure.	✓	
21. No excessive wear, broken or missing parts.	✓	
22. _____		

Required Repairs / Comments:
RUST ON STEPS COATING PEELING OFF SURFACE
CHECK TO MAKE SURE IT DON'T WORSEN.
FACING FRONT PARKING LOT.

Salisbury Upper Playground



Salisbury Upper Playground















Lower Playground



Builders Specialty Service, Inc.
PO Box 433, 37 S. Wilson Avenue
Elizabethtown, PA 17022
Ph. 717-367-0322 Fax 717-367-8210

Location: Salisbury E.S Playground #3 FRONT LEFT SIDE OF SCHOOL.
Inspection Date: 7-25-23 **Time:** _____
Inspected by: Mike/Shake **Age Appropriate:** K-6

Priority Rating Scale (1-4)
1. Permanent disability, loss of life or body part – correct immediately.
2. Serious injury resulting in temporary disability – correct as soon as possible.
3. Minor (Non-Disabling) Injury – correct when time permits.
4. Potential for injury Minimal – check to see if worsens.

SAFETY SURFACINGS	Compliant	Hazard
1. Transition from the path to surfacing is less than .5".	✓	
2. Surfacing material is adequate and proper depth.	✓	
3. Loose fill is at correct height at Transfer Platform.	✓	
4. Loose fill is at correct depth at Slide exits & Swings.	✓	
5. Surfacing material is free from weeds and trash.	✓	
6. No roots, rocks or objects are a tripping hazard.	✓	
7. Unitary surface retains adequate absorbing abilities.	✓	
8. _____		

EQUIPMENT	Compliant	Hazard
9. Warning/information sign and/or labels are in place.	✓	
10. Equipment and site furnishings are free of debris.	✓	
11. No footings are exposed, cracked or loose.	✓	
12. Clamps and rivets are in place and secure.	✓	
13. All barriers and guardrails are in place and secure.	✓	
14. Decks are level, secure and coated with no metal.	✓	
15. No rust, corrosion or peeling paint.	✓	#2 Climbing Chain
16. Plastic is smooth, no cracks or cuts.	✓	
17. Tree limbs are greater than 84" from equipment.	✓	
18. Border around playground is adequate and secure.	✓	
19. All hardware is in place and secure.	✓	
20. Upright and pipe caps are in place and secure.	✓	
21. No excessive wear, broken or missing parts.	✓	#2 Broken Chain
22. On Climbing Chain.		

Required Repairs / Comments:
Broken Chain on Climbing Ladder. Need Repaired As soon As Possible.
OR Replace.






GAME TIME



- Remove Mulch, Replace with Poured Rubberized Material
  - $70,000 per playground.

- Treat, Prep, and Paint Both Playsets, Matching Existing Colors with Industrial Metal Paint.
  - $ 7,500 per playset

- Project Creep…

Playground Wall











- East Wall
  - Remove and Clean Existing Cap Stones
  - Repoint all Mortar Joints
  - Repair Concrete Pier
  - Install EPDM Flashing and Fill with Concrete
- North Wall
  - Remove Cap, Reinforce, and Install New Cap
- $16,550

Blacktop





Total

- Replace Mulch $140,000
- Paint Playsets $ 15,000
- Repair Walls $ 16,550
- Blacktop Grading $???
  - Cap Reserve $15,000 hot patching

- **Total: $186,550+**