Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: May 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

May 03 2024

Table of Contents

1 Executive Summary Report No. 14

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 69 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $53,678,837.55
Approved change orders: $457,488,86 Paid to date: $50,665,512.79
Revised contract amount: $ 77,259,788.86
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Curb and parking stone on East Site*
- *Concrete SOG in Area B is 99%*
- *Concrete SOG in Area A is 95%*
- *Concrete SOG in Area C and D 95 %*
- *Concrete Slab on Grade stone and prep at Aud. And Gym*
- *Masonry Continues, interior walls Second Floor Area C Second Floor*
- *Masonry Exterior Veneer (Brick and Ground Face Block) Area A North Elev. 100%, B North Elev. 100%, Area D East Elev. 95%, Area C South and West Elev. 100%*
- *Structural Steel Erection in Area B 90% and D and is 97% complete. (Remains Unchanged from Last Month)*
- *Area A and C Gym and Aux Gym Standing seam roofing at 95% along with Facia and Gutters.*
- *Area B Low roof, roofing complete. High Roof Standing Seam 75%*
- *Plumbing CMU and Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical CMU Rough In, in A, B, C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *Electrical Under Slab Conduit installation areas A, B C and D.*
- *HVAC overhead piping in Mech. Room is ongoing.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC CMU interior wall rough in is ongoing in Area A, B and C*

Progress Photos










United Rentals
S-65





