Suquamish Elementary School

Project Status Report

May 2024

BARKER CREEK CONSULTING
OWNERS REP SERVICE
BUILDING COMMUNITIES TOGETHER

NORTH KITSAP SCHOOL DISTRICT

SUQUAMISH ELEMENTARY

Project Overview

The elementary school is currently adding a 4,200-square-foot gymnasium. The addition includes separate secure entrances for community use and is a dedicated space for physical education classes, allowing increased flexibility for learning throughout the school.



Suquamish Elementary School Gymnasium, Rendering

April	May	June
• Contractor mobilized to the site April 16th, 2024 • Demolition of walkways and asphalt • Storm and sewer exploration	• Sewer tie in completed • Storm Drain system install completed • Relocation of Fire Hydrant completed • Fire line install completed	• Grading of the site begins • Forms and the pour of footings will commence • Delivery of CMU • Underground plumbing and electrical rough-in begins

The project is currently tracking on time for the September 2024 occupancy date

- The construction budget for this project is $2,989,700
- The general contractor has billed $315,071.67
- The project is 11% complete as of May 15th, 2024

The Month in Review

In May, the sewer tie-in was completed, ensuring integration with the municipal sewer system. The Storm drain system was installed. Relocation of the northeast fire hydrant and fire line installation was concluded.



Re-location of fire hydrant



Back fill and compaction near storm drain catch basin (SDCB3)



Storm drain catch basin 4 being set in place



Fire line inspection and testing

Upcoming

In June, the grading of the site and the installation of concrete forms will be carried out, followed by the pouring of concrete for the foundation. Preparations for the slab on grade will include underground plumbing and electrical rough-ins. Additionally, the delivery of Concrete Masonry Units (CMU) is expected to be delivered.