Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: August 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

August 01 2024

Table of Contents

1 Executive Summary Report No. 16

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 82 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $63,134,417.28
Approved change orders: $518,419.74 Paid to date: $59,977,696.41
Revised contract amount: $ 77,320,719.74
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Concrete SOG in Area B is 100%*
- *Concrete SOG in Area A is 100%*
- *Concrete SOG in Area C and D 100 %*
- *Green House assembly 90%*
- *Maintenance building frame and roof complete.*
- *Masonry Continues, interior walls Area B, C&D First and Second Floor*
- *Masonry Exterior Veneer (Brick and Ground Face Block) Area A West Elev. 99%, B North Elev. 100%, Area D East Elev. 100%, Area C South and West Elev. 100%*
- *Structural Steel Erection complete in Area A, B and D. Detail work ongoing.*
- *Area B and D Standing seam roofing at 75% along with Facia and Gutters.*
- *Plumbing CMU and Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical CMU Rough In, in A, B, C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *Electrical Under Slab Conduit installation areas A, B C and D complete*
- *HVAC Installation of Heat Pumps areas B, C & D first and second floor.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC CMU interior wall rough in is ongoing in Area D*

Progress Photos















