MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Addams	Early learning classrooms & office relocation	I	17,275,500	15,332,464		
Addams	Safety/security - replace existing PA system	C	11,165	11,165		
Addams	Safety/security - additional camera equipment	P	25,000	33		
Addams	Safety/security - intrusion upgrade	C	20,055	20,055		
Addicott	Safety/security - additional camera equipment	P	25,000	33		
Addicott	Safety/security - battery backup	I	105,000	52,637		
Adult Transition Program	Facility infrastructure improvements - student support space	P	20,000	12,206		
Adult Transition Program	Facility infrastructure improvements - Phase II student support space	P	20,000	415		
Ahwahnee	Safety/security - replace existing PA system	C	12,083	12,083		
Ahwahnee	Safety/security - installation of automatic gate	C	37,486	37,486		
Ahwahnee	Facility infrastructure improvements - Phase II student support space	P	20,000	462		
Ahwahnee	Facility infrastructure improvements - pavement maintenance	C	386,397	386,397		
Ahwahnee	Facility infrastructure improvements - locker room heater replacement	C	319,430	319,430		
Ahwahnee	Safety/security - intrusion upgrade	D	50,000	29,443		
Anthony	Multi-purpose room audio-video system	D	51,000	10,141		
Anthony	Facility infrastructure improvements - pavement maintenance	C	77,288	77,288		
Anthony	Facility infrastructure improvements - replace evaporative coolers in kitchen	C	10,038	10,038		
Anthony	Safety/security - intrusion upgrade	D	50,000	26,180		
Ayer	Facility infrastructure improvements - marquee sign	C	79,613	79,613		
Ayer	Facility infrastructure improvements - exterior painting	I	150,000	126,719		
Ayer	Facility infrastructure improvements - pavement maintenance	I	70,000	43,869		
Aynesworth	Multi-purpose room audio-video system	D	51,000	10,141		
Aynesworth	Safety/security - intrusion upgrade	D	50,000	14,586		
Baird	Safety/security - site and safety access improvements (planning)	P	300,000	1,690		
Baird	Facility infrastructure improvements - classroom & nurse's office mods	C	7,076	7,076		
Baird	Facility infrastructure improvements - Phase II student support space	P	20,000	1,516		
Baird	Multi-purpose room audio-video system	D	51,000	10,141		
Baird	Safety/security - intrusion upgrade	C	178,236	178,236		
Baird	Facility infrastructure improvements - admin building HVAC replacement	C	38,524	38,524		
Bakman	Safety/security - additional camera equipment	C	15,931	15,931		
Bakman	Facility infrastructure improvements - marquee sign	C	51,680	51,680		
Bakman	Safety/security - intrusion upgrade	D	50,000	21,467		
Bakman	Facility infrastructure improvements - pavement maintenance	C	42,816	42,816		
Bakman	Facility infrastructure improvements - replace AC rooms 2-8	C	613	613		
Balderas	Safety/security - intrusion upgrade	D	50,000	27,670		
Bethune	Safety/security - intrusion upgrade	D	50,000	13,536		
Bethune	Safety/security - install fencing	D	165,000	90,913		
Birney	Early learning classrooms & office relocation (planning)	D	485,000	369,162		
Birney	Safety/security - installation of automatic gate	C	26,827	26,827		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Birney	Safety/security - additional camera equipment	P	25,000	33		
Birney	Facility infrastructure improvements - Phase II student support space	P	20,000	3,751		
Birney	Facility infrastructure improvements - infant/toddler play space	P	35,000	0		
Birney	Facility infrastructure improvements - pavement maintenance	C	66,621	66,621		
Birney	Facility infrastructure improvements - flooring and wall finishes	I	172,500	170,597		
Birney	Facility infrastructure improvements - replace heat exchanger	C	10,024	10,024		
Birney	Safety/security - intrusion upgrade	D	50,000	13,500		
Bullard	Safety/security - install fencing	P	2,100,000	6,476		
Bullard	Safety/security - additional camera equipment	C	86,812	86,812		
Bullard	Facility infrastructure improvements - Phase II student support space	P	20,000	552		
Bullard	Safety/security - intrusion upgrade	C	259,405	259,405		
Bullard	Safety/security - south gym locking system improvements	C	26,655	26,655		
Bullard	Facility infrastructure improvements - pool heater & chemical control systems	C	374,352	374,352		
Bullard	Facility infrastructure improvements - sewer main replacement	C	298,325	298,325		
Bullard	Facility infrastructure improvements - replace HVAC in gym	D	5,220,000	536,015		
Bullard Talent	Safety/security - additional camera equipment	C	18,947	18,947		
Bullard Talent	Facility infrastructure improvements - student support space	I	650,000	347,636		
Bullard Talent	Facility infrastructure improvements - Phase II student support space	P	20,000	1,337		
Bullard Talent	Facility infrastructure improvements - marquee sign	I	145,000	116,235		
Bullard Talent	Facility infrastructure improvements - pavement maintenance	C	120,150	120,150		
Burroughs	Facility infrastructure improvements - Phase II student support space	P	20,000	561		
Burroughs	Facility infrastructure improvements - marquee sign	C	43,056	43,056		
Burroughs	Facility infrastructure improvements - play structure	D	275,000	0		
Burroughs	Safety/security improvements - repair fire alarm pathway to portable classrooms	C	13,404	13,404		
Calwa	Safety/security - additional camera equipment	C	13,545	13,545		
Calwa	Multi-purpose room audio-video system	D	51,000	3,141		
Calwa	Facility infrastructure improvements - upgrade HVAC in kitchen	I	78,000	178,455		
Calwa	Facility infrastructure improvements - pavement maintenance	C	33,622	33,622		
Calwa	Safety/security - intrusion upgrade	C	171,714	171,714		
Cambridge	Facility infrastructure improvements - student support space	P	5,000	1,409		
Cambridge	Facility infrastructure improvements - Phase II student support space	P	20,000	483		
Cambridge	Facility infrastructure improvements - pavement maintenance	C	145,782	145,782		
Centennial	Safety/security - additional camera equipment	C	19,706	19,706		
Centennial	Safety/security - install fencing	C	8,308	8,308		
Centennial	Facility infrastructure improvements - pavement maintenance	C	27,179	27,179		
Centennial	Safety/security - intrusion upgrade	D	50,000	13,500		
Chavez Adult School	Safety/security - installation of automatic gate	C	53,952	53,952		
Chavez Adult School	Facility infrastructure improvements - marquee sign	P	165,000	7,500		
Chavez Adult School	Safety/security - intrusion upgrade	D	50,000	25,861		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
College Career Readiness	Facility infrastructure improvements - roofing assessment	D	10,000	3,500		
Columbia	New classrooms	C	8,935,404	8,935,404		
Columbia	Multi-purpose room audio-video system	D	51,000	10,141		
Columbia	Facility infrastructure improvements - pavement maintenance	D	135,000	40		
Columbia	Facility infrastructure improvements - replace HVAC unit in library	C	12,687	12,687		
Columbia	Facility infrastructure improvements - exterior painting	I	150,000	115,353		
Computech	Safety/security - fencing around playfield	C	135,303	135,303		
Computech	Facility infrastructure improvements - student support space	I	30,000	25,256		
Computech	Facility infrastructure improvements - Phase II student support space	P	20,000	561		
Computech	Multi-purpose room audio-video system	D	51,000	10,141		
Computech	Facility infrastructure improvements - upgrade HVAC in classroom 301	C	232,914	232,914		
Computech	Facility infrastructure improvements - play area lighting	I	30,000	23,939		
Computech	Safety/security - intrusion upgrade	D	50,000	14,500		
Computech	Facility infrastructure improvements - pavement maintenance	I	135,540	12,738		
Cooper	Safety/security - single point of entry	D	750,000	99,895		
Cooper	Safety/security - additional camera equipment	C	24,701	24,701		
Cooper	Facility infrastructure improvements - student support space	D	50,000	46,533		
Cooper	Facility infrastructure improvements - Phase II student support space	P	20,000	5,332		
Cooper	Facility infrastructure improvements - pavement maintenance	C	79,231	79,231		
Cooper	Safety/security - intrusion upgrade	D	50,000	14,500		
Dailey	Safety/security - intrusion upgrade	D	50,000	13,500		
Dailey	Safety/security - replace existing PA system	I	30,000	15,359		
Del Mar	Interim housing	I	2,677,000	2,550,840		
Del Mar	Early learning classrooms & library/admin office modernization	I	13,645,120	11,816,462	877,380	
Del Mar	Multi purpose room reconstruction	I	12,762,000	11,394,342		
Del Mar	Facility infrastructure improvements - student support space	P	10,000	646		
Del Mar	Multi-purpose room audio-video system	P	51,000	0		
Del Mar	Safety/security - intrusion upgrade	D	50,000	17,523		
Dewolf	Facility infrastructure improvements - Phase II student support space	P	20,000	163		
Duncan	CTE Health Science building	I	9,548,000	11,022,351	3,000,000	
Duncan	Design concept for Fulton/Millbrook move to Duncan campus	C	2,796	2,796		
Duncan	Safety/security - additional camera equipment	I	122,000	76,288		
Duncan	Facility infrastructure improvements - marquee sign	C	158,714	158,714		
Duncan	Facility infrastructure improvements - pavement maintenance	C	43,629	43,629		
Duncan	Facility infrastructure improvements - electrical upgrade	C	414,168	414,168		
Duncan	Facility infrastructure improvements - hallway lighting replacement	P	105,000	68,045		
E Street	Safety/security - install fencing	D	550,000	10,036		
Eaton	Facility infrastructure improvements - pavement maintenance	C	105,037	105,037		
Eaton	Facility infrastructure improvements - exterior painting	P	150,000	29		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Easterby	Safety/security - additional camera equipment	C	23,923	23,923		
Easterby	Multi-purpose room audio-video system	D	51,000	10,141		
Easterby	Facility infrastructure improvements - marquee sign	C	30,568	30,568		
Easterby	Safety/security - intrusion upgrade	D	50,000	24,609		
Edison	CTE Architecture/Engineering, Health Science, Communication building	I	19,042,821	21,879,530	6,307,179	
Edison	Safety/security - additional camera equipment	C	62,768	62,768		
Edison	Facility infrastructure improvements - athletic training room remodel	C	58,129	58,129		
Edison	Facility infrastructure improvements - Phase II student support space	P	20,000	163		
Edison	Facility infrastructure improvements - track and field complex scoreboard	D	350,000	33,497		
Edison	Facility infrastructure improvements - misc ballfield upgrades	P	625,000	112,636		
Edison	Facility infrastructure improvements - roof hatch replacement	I	40,000	20,776		
Edison	Safety/security - intrusion upgrade	D	50,000	35,000		
Edison	Facility infrastructure improvements - hallway lighting replacement	P	255,000	68,045		
Edison	Facility infrastructure improvements - exterior painting	I	770,000	29,022		
Education Center	Facility improvements - safety/security & accessibility	D	900,000	84,138		
Education Center	Facility infrastructure improvements - replace flooring, electrical & data cable	C	265,598	265,598		
Education Center	Facility infrastructure improvements - sewer main replacement	C	0	0		
Edison	Facility infrastructure improvements - electrical upgrade in basement	P	55,000	20,184		
Ericson	Cafeteria reconstruction	I	13,349,000	11,711,615		
Ericson	Safety/security - intrusion upgrade	D	50,000	10,052		
Facilities	Facilities Master Plan	P	605,000	604,468		
Farber Campus	New classroom facility - Francine & Murray Farber Educational Facility	I	65,008,750	6,256,419		
Farber Campus	Facility infrastructure improvements - building A & B improvements (office space)	D	5,000,000	690,649		
Farber Campus	E-Learn portable classrooms & restroom	P	2,350,000	0		
Farber Campus	Demolish south building B and replace with new office building	P	2,100,000	0		
Figarden	Facility infrastructure improvements - Phase II student support space	P	20,000	163		
Figarden	Facility infrastructure improvements - pavement maintenance	C	74,621	74,621		
Figarden	Facility infrastructure improvements - replace HVAC unit Admin office	C	10,800	10,800		
Figarden	Facility infrastructure improvements - MPR roof replacement	P	125,000	36		
Fort Miller	Facility infrastructure improvements - pavement maintenance	C	114,782	114,782		
Fort Miller	Facility infrastructure improvements - replace chiller compressor	C	9,683	9,683		
Fort Miller	Facility infrastructure improvements - recarpet library	C	29,957	29,957		
Fort Miller	Safety/security - intrusion upgrade	D	50,000	14,500		
Fort Miller	Facility infrastructure improvements - pavement maintenance	I	25,000	27,998		
Fort Miller	Safety/security - additional camera equipment	C	23,977	23,977		
Fort Miller	Facility infrastructure improvements - Phase II student support space	P	20,000	288		
Fort Miller	Facility infrastructure improvements - upgrade HVAC in classroom 36	I	214,500	165,563		
Fremont	Safety/security - additional camera equipment	C	20,175	20,175		
Fremont	Facility infrastructure improvements - pavement maintenance	C	261,138	261,138		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Fremont	Facility infrastructure improvements - exterior painting	C	123,895	123,895		
Fremont	Safety/security - intrusion upgrade	D	50,000	13,500		
Fresno	Safety/security - installation of automatic gate	C	49,541	49,541		
Fresno	Safety/security - additional camera equipment	C	46,451	46,451		
Fresno	Safety/security - additional camera equipment	C	50,058	50,058		
Fresno	Athletic facility improvements - multi sport field scoreboard	D	350,000	29,529		
Fresno	Athletic facility improvements - football and track lighting	D	700,000	93,622		
Fresno	Facility infrastructure improvements - replace pool heaters and pump	P	878,300	0		
Fresno	Athletic facility improvements - ballfield scoreboard	D	820,000	73,218		
Fresno	Athletic facility improvements - replace pool scoreboard and timing equipment	C	48,994	48,994		
Fresno	Safety/security - replace existing built-in locks at girls & boys locker rooms	C	58,319	58,319		
Fresno	Facility infrastructure improvements - pavement maintenance	C	64,034	64,034		
Fresno	Facility infrastructure improvements - pool lighting retrofit	C	15,131	15,131		
Fulton School	Facility infrastructure improvements - student support space	C	19,120	19,120		
Fulton School	Facility infrastructure improvements - Phase II student support space	P	20,000	257		
Fulton School	Facility infrastructure improvements - exterior painting	C	21,292	21,292		
Gaston MS	Facility infrastructure improvements - student support space	D	50,000	23,256		
Gaston MS	Facility infrastructure improvements - Phase II student support space	P	20,000	483		
Gaston MS	Safety/security - intrusion upgrade	C	18,312	18,312		
Gibson	Safety/security - additional camera equipment	C	20,996	20,996		
Gibson	Safety/security - install fencing	I	55,000	39,666		
Gibson	Facility infrastructure improvements - Phase II student support space	P	20,000	462		
Gibson	Facility infrastructure improvements - relocate nurse's office	C	13,949	13,949		
Gibson	Facility infrastructure improvements - Phase I student support space	P	432,000	31,359		
Gibson	Facility infrastructure improvements - marquee sign	C	36,291	36,291		
Gibson	Safety/security - intrusion upgrade	D	50,000	13,500		
Gibson	Facility infrastructure improvements - pavement maintenance	C	23,524	23,524		
Gibson	Facility infrastructure improvements - wheelchair lift replacement	C	33,699	33,699		
Greenberg	Safety/security - intrusion upgrade	D	50,000	30,930		
Greenberg	Facility infrastructure improvements - pavement maintenance	C	122,982	122,982		
Hamilton	Facility infrastructure improvements - remodel restroom for accessibility	D	175,000	19,494		
Hamilton	Facility infrastructure improvements - marquee sign	I	175,000	120,918		
Hamilton	Facility infrastructure improvements - exterior painting	C	187,322	187,322		
Hamilton	Facility infrastructure improvements - pavement maintenance	C	51,681	51,681		
Hamilton	Facility infrastructure improvements - wheelchair lift replacement	I	60,000	35,214		
Hamilton	Facility infrastructure improvements - replace heat pump	I	23,750	18,939		
Heaton	Safety/security - single point of entry	C	67,796	67,796		
Heaton	Safety/security - additional camera equipment	C	20,790	20,790		
Heaton	Safety/security - install fencing	C	19,992	19,992		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Heaton	Facility infrastructure improvements - student support space	D	350,000	76,168		
Heaton	Facility infrastructure improvements - Phase II student support space	P	20,000	531		
Heaton	Facility infrastructure improvements - marquee sign	C	65,851	65,851		
Heaton	Safety/security - intrusion upgrade	D	50,000	26,029		
Hidalgo	Safety/security - additional camera equipment	C	17,826	17,826		
Hidalgo	Multi-purpose room audio-video system	D	51,000	10,141		
Hidalgo	Safety/security - intrusion upgrade	D	50,000	30,246		
Holland	Safety/security - single point of entry	D	1,300,000	132,906		
Holland	Safety/security - additional camera equipment	C	23,883	23,883		
Holland	Facility infrastructure improvements - staff office spaces	I	65,000	37,984		
Holland	Facility infrastructure improvements - marquee sign	C	24,056	24,056		
Holland	Facility infrastructure improvements - pavement maintenance	I	27,500	20,800		
Homan	Safety/security - additional camera equipment	C	14,311	14,311		
Homan	Safety/security - intrusion upgrade	D	50,000	25,926		
Hoover	Facility infrastructure improvements - install restroom partitions	I	30,000	17,953		
Hoover	Safety/security - additional camera equipment	C	64,460	64,460		
Hoover	Library/Student Union modernization & expansion	I	8,000,000	7,133,686		
Hoover	Facility infrastructure improvements - Phase II student support space	P	20,000	531		
Hoover	Athletic facility improvements - multi sport field scoreboard	P	350,000	28,529		
Hoover	Athletic facility improvements - ballfield scoreboard	D	820,000	73,218		
Hoover	Facility infrastructure improvements - exterior hallway lighting	C	101,224	101,224		
Hoover	Safety/security - intrusion upgrade	D	50,000	37,028		
JE Young	Facility infrastructure improvements - student support space	I	25,000	22,813		
Jackson	Safety/security - single point of entry	C	59,890	59,890		
Jackson	Safety/security - additional camera equipment	C	18,537	18,537		
Jackson	Facility infrastructure improvements - HVAC replacement in portable classrooms	C	44,778	44,778		
Jackson	Safety/security - intrusion upgrade	C	24,994	24,994		
Jackson	Facility infrastructure improvements - pavement maintenance	C	82,997	82,997		
Jackson	Facility infrastructure improvements - pavement maintenance	P	77,750	0		
Jefferson	Safety/security - fencing at school entry and kindergarten area	P	45,000	28		
Jefferson	Facility infrastructure improvements - pavement maintenance	C	59,370	59,370		
Jefferson	Facility infrastructure improvements - pavement maintenance	C	53,874	53,874		
Jefferson	Facility infrastructure improvements - replace flooring	C	709	709		
King	Multi-purpose room audio-video system	D	51,000	12,611		
King	Facility infrastructure improvements - pavement maintenance	C	102,706	102,706		
Kings Canyon	Safety/security - additional camera equipment	C	15,747	15,747		
Kings Canyon	Safety/security - site and safety access improvements (planning)	P	300,000	337		
Kings Canyon	Facility infrastructure improvements - Phase II student support space	P	20,000	0		
Kings Canyon	Facility infrastructure improvements - upgrade HVAC in classrooms 45 & 46	C	333,524	333,524		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Kings Canyon	Facility infrastructure improvements - pavement maintenance	C	147,531	147,531		
Kings Canyon	Safety/security - replace existing PA system	C	13,634	13,634		
Kings Canyon	Safety/security - intrusion upgrade	D	50,000	14,500		
Kings Canyon	Facility infrastructure improvements - EMS replacement in gym	P	62,500	0		
Kirk	Safety/security - additional camera equipment	C	12,664	12,664		
Kirk	Safety/security - master plan of site security projects	P	60,000	1,015		
Kirk	Confidential student support space	C	47,059	47,059		
Kirk	Facility infrastructure improvements - Phase II student support space	P	20,000	257		
Kirk	Multi-purpose room audio-video system	D	51,000	10,141		
Kirk	Facility infrastructure improvements - irrigation separation	P	60,000	29		
Kirk	Athletic facility improvements - ballfield improvements	P	200,000	0		
Kirk	Facility infrastructure improvements - pavement maintenance	C	46,914	46,914		
Kirk	Safety/security - intrusion upgrade	C	163,032	163,032		
Kirk	Facility infrastructure improvements - pavement maintenance	C	67,932	67,932		
Kratt	Portable classrooms	D	1,100,000	239,451		
Kratt	Safety/security - additional camera equipment	P	25,000	33		
Kratt	Facility infrastructure improvements - student support space	D	50,000	34,594		
Kratt	Facility infrastructure improvements - Phase II student support space	P	20,000	373		
Kratt	Facility infrastructure improvements - kindergarten play structure	P	240,000	28		
Kratt	Facility infrastructure improvements - exterior painting	P	150,000	754		
Kratt	Safety/security - intrusion upgrade	D	50,000	14,928		
Kratt	Safety/security - replace existing PA system	I	30,000	15,359		
Kratt	Facility infrastructure improvements - hydronic piping	P	260,000	22,824		
Lane	Safety/security - replace existing PA system	C	11,165	11,165		
Lane	Safety/security - additional camera equipment	C	16,859	16,859		
Lane	Safety/security - intrusion upgrade	D	50,000	24,609		
Lane	Facility infrastructure improvements - pavement maintenance	C	60,392	60,392		
Lawless	Facility infrastructure improvements - pavement maintenance	C	59,121	59,121		
Lawless	Facility infrastructure improvements - exterior painting	P	150,000	29		
Leavenworth	Safety/security - locking system improvements	C	43,404	43,404		
Leavenworth	Safety/security - intrusion upgrade	D	50,000	34,931		
Leavenworth	Facility infrastructure improvements - pavement maintenance	C	38,280	38,280		
Lincoln	Safety/security - additional camera equipment	C	22,006	22,006		
Lincoln	Facility infrastructure improvements - pavement maintenance	C	68,104	68,104		
Lincoln	Safety/security - intrusion upgrade	D	50,000	13,500		
Lowell	Safety/security - additional camera equipment	C	18,568	18,568		
Lowell	Multi-purpose room audio-video system	D	60,000	3,170		
Lowell	Facility infrastructure improvements - pavement maintenance	C	12,489	12,489		
Lowell	Safety/security - intrusion upgrade	D	50,000	13,500		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Lowell	Safety/security - replace existing PA system	I	30,000	15,359		
Malloch	Multi-purpose room audio-video system	D	51,000	10,141		
Malloch	Facility infrastructure improvements - play structure	C	664,818	664,818		
Malloch	Facility infrastructure improvements - pavement maintenance	C	59,121	59,121		
Malloch	Facility infrastructure improvements - exterior painting	P	150,000	29		
Malloch	Safety/security - intrusion upgrade	D	50,000	14,928		
Malloch	Facility infrastructure improvements - classroom HVAC replacement	C	16,787	16,787		
Manchester	Safety/security - additional camera equipment	C	16,231	16,231		
Manchester	Facility infrastructure improvements - Phase II student support space	P	20,000	210		
Manchester	Facility infrastructure improvements - pavement maintenance	C	86,099	86,099		
Manchester	Safety/security - intrusion upgrade	D	50,000	15,528		
Mayfair	Multi-purpose room audio-video system	D	51,000	10,141		
Mayfair	Safety/security - intrusion upgrade	D	50,000	28,513		
Mayfair	Facility infrastructure improvements - pavement maintenance	C	83,134	83,134		
Mayfair	Facility infrastructure improvements - boiler re-tube	C	12,498	12,498		
Mayfair	Facility infrastructure improvements - hallway lighting replacement	C	50,553	50,553		
McCardle	Safety/security - replace existing PA system	D	60,000	11,165		
McCardle	Safety/security - additional camera equipment	C	24,800	24,800		
McCardle	Facility infrastructure improvements - Phase II student support space	P	20,000	257		
McCardle	Facility infrastructure improvements - pavement maintenance	C	213,653	213,653		
McLane	Facility infrastructure improvements - restroom partitions	C	5,035	5,035		
McLane	Safety/security - additional PA speakers at gym	C	9,523	9,523		
McLane	Safety/security - additional camera equipment	I	122,000	79,323		
McLane	Facility infrastructure improvements - student support space	P	26,000	971		
McLane	Facility infrastructure improvements - Phase II student support space	P	20,000	257		
McLane	Auxiliary gym including tennis courts	P	24,600,000	0		
McLane	Facility infrastructure improvements - marquee sign	C	156,546	156,546		
McLane	Safety/security - intrusion upgrade	C	194,907	194,907		
McLane	Facility infrastructure improvements - replace HVAC units in library	C	25,870	25,870		
McLane	Facility infrastructure improvements - pavement maintenance	C	397,658	397,658		
Muir	Facility infrastructure improvements - pavement maintenance	C	140,269	140,269		
Muir	Safety/security - additional camera equipment	C	23,000	23,000		
Multi-site	Safety/security - design single point of entry fencing at 32 sites	C	17,626	17,626		
Multi-site	Safety/security - design of additional cameras at HS sites	C	12,536	12,536		
Multi-site	Pocket stadium planning (Bullard, Edison, Fresno, Hoover, Roosevelt)	P	105,000	5,130		
Norseman	New admin office, library renovation, site/security improvements (planning)	D	400,000	252,706		
Norseman	Safety/security - additional camera equipment	P	25,000	33		
Norseman	Multi-purpose room audio-video system	C	29,302	29,302		
Norseman	Facility infrastructure improvements - accessibility improvements	D	335,000	28,700		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Norseman	Facility infrastructure improvements - marquee sign	C	48,830	48,830		
Norseman	Facility infrastructure improvements - pavement maintenance	C	58,871	58,871		
Norseman	Safety/security - intrusion upgrade	D	50,000	13,500		
Olmos	Multi-purpose room audio-video system	D	60,000	347		
Olmos	Facility infrastructure improvements - pavement maintenance	C	97,322	97,322		
Olmos	Safety/security - intrusion upgrade	D	50,000	21,467		
Olmos	Safety/security - replace existing PA system	I	30,000	15,359		
Parent University	Safety/security - additional camera equipment	C	15,253	15,253		
Patino	Safety/security - additional camera equipment	C	64,402	64,402		
Patino	Facility infrastructure improvements - front entry signage	C	5,827	5,827		
Phoenix Elementary	Safety/security - additional camera equipment	C	12,875	12,875		
Phoenix Elementary	Facility infrastructure improvements - replace heat pump	C	17,945	17,945		
Phoenix Secondary	Safety/security - additional camera equipment	C	10,300	10,300		
Powers-Ginsburg	Safety/security - install fencing	C	113,390	113,390		
Powers-Ginsburg	Safety/security - additional camera equipment	C	24,975	24,975		
Powers-Ginsburg	Facility infrastructure improvements - student support space	I	10,000	6,401		
Powers-Ginsburg	Facility infrastructure improvements - pavement maintenance	C	64,007	64,007		
Pyle	Master plan for portable classrooms	P	60,000	0		
Pyle	Safety/security - additional camera equipment	C	24,988	24,988		
Pyle	Multi-purpose room audio-video system	D	51,000	10,141		
Pyle	Facility infrastructure improvements - marquee sign	C	23,962	23,962		
Pyle	Facility infrastructure improvements - pavement maintenance	C	16,191	16,191		
Pyle	Safety/security - intrusion upgrade	D	50,000	16,028		
Rata	Facility infrastructure improvements - play equipment	C	43,138	43,138		
Rata	Facility infrastructure improvements - pavement maintenance	C	82,613	82,613		
Rata	Safety/security - battery backup	I	105,000	52,027		
Robinson	Facility infrastructure improvements - student support space	D	1,100,000	117,220		
Robinson	Facility infrastructure improvements - Phase II student support space	P	20,000	510		
Robinson	Facility infrastructure improvements - pavement maintenance	C	51,765	51,765		
Roeding	Facility infrastructure improvements - pavement maintenance	C	36,978	36,978		
Roeding	Safety/security - intrusion upgrade	D	50,000	13,500		
Roeding	Admin office renovations & site/security improvements (planning)	I	3,055,350	2,325,232		
Roeding	Safety/security - additional camera equipment	C	24,998	24,998		
Roosevelt	Facility infrastructure improvements - pavement maintenance	C	67,402	67,402		
Roosevelt	Facility infrastructure improvements - replace water fountain equipment	P	20,000	9,276		
Roosevelt	Safety/security - intrusion upgrade	D	50,000	35,000		
Roosevelt	Facility infrastructure improvements - replace Folklorico dance floor	C	51,273	51,273		
Roosevelt	Facility infrastructure improvements - sewer main replacement	D	250,000	8,553		
Roosevelt	Safety/security - additional camera equipment	C	77,198	77,198		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Roosevelt	Library modernization	D	6,300,000	452,883		
Roosevelt	West Hall access & student support improvements	D	10,900,000	806,749		
Roosevelt	Theater improvements	D	6,900,000	952,927		
Roosevelt	Interim housing for student support space and library projects	I	2,400,000	1,365,033		
Roosevelt	Facility infrastructure improvements - Phase II student support space	P	20,000	415		
Roosevelt	Athletic facility improvements - multi sport field scoreboard	D	350,000	29,029		
Roosevelt	Facility infrastructure improvements - basketball structural supports and backboards	C	58,199	58,199		
Rowell	Safety/security - intrusion upgrade	D	50,000	14,586		
Scandinavian	Facility infrastructure improvements - pavement maintenance	C	77,205	77,205		
Scandinavian	Facility infrastructure improvements - replace HVAC unit in room 23	C	12,995	12,995		
Scandinavian	Safety/security - replace existing PA system	C	13,634	13,634		
Scandinavian	Safety/security - additional camera equipment	C	22,500	22,500		
Scandinavian	Facility infrastructure improvements - student support space	D	150,000	13,405		
Scandinavian	Facility infrastructure improvements - library improvements	C	64,273	64,273		
Scandinavian	Facility infrastructure improvements - Phase II student support space	P	20,000	210		
Scandinavian	Facility infrastructure improvements - remove partition wall	I	20,000	4,900		
Scandinavian	Facility infrastructure improvements - recarpet office	C	79,736	79,736		
Sequoia	Safety/security - installation of automatic gates at parking lot	P	80,000	26		
Sequoia	Facility infrastructure improvements - gym floor resurfacing	I	75,000	69,403		
Sequoia	Facility infrastructure improvements - Phase II student support space	P	20,000	510		
Sequoia	Facility infrastructure improvements - electrical upgrade	C	40	40		
Sequoia	Facility infrastructure improvements - pavement maintenance	C	5,778	5,778		
Service Center	Facility infrastructure improvements - pavement maintenance	D	258,000	24,289		
Service Center	Safety/security - intrusion upgrade	I	60,000	31,865		
Slater	Facility infrastructure improvements - pavement maintenance	C	74,217	74,217		
SPED	Facility infrastructure improvements - building remodel	I	1,016,266	804,609		
SPED	Facility infrastructure improvements - carpet, paint, electrical	I	473,000	503,707		
Starr	Safety/security - additional camera equipment	P	25,000	33		
Starr	Facility infrastructure improvements - irrigation separation	P	60,000	29		
Starr	Facility infrastructure improvements - pavement maintenance	C	103,420	103,420		
Starr	Facility infrastructure improvements - HVAC & EMS replacement	P	2,756,000	0		
Storey	Safety/security - demolition & removal of portable classrooms	I	236,500	229,321		
Storey	Facility infrastructure improvements - pavement maintenance	C	190,069	190,069		
Storey	Safety/security - intrusion upgrade	C	199,164	199,164		
Storey	Facility infrastructure improvements - exterior painting	I	140,000	127,597		
Storey	Safety/security - locking system improvements	C	30,950	30,950		
Sunnyside	CTE Health Science building	I	6,592,313	8,483,675	3,000,000	
Sunnyside	Safety/security - additional camera equipment	C	83,398	83,398		
Sunnyside	Facility infrastructure improvements - Phase II student support space	P	20,000	510		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Sunnyside	Athletic facility improvements - stadium synthetic turf and related improvements	C	2,203,115	2,203,115		
Sunnyside	Facility infrastructure improvements - upgrade HVAC in training room	C	108,586	108,586		
Sunnyside	Safety/security - intrusion upgrade	D	50,000	67,846		
Sunnyside	Facility infrastructure improvements - pavement maintenance	C	471,875	471,875		
Sunnyside	Facility infrastructure improvements - auditorium sound & lighting	D	1,700,000	136,461		
Sunnyside	Facility infrastructure improvements - stadium lighting controls	C	16,675	16,675		
Sunnyside	Facility infrastructure improvements - fire alarm upgrade	C	198,611	198,611		
Sunnyside	Facility infrastructure improvements - replace 2 chillers	D	1,625,000	130,000		
Sunset	Safety/security - additional camera equipment	C	10,379	10,379		
Sunset	Safety/security - security window screens at portable classrooms	I	15,000	9,861		
Sunset	Facility infrastructure improvements - Phase II student support space	P	20,000	415		
Sunset	Facility infrastructure improvements - replace heat pump	C	12,951	12,951		
Sunset	Safety/security improvements - replace fire alarm panel	C	8,230	8,230		
Sunset	Facility infrastructure improvements - pavement maintenance	C	37,314	37,314		
Sunset	Safety/security - intrusion upgrade	D	50,000	13,500		
Sunset	Facility infrastructure improvements - play structure	D	860,000	8,551		
Tatarian	Facility infrastructure improvements - marquee sign	C	47,317	47,317		
Tatarian	Safety/security - replace existing PA system	I	30,000	15,359		
Tehipite	E-Sports/CTE classroom improvements	D	4,127,300	196,446		
Tehipite	Facility infrastructure improvements - Phase II student support space	P	20,000	510		
Tehipite	Facility infrastructure improvements - pavement maintenance	C	96,662	96,662		
Tehipite	Facility infrastructure improvements - replace flooring Admin office	C	55,676	55,676		
Tehipite	Facility infrastructure improvements - audio/video in MPR & gym	D	170,000	36		
Tenaya	Safety/security - replace existing PA system	C	12,083	12,083		
Tenaya	Safety/security - fencing at parking lot	C	94,252	94,252		
Tenaya	Safety/security - site and safety access improvements (planning)	P	230,000	3,500		
Tenaya	Facility infrastructure improvements - Phase II student support space	P	20,000	510		
Tenaya	Facility infrastructure improvements - pavement maintenance	C	178,943	178,943		
Tenaya	Safety/security - intrusion upgrade	D	50,000	16,728		
Terronez	Safety/security - additional camera equipment	P	35,000	0		
Terronez	Safety/security - locking system improvements	C	33,511	33,511		
Terronez	Safety/security - intrusion upgrade	D	50,000	40,523		
Terronez	Facility infrastructure improvements - kitchen MAU replacement	D	780,000	64,975		
Thomas	Safety/security - additional camera equipment	C	14,112	14,112		
Thomas	Safety/security - fencing at kindergarten area	C	39,008	39,008		
Thomas	Facility infrastructure improvements - play structure	C	176,785	176,785		
Thomas	Facility infrastructure improvements - pavement maintenance	C	142,864	142,864		
Thomas	Safety/security improvements - replace fire alarm panel	C	21,192	21,192		
Thomas	Safety/security - intrusion upgrade	D	50,000	15,128		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Thomas	Safety/security - replace existing PA system	I	30,000	15,335		
Tioga	Facility infrastructure improvements - Phase II student support space	P	20,000	510		
Tioga	Facility infrastructure improvements - marquee sign	C	114,178	114,178		
Tioga	Facility infrastructure improvements - pavement maintenance	C	277,691	277,691		
Tioga	Facility infrastructure improvements - replace chiller	C	291,395	291,395		
Tioga	Safety/security - replace existing PA system	C	13,634	13,634		
Tioga	Facility infrastructure improvements - MPR backstage HVAC replacement	C	21,777	21,777		
Tioga	Safety/security - intrusion upgrade	D	50,000	17,728		
Transportation	Facility infrastructure improvements - electric bus charging stations	P	50,000	6,338		
Transportation	Facility infrastructure improvements - design assessment of the Transportation building	P	20,000	0		
Transportation	Facility infrastructure improvements - bus wash facility	P	1,016,750	347,474		
Turner	Safety/security - additional camera equipment	C	16,990	16,990		
Turner	Facility infrastructure improvements - pavement maintenance	C	83,094	83,094		
Turner	Safety/security - intrusion upgrade	D	50,000	26,180		
Vang Pao	Safety/security - replace existing PA system	D	60,000	11,165		
Vang Pao	Safety/security - additional camera equipment	C	9,985	9,985		
Vang Pao	Multi-purpose room audio-video system	D	51,000	10,141		
Vang Pao	Safety/security - intrusion upgrade	C	17,222	17,222		
Viking	Safety/security - additional camera equipment	P	25,000	33		
Viking	Facility infrastructure improvements - Phase II student support space	P	20,000	677		
Viking	Multi-purpose room audio-video system	D	51,000	10,141		
Viking	Safety/security - intrusion upgrade	D	50,000	14,828		
Viking	Facility infrastructure improvements - flooring abatement	I	80,000	18,898		
Vinland	Safety/security - additional camera equipment	P	25,000	33		
Vinland	Facility infrastructure improvements - exterior painting	C	126,658	126,658		
Vinland	Safety/security - intrusion upgrade	D	50,000	27,706		
Vinland	Facility infrastructure improvements - pavement maintenance	C	68,356	68,356		
Wawona	Facility infrastructure improvements - Phase II student support space	P	20,000	241		
Wawona	Facility infrastructure improvements - pavement maintenance	C	176,962	176,962		
Wawona	Facility infrastructure improvements - replace chiller	C	175,138	175,138		
Wawona	Facility infrastructure improvements - coach's office HVAC replacement	C	19,165	19,165		
Webster	Safety/security - additional camera equipment	C	19,095	19,095		
Webster	Safety/security - raise fence height & add privacy slats	C	11,552	11,552		
Webster	Multi-purpose room audio-video system	D	51,000	10,141		
Webster	Facility infrastructure improvements - marquee sign	C	35,344	35,344		
Webster	Facility infrastructure improvements - MPR re-pipe	C	267,633	267,633		
Webster	Safety/security - intrusion upgrade	D	50,000	27,758		
Williams	Facility infrastructure improvements - pavement maintenance	C	89,552	89,552		
Wishon	Safety/security - additional camera equipment	P	25,000	33		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Wilson	Safety/security - intrusion upgrade	D	50,000	13,500		
Winchell	Safety/security - additional camera equipment	D	25,000	29		
Winchell	Facility infrastructure improvements - pavement maintenance	C	135,223	135,223		
Wishon	Safety/security - additional camera equipment	C	12,292	12,292		
Wishon	Facility infrastructure improvements - Phase II student support space	P	20,000	745		
Wishon	Multi-purpose room audio-video system	D	51,000	10,141		
Wishon	Facility infrastructure improvements - fire alarm repair	P	25,000	28		
Wolters	Multi-purpose room audio-video system	D	51,000	7,000		
Wolters	Facility infrastructure improvements - marquee sign	C	58,990	58,990		
Wolters	Safety/security - intrusion upgrade	D	50,000	27,331		
Wolters	Facility infrastructure improvements - pavement maintenance	C	95,686	95,686		
Wolters	Facility infrastructure improvements - replace carpet in portables	I	80,000	59,319		
Wolters	Safety/security - additional camera equipment	C	23,425	23,425		
Yokomi	Facility infrastructure improvements - pavement maintenance	C	57,408	57,408		
Yokomi	Safety/security - intrusion upgrade	C	31,704	31,704		
Yosemite	Classroom modernization	I	5,450,000	3,020,586		
Yosemite	Interim housing for modernization project	I	550,000	560,335		
Yosemite	Administration building modernization	D	2,450,000	221,823		
Yosemite	Facility infrastructure improvements - student support space	I	85,000	54,343		
Yosemite	Facility infrastructure improvements - Phase II student support space	P	20,000	745		
Yosemite	Multi-purpose room audio-video system	D	56,000	10,141		
Yosemite	Facility infrastructure improvements - exterior painting	P	175,000	3,484		
Yosemite	Facility infrastructure improvements - pavement maintenance	C	187,665	187,665		
Yosemite	Safety/security - replace existing PA system	D	53,000	13,845		
	Future Measure M projects		6,762,415			
			325,000,000	155,786,152	13,184,559	

CHANGE IN STATUS FROM LAST REPORT (August 2023)

Planned

Jackson	Facility infrastructure improvements - pavement maintenance
McLane	Auxiliary gym including tennis courts
Starr	Facility infrastructure improvements - HVAC & EMS replacement
Yosemite	Facility infrastructure improvements - exterior painting

In Design

Burroughs	Facility infrastructure improvements - play structure
College Career Readiness	Facility infrastructure improvements - roofing assessment

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
In Design - Continued					
Columbia	Multi-purpose room audio-video system				
Columbia	Facility infrastructure improvements - pavement maintenance				
E Street	Safety/security - install fencing				
Fresno	Athletic facility improvements - ballfield scoreboard				
Hoover	Athletic facility improvements - ballfield scoreboard				
Olmos	Multi-purpose room audio-video system				
Robinson	Facility infrastructure improvements - student support space				
Sunnyside	Facility infrastructure improvements - replace 2 chillers				
Sunset	Facility infrastructure improvements - play structure				
Tehipite	Facility infrastructure improvements - audio/video in MPR & gym				
Terronez	Facility infrastructure improvements - kitchen MAU replacement				
Vang Pao	Multi-purpose room audio-video system				
Winchell	Safety/security - additional camera equipment				
In Construction					
Ayer	Facility infrastructure improvements - exterior painting				
Bullard Talent	Facility infrastructure improvements - student support space				
Calwa	Facility infrastructure improvements - upgrade HVAC in kitchen				
Columbia	Facility infrastructure improvements - exterior painting				
Computech	Facility infrastructure improvements - pavement maintenance				
Duncan	Safety/security - additional camera equipment				
Edison	Facility infrastructure improvements - exterior painting				
Gibson	Safety/security - install fencing				
Hamilton	Facility infrastructure improvements - replace heat pump				
Holland	Facility infrastructure improvements - staff office spaces				
Holland	Facility infrastructure improvements - pavement maintenance				
McLane	Safety/security - additional camera equipment				
Roeding	Admin office renovations & site/security improvements (planning)				
Scandinavian	Facility infrastructure improvements - remove partition wall				
Sequoia	Facility infrastructure improvements - gym floor resurfacing				
Storey	Facility infrastructure improvements - exterior painting				
Thomas	Safety/security - replace existing PA system				
Viking	Facility infrastructure improvements - flooring abatement				
Complete					
Addams	Safety/security - replace existing PA system				
Ayer	Facility infrastructure improvements - marquee sign				
Baird	Safety/security - intrusion upgrade				
Baird	Facility infrastructure improvements - admin building HVAC replacement				
Bakman	Facility infrastructure improvements - marquee sign				
Bullard	Safety/security - additional camera equipment				
Bullard	Safety/security - intrusion upgrade				
Bullard	Facility infrastructure improvements - pool heater & chemical control systems				
Bullard	Facility infrastructure improvements - sewer main replacement				

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of November 2023

Status
P = Planned
D = In Design
I = In Construction
C = Complete

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Complete - continued					
Calwa	Safety/security - intrusion upgrade				
Computech	Safety/security - fencing around playfield				
Computech	Facility infrastructure improvements - upgrade HVAC in classroom 301				
Duncan	Facility infrastructure improvements - marquee sign				
Duncan	Facility infrastructure improvements - electrical upgrade				
Edison	Safety/security - additional camera equipment				
Edison	Facility infrastructure improvements - athletic training room remodel				
Fremont	Facility infrastructure improvements - exterior painting				
Fresno	Safety/security - additional camera equipment				
Fulton School	Facility infrastructure improvements - student support space				
Fulton School	Facility infrastructure improvements - exterior painting				
Gaston MS	Safety/security - intrusion upgrade				
Gibson	Facility infrastructure improvements - marquee sign				
Gibson	Facility infrastructure improvements - pavement maintenance				
Gibson	Facility infrastructure improvements - wheelchair lift replacement				
Hamilton	Facility infrastructure improvements - exterior painting				
Heaton	Facility infrastructure improvements - marquee sign				
Hoover	Safety/security - additional camera equipment				
Kings Canyon	Facility infrastructure improvements - upgrade HVAC in classrooms 45 & 46				
Kirk	Safety/security - intrusion upgrade				
Malloch	Facility infrastructure improvements - classroom HVAC replacement				
Mayfair	Facility infrastructure improvements - hallway lighting replacement				
McLane	Facility infrastructure improvements - marquee sign				
Multi-site	Safety/security - design single point of entry fencing at 32 sites				
Multi-site	Safety/security - design of additional cameras at HS sites				
Patino	Safety/security - additional camera equipment				
Phoenix Elementary	Facility infrastructure improvements - replace heat pump				
Rata	Facility infrastructure improvements - play equipment				
Roosevelt	Safety/security - additional camera equipment				
Scandinavian	Facility infrastructure improvements - library improvements				
Storey	Safety/security - intrusion upgrade				
Sunnyside	Safety/security - additional camera equipment				
Sunnyside	Facility infrastructure improvements - upgrade HVAC in training room				
Sunnyside	Facility infrastructure improvements - fire alarm upgrade				
Tatarian	Facility infrastructure improvements - marquee sign				
Tioga	Facility infrastructure improvements - marquee sign				
Tioga	Facility infrastructure improvements - MPR backstage HVAC replacement				
Vang Pao	Safety/security - intrusion upgrade				
Vinland	Facility infrastructure improvements - exterior painting				
Yokomi	Safety/security - intrusion upgrade				