MCHS

Construction Project Update – October 1, 2018

Construction Project Update

- Buildings
  - CTE…although progress is being made in some areas (concrete/CMU), the GC continues to battle remedial issues, weather and under-mining of footings.
  - CTE…we are still officially behind schedule, the contractor last presented late July 2019 as a substantial completion date.
  - HS…progress has been good with the majority of the work focusing on underground utilities and footings.
  - HS…the high school remains on schedule with fewer performance issues observed.
  - Quality Control…our A&E team and Inspectors continue to push for a higher-level of overall quality.

Construction Project Update

- Site
  - Storm-water pipe install approximately 90% complete
  - Domestic water-line install approximately 80% complete
  - Sanitary-line install approximately 90% complete
  - Excavations, rough-grading and fine grading ongoing. Progress is being made to relocate our extra soil.
  - Retention wall install approximately 90% complete
  - Additional work in place at all of the parking lots and travel road. The site is easier to access.

CTE – Kenny Hunt working with Jason



CTE – Room 1601 Wood Shop



HS- Under slab work in progress



Site – North over tennis courts



Site – North to home bleachers



Site – East to visitor access



Site – North to home side lower ramp



Site – East to visitor ramp and steps

