ORANGEBURG COUNTY SCHOOL DISTRICT



Building Capacity & Sustaining Success

OPERATIONS BOARD REPORT

August 13, 2024

Orangeburg-Wilkinson High School

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY

Incidents to Date	#0
First Aids to Date	#0

WEATHER

Working Days	#53
Weather Days	#06
Activities Delayed	#0

MANPOWER

Number of Trades	#2
Average Workers *(per day)*	#20

SCHEDULE MILESTONES

- Building pad installation
- Storm piping installation
- Waterline installation
- Concrete footings

Top Activities This Week

- Sewer line installation progressed from SSMH #8 to SSMH #12.
- The main building pad was proofrolled.
- Grading began on the rear entrance road extending from Bruin Pkwy.
- Cut and fill continues at the baseball/softball fields and football field with surplus material being stockpiled in the future parking area.
- Storm piping installation to tie the retention ponds together continues.
- Rain on July 14th impacted work on July 15th.

Upcoming Activities

- Concrete footing installation.
- Below grade masonry installation.









Week of
July 15, 2024

Orangeburg-Wilkinson High School

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	#0
First Aids to Date	#0

WEATHER	
Working Days	#63
Weather Days	#11
Activities Delayed	#1

MANPOWER	
Number of Trades	#1
Average Workers *(per day)*	#8

SCHEDULE MILESTONES

- Building pad installation
- Storm piping installation
- Waterline installation
- Concrete footings

Top Activities This Week

- Sewer line installation is complete to MH #12.
- Grading began on the rear entrance road extending from Bruin Pkwy.
- Cut and fill continues at the baseball/softball fields and football field with surplus material being stockpiled in the future parking area.
- Storm piping installation to tie the retention ponds together continues.
- Rain effected work throughout the week.
- MEP coordination has begun.

Upcoming Activities

- Concrete footing installation.
- Below grade masonry installation.
- Domestic water line installation.







Week of
July 29, 2024

East Lake Elementary School

OCSD – East Lake Elementary

WEEK OF July 26th, 2024






SAFETY

Incidents to Date	0
First Aids to Date	1

SCHEDULE MILESTONES

WEATHER

Working Days	5
Weather Days	2
Activities Delayed	5

MANPOWER

Number of Trades	12
Average Workers (per shift)	108

TOP ACTIVITIES THIS WEEK

- Brick at Area B
- Ceiling grid at Area A
- Continuation of 2nd floor
- Stage Framing/ Soffits in Auditorium & Kitchen
- Painting in Auditorium , Area B, Area A , Data Rooms
- Overhead Rough in at Area B
- Continuation of Roof Waterproofing
- Continuation of Roof Leaders
- Disconnect Power to Change
- Continued Window Install
- Continued setting RTUs
- Roofing in Area B
- Began track installation in Admin
- Install Bell Partition track at Gym / Cafeteria

UPCOMING ACTIVITIES

- Continuation of Brick at Area B/Admin
- Ceiling Grid at Areas A
- Overhead Rough in at Music Room
- Stage Framing/ Soffits in Auditorium
- Overhead Rough in at Area BI
- Data Cable at Area B
- Paving at Camden Rd
- Continue Roof Leaders
- Begin Fire Alarm cabling in Area CI
- Continue setting RTUs
- Continue Roofing at Area B
- Begin framing Admin Walls

ThompsonTurner

OCSD – East Lake Elementary

WEEK OF August 2nd, 2024






SAFETY

Incidents to Date	0
First Aids to Date	1

SCHEDULE MILESTONES

WEATHER

Working Days	5
Weather Days	0
Activities Delayed	0

MANPOWER

Number of Trades	12
Average Workers (per shift)	127

TOP ACTIVITIES THIS WEEK

- Continuation of Brick at Area B/Admin
- Ceiling Grid at Areas A
- Overhead Rough in at Music Room
- Stage Framing/ Soffits in Auditorium
- Overhead Rough in at Area BI
- Data Cable at Area B
- Paving at Camden Rd
- Continue Roof leaders
- Begin Fire Alarm cabling in Area CI
- Continue setting RTUs
- Continue Roofing at Area B
- Begin framing Admin Walls

UPCOMING ACTIVITIES

- Wall framing at the Rotunda
- Continue framing Admin Walls
- Continue Brick at Admin
- Continue Rough in at Media Center
- Continue Ceiling Grid at Area A
- Continue Overhead Rough at Music Room
- Continue Stage Framing/ Soffits in Auditorium
- Duct work on 1st Floor
- Continue Data Cable Pull
- Continue Roof leaders
- Grading for Rear Parking Lot

ThompsonTurner


East Lake Elementary School

Mascot Results

Students from St. James Gilliard, Vance-Providence and Holly Hill Elementary Schools participated with a total of 602 votes.

East Lake Elementary School ~ Results

East Lake Elementary School Mascot Logo Results



	School Logo Option #1	School Logo Option #2	School Logo Option #3	TOTAL
TOTAL	320	169	113	602
St. James-Gilliard Elementary School	126	24	39	189
Holly Hill Elementary School	124	46	48	218
Vance Providence Elementary School	70	99	26	195

East Lake Elementary School





BOARD UPDATE

WILLIAM J. CLARK MIDDLE SCHOOL

CONTRACT CONSTRUCTION

ORANGEBURG COUNTY SCHOOL DISTRICT

LS3P

PROGRESS **UPDATE**

WILLIAM J. CLARK MIDDLE SCHOOL

CONTRACT CONSTRUCTION

ORANGEBURG COUNTY SCHOOL DISTRICT

LS3P

IN THE LAST FEW WEEKS WE HAVE:

- Repaved and restriped the entire parking lot of the school.
- Installed sidewalk around the new addition, and in front of the sc
- Installed all flooring in the new addition (VCT & Carpet)
- Installed all ceiling grid and tile
- Completed all above ceiling work

IN THE NEXT FEW WEEKS WE WILL:

- Install all smart boards, marker boards & tack boards
- Complete site grading
- Install new fencing
- Install exterior staircase
- Prepare for Final Inspection

- ***NO SAFETY OR SECURITY ISSUES*** -

CONTRACT
CONSTRUCTION

ORANGEBURG
COUNTY SCHOOL DISTRICT

LS3P



CONTRACT
CONSTRUCTION

ORANGEBURG
COUNTY SCHOOL DISTRICT

LS3P



CONTRACT
CONSTRUCTION

ORANGEBURG
COUNTY SCHOOL DISTRICT

LS3P



CONTRACT
CONSTRUCTION

ORANGEBURG
COUNTY SCHOOL DISTRICT

LS3P





BOARD UPDATE

LAKE MARION MIDDLE SCHOOL

CONTRACT CONSTRUCTION

ORANGEBURG COUNTY SCHOOL DISTRICT

LS3P

PROGRESS **UPDATE**

LAKE MARION MIDDLE SCHOOL

CONTRACT CONSTRUCTION

ORANGEBURG COUNTY SCHOOL DISTRICT

LS3P

IN THE LAST FEW WEEKS WE HAVE:

- Been awarded our Certificate of Occupancy from the Office of School Facilities.
- Installed all site signage and ornamental fencing
- Restriped the parking lot of the new Middle School, and the entire High School campus

IN THE NEXT FEW WEEKS WE WILL:

- Complete punch list administered by LS3P Architects.
- Ensure the grassing will grow and stabilize site.

- ***NO SAFETY OR SECURITY ISSUES*** -

CONTRACT
CONSTRUCTION

ORANGEBURG
COUNTY SCHOOL DISTRICT

LS3P



CONTRACT
CONSTRUCTION

ORANGEBURG
COUNTY SCHOOL DISTRICT

LS3P



CONTRACT CONSTRUCTION

ORANGEBURG COUNTY SCHOOL DISTRICT

LS3P



CONTRACT CONSTRUCTION

ORANGEBURG COUNTY SCHOOL DISTRICT

LS3P



Robert E. Howard Elementary School



Robert E. Howard Elementary School

Site Plan

