# Project Status Report

**Project Name:** PVSD- New Middle & High School Project

**Month:** September 2024

**Focus Area:** Site/ Building



**Prepared By:** Fred Kendall

# *Pequea Valley School District*

*Middle & High School*

September 02 2024

## Table of Contents

1 Executive Summary Report No. 17

2 Progress Photos

***SCHEDULE STATUS:***

*Notice to proceed date: August 12 2022*
*Original contract completion date:734 Days From NTP. December 15 2024*
*Extension of time requested: 0 days*
*Extension of time approved: 0 days*
*Lost weather days: 0 days*
*Percent complete 84 %*

*Status: On Schedule*

***BUDGET STATUS:***

*Contract amount: $76,802,300.00 Total billed to date: $65,020,347.60*
*Approved change orders: $694,298.35 Paid to date: $61,769,330.22*
*Revised contract amount: $ 77,496,598.35*
*Pending changes:*

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Green House assembly 90%*
- *Propane Tank Buried*
- *Grinder Pump installed, awaiting Start up.*
- *Maintenance building frame and roof and Masonry Complete*
- *Masonry Continues, interior walls Area B, C&D First and Second Floor*
- *Masonry Exterior Veneer (Brick and Ground Face Block) Area C and D South Elev. 95%,*
- *Structural Steel Erection complete in Area A, B and D. Detail work ongoing.*
- *Area A and C Standing seam roofing at 85% along with Facia and Gutters.*
- *Interior HM door installation.*
- *CORE area Garage Door Installation.*
- *Block fill and finish paint of Walls in areas A,B,C and D ongoing.*
- *Plumbing CMU and Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical CMU Rough In C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *HVAC Installation of Heat Pumps areas B, C & D first and second floor.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC CMU interior wall rough in is ongoing in Area D*

# Progress Photos












CAT
312C
CAT

