Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: October 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

September 30 2024

Table of Contents

1 Executive Summary Report No. 18

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 87 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $67,717,692.08
Approved change orders: $818,298.35 Paid to date: $64,350,807.48
Revised contract amount: $ 77,620,598.35
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *South Grading above Grinder Pump complete.*
- *Green House assembly 95%*
- *Grinder Pump installed; Start-up complete*
- *Maintenance building exterior skin complete*
- *Masonry interior walls Area B, C&D First and Second Floor 99%*
- *Masonry Exterior Veneer (Brick and Ground Face Block) Area C and D South Elev. complete*
- *Area A and C Standing seam roofing at 95% along with Facia and Gutters.*
- *Canopy and loading dock flat roofing on going.*
- *Interior HM door installation on going.*
- *CORE area Garage Door Installation.*
- *Block fill and finish paint of Walls in areas A, B, C and D ongoing.*
- *Plumbing Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical overhead Rough In C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *Electrical Systems wire pull areas A, B, c and D*
- *HVAC Installation of Heat Pumps areas B, C & D first and second floor.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC Duct in Auditorium on going.*

Progress Photos






Super Products


KOMATSU







