Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I2A	2' x 2' Acoustical Ceiling Tile Small Dents w/Pin Holes					**Total Amount - 2640 Sq Ft**
	22	ROOM 1103	NONE DETECTED	110508ML-20		520 Sq Ft
	205	ROOM 1219	NONE DETECTED			530 Sq Ft
	208	ROOM 1218	NONE DETECTED			530 Sq Ft
	211	ROOM 1217	NONE DETECTED			530 Sq Ft
	214	ROOM 1216	NONE DETECTED			530 Sq Ft
I3A	2' x 4' Ceiling Tile Pockmarks w/Pin Holes (1996)					**Total Amount - 8000 Sq Ft**
	217	THROUGHOUT 1996 ADDITION	NONE DETECTED	110508ML-06; 422-8	06: HALLWAY BY ROOM 1206.	8000 Sq Ft
I3B	2' x 4' Ceiling Tile Dents w/Pin Holes (2001)					**Total Amount - 200 Sq Ft**
	229	ROOM 1214	NONE DETECTED	110508ML-07		200 Sq Ft
I3C	2' x 4' Ceiling Tile Lightly Textured w/Pin Holes					**Total Amount - 1140 Sq Ft**
	237	1996 ADDITION KITCHEN (1202)	NONE DETECTED	110508ML-03		900 Sq Ft

© 2024 Institute for Environmental Assessment, Inc. All Rights Reserved.

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	238	KITCHEN STORAGE (1202B)	NONE DETECTED			130 Sq Ft
	239	STORAGE ROOM 1201	NONE DETECTED			110 Sq Ft
J2A	Transite Piping/Ducting 1964 Original Building					**Total Amount - 1500 Sq Ft**
	16	1964 ORIGINAL BUILDING TUNNEL SYSTEM	30 CH	M2045-1A	SAMPLE TAKEN BY NOVA.	1500 Sq Ft
J2B	Transite Piping/Ducting 1966 Addition					**Total Amount - 180 Sq Ft**
	108	1966 ADDITION WEST TUNNEL SYSTEM	ASSUMED			90 Sq Ft
	203	1966 ADDITION EAST TUNNEL SYSTEM	ASSUMED			90 Sq Ft
J3A	Miscellaneous Cementitious Material Black Window Sills (1964)					**Total Amount - 204 Sq Ft**
	28	ROOM 1104	NONE DETECTED			12 Sq Ft
	33	ROOM 1105	NONE DETECTED			12 Sq Ft
	38	ROOM 1106	NONE DETECTED			12 Sq Ft
	46	ROOM 1113 (EAST IMC STORAGE)	NONE DETECTED			4 Sq Ft
	49	CONFERENCE ROOM (1111)	NONE DETECTED			5 Sq Ft
	50	MAIN OFFICE WORK ROOM (1003)	NONE DETECTED			3 Sq Ft
	53	PRINCIPAL'S OFFICE (1002)	NONE DETECTED			3 Sq Ft
	55	MAIN OFFICE RECEPTION (1001)	NONE DETECTED			6 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	57	MAIN OFFICE CONFERENCE ROOM (1007)	NONE DETECTED			3 Sq Ft
	61	NURSE'S OFFICE/SICK ROOM	NONE DETECTED			3 Sq Ft
	74	ROOM 1317	NONE DETECTED			8 Sq Ft
	80	ROOM 1316	NONE DETECTED			8 Sq Ft
	85	ROOM 1315	NONE DETECTED			8 Sq Ft
	89	ROOM 1314	NONE DETECTED			3 Sq Ft
	94	ROOM 1312	NONE DETECTED			3 Sq Ft
	102	ROOM 1310	NONE DETECTED	110508ML-24		8 Sq Ft
	105	ROOM 1311	NONE DETECTED			3 Sq Ft
	107	ROOM 1313	NONE DETECTED			4 Sq Ft
	131	ROOM 1322	NONE DETECTED			8 Sq Ft
	136	ROOM 1321	NONE DETECTED			8 Sq Ft
	141	ROOM 1324	NONE DETECTED			8 Sq Ft
	146	ROOM 1323	NONE DETECTED			8 Sq Ft
	151	ROOM 1326	NONE DETECTED			8 Sq Ft
	156	ROOM 1325	NONE DETECTED			8 Sq Ft
	168	ROOM 1330	NONE DETECTED			8 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	173	ROOM 1329	NONE DETECTED			12 Sq Ft
	177	ROOM 1332	NONE DETECTED			8 Sq Ft
	183	ROOM 1331	NONE DETECTED			12 Sq Ft
	189	ROOM 1334	NONE DETECTED			8 Sq Ft
J3B	Miscellaneous Cementitious Material Black Window Sill (1966)					**Total Amount - 54 Sq Ft**
	110	ROOM 1302	NONE DETECTED	110508ML-28		3 Sq Ft
	113	ROOM 1301	NONE DETECTED			8 Sq Ft
	117	ROOM 1303	NONE DETECTED			4 Sq Ft
	121	ROOM 1304	NONE DETECTED			4 Sq Ft
	123	ROOM 1306	NONE DETECTED			3 Sq Ft
	126	ROOM 1305	NONE DETECTED			8 Sq Ft
	193	ROOM 1335	NONE DETECTED			8 Sq Ft
	197	ROOM 1336	NONE DETECTED			8 Sq Ft
	201	ROOM 1337	NONE DETECTED			8 Sq Ft
J3C	Miscellaneous Cementitious Material Sliding Glass Door Sill (1964)					**Total Amount - 20 Sq Ft**
	44	ROOM 1112 (IMC)	NONE DETECTED	110508ML-29		20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K1A	Sheet Vinyl Flooring & Adhesive White w/Gray & Tan Specks					**Total Amount - 250 Sq Ft**
	60	NURSE'S OFFICE/SICK ROOM (1006)	NONE DETECTED	110508ML-30		250 Sq Ft
K1B	Sheet Vinyl Flooring & Adhesive Gray Terrazzo-Look					**Total Amount - 120 Sq Ft**
	91	RESTROOM 1314A	NONE DETECTED			60 Sq Ft
	96	RESTROOM 1312A	NONE DETECTED	110508ML-33; 422-4		60 Sq Ft
K1C	Sheet Vinyl Flooring & Adhesive Pale Blue Sheet Vinyl Flooring (2020)					**Total Amount - 90 Sq Ft**
	59	OFFICE 1005	NEW			90 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic Gray w/Light Gray & Beige Smudges					**Total Amount - 10200 Sq Ft**
	2	THROUGHOUT BUILDING	NONE DETECTED	422-7	ENTRY TO ROOM 1208.	10000 Sq Ft
	69	ROOM 1320	NONE DETECTED			200 Sq Ft
K2C	12" x 12" Vinyl Floor Tile & Mastic Light Gray w/Gray Blotches (1997)					**Total Amount - 4600 Sq Ft**
	21	GYMNASIUM (1110)	NONE DETECTED	110508ML-19		4600 Sq Ft
K2D	12" x 12" Vinyl Floor Tile & Mastic Gray w/Dark Gray & White Flecks					**Total Amount - 4640 Sq Ft**
	24	ROOM 1103	NONE DETECTED			520 Sq Ft
	26	ROOM 1104	NONE DETECTED	110508ML-23		1200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	52	PRINCIPAL'S OFFICE (1002)	NONE DETECTED			90 Sq Ft
	54	MAIN OFFICE RECEPTION (1001)	NONE DETECTED			400 Sq Ft
	56	MAIN OFFICE CONFERENCE ROOM (1007)	NONE DETECTED			170 Sq Ft
	58	COPY ROOM 1004	NONE DETECTED			100 Sq Ft
	165	ROOM 1330	NONE DETECTED			720 Sq Ft
	175	ROOM 1332	NONE DETECTED			720 Sq Ft
	186	ROOM 1334	NONE DETECTED			720 Sq Ft
K2E	12" x 12" Vinyl Floor Tile & Mastic Gray, Tan & Beige Blotches					**Total Amount - 4130 Sq Ft**
	32	ROOM 1105	NONE DETECTED	110508ML-26		1200 Sq Ft
	37	ROOM 1106	NONE DETECTED			100 Sq Ft
	72	ROOM 1317	NONE DETECTED			30 Sq Ft
	77	ROOM 1316	NONE DETECTED			30 Sq Ft
	82	ROOM 1315	NONE DETECTED			30 Sq Ft
	87	ROOM 1314	NONE DETECTED			260 Sq Ft
	92	ROOM 1312	NONE DETECTED			260 Sq Ft
	97	ROOM 1309	NONE DETECTED			110 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	99	ROOM 1310	NONE DETECTED			260 Sq Ft
	111	ROOM 1301	NONE DETECTED			30 Sq Ft
	115	ROOM 1303	NONE DETECTED			30 Sq Ft
	119	ROOM 1304	NONE DETECTED			100 Sq Ft
	124	ROOM 1305	NONE DETECTED			30 Sq Ft
	128	ROOM 1322	NONE DETECTED			30 Sq Ft
	133	ROOM 1321	NONE DETECTED			30 Sq Ft
	138	ROOM 1324	NONE DETECTED			30 Sq Ft
	143	ROOM 1323	NONE DETECTED			30 Sq Ft
	148	ROOM 1326	NONE DETECTED			30 Sq Ft
	153	ROOM 1325	NONE DETECTED			30 Sq Ft
	164	ROOM 1330	NONE DETECTED			30 Sq Ft
	174	ROOM 1332	NONE DETECTED			30 Sq Ft
	180	ROOM 1331	NONE DETECTED			1300 Sq Ft
	185	ROOM 1334	NONE DETECTED			30 Sq Ft
	191	ROOM 1335	NONE DETECTED			30 Sq Ft
	195	ROOM 1336	NONE DETECTED			30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	199	ROOM 1337	NONE DETECTED			30 Sq Ft
K3A	Miscellaneous Flooring Black Flooring Mastic					**Total Amount - 10 Sq Ft**
	27	ROOM 1104	5 CH	110508ML-23		10 Sq Ft
K3B	Miscellaneous Flooring 2' x 2' Brown w/Raised Squares					**Total Amount - 360 Sq Ft**
	224	THROUGHOUT 1996 ADDITION ENTRIES	NONE DETECTED	110508ML-12	ENTRY NEAR CAFETERIA.	360 Sq Ft
K3C	Miscellaneous Flooring Gray & White Speckled Epoxy Flooring (2020)					**Total Amount - 7800 Sq Ft**
	14	1964 ORIGINAL BUILDING RAMPS	NEW			3000 Sq Ft
	225	1996 ADDITION RAMPS	NEW			3000 Sq Ft
	227	1996 ADDITION RAMPS 1200	NEW			1800 Sq Ft
K3E	Miscellaneous Flooring Tan w/Raised Squares Stair Treads (1996)					**Total Amount - 150 Sq Ft**
	233	1996 ADDITION DOOR 8 VESTIBULE AND STAIRS TO CAFETERIA (116C)	NEW			150 Sq Ft
L0A	Flexible Duct Connector Black Vinyl					**Total Amount - 200 Sq Ft**
	8	THROUGHOUT BUILDING	NSM			200 Sq Ft
M0A	Plaster 1964 Original Building					**Total Amount - 800 Sq Ft**
	11	THROUGHOUT 1964 ORIGINAL BUILDING	NONE DETECTED	511U1		800 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
M0B	Plaster Wall Plaster Patch					**Total Amount - 100 Sq Ft**
	18	1964 ORIGINAL BUILDING TUNNEL SYSTEM	NONE DETECTED	M2045-2A, B, C	SAMPLE TAKEN BY NOVA.	100 Sq Ft
M0C	Plaster 1996 Addition					**Total Amount - 500 Sq Ft**
	218	THROUGHOUT 1996 ADDITION	NONE DETECTED	110508ML-13	EAST STAIRWELL LANDING NEAR CAFETERIA.	500 Sq Ft
N0A	Drywall/Joint Compound					**Total Amount - 5000 Sq Ft**
	1	THROUGHOUT BUILDING	NONE DETECTED	422-1; 4120-422-6	422-1: OUTSIDE CAFETERIA. 4120-422-6: OUTSIDE ROOM 1314.	5000 Sq Ft
P0A	Fire Doors Metal - 1.5 Hr Rating (Underwriter's Laboratories)					**Total Amount - 30 Sq Ft**
	15	BOILER ROOM (1101)	ASSUMED			20 Sq Ft
	17	TUNNEL SYSTEM	ASSUMED			10 Sq Ft
P0B	Fire Doors Hollow Metal -1.5 Hr Rating (Warnock Hersey)					**Total Amount - 140 Sq Ft**
	47	ROOM 1113 (EAST IMC STORAGE)	NSM			20 Sq Ft
	226	1996 ADDITION RAMPS	NSM			80 Sq Ft
	240	HALLWAY NEAR DOOR #6	NSM			40 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
Q0A	Carpet Adhesive Brown w/Multi-Colors Carpet					**Total Amount - 8000 Sq Ft**
	3	THROUGHOUT BUILDING	NONE DETECTED	110508ML-18	ROOM 1315.	8000 Sq Ft
Q0B	Carpet Adhesive Multi-Shaded Blue Carpet (1996)					**Total Amount - 520 Sq Ft**
	23	ROOM 1103	NONE DETECTED	2001-1901-3-BC	1964 ORIGINAL BUILDING RAMPS (SINCE REMOVED).	520 Sq Ft
Q0C	Carpet Adhesive Multi-Colored Carpet					**Total Amount - 8000 Sq Ft**
	4	THROUGHOUT BUILDING	NONE DETECTED	110508ML-22	ROOM 1106.	8000 Sq Ft
Q0D	Carpet Adhesive Violet w/Multi-Colored Carpet					**Total Amount - 9500 Sq Ft**
	76	ROOMS 1310, 1312, 1314 & 1316	NONE DETECTED			1500 Sq Ft
	219	THROUGHOUT 1996 ADDITION	NONE DETECTED	110508ML-08	ROOM 1212.	8000 Sq Ft
Q0E	Carpet Adhesive Tan w/Green Carpet					**Total Amount - 1100 Sq Ft**
	171	ROOM 1329	NONE DETECTED	110508ML-35		1100 Sq Ft
Q0F	Carpet Adhesive Purple Multi-Colored (2001)					**Total Amount - 2250 Sq Ft**
	206	ROOM 1219	NONE DETECTED			530 Sq Ft
	209	ROOM 1218	NONE DETECTED			530 Sq Ft
	212	ROOM 1217	NONE DETECTED	110508ML-37	ROOM 1217.	530 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	215	ROOM 1216	NONE DETECTED			530 Sq Ft
	234	STORAGE 1205	NONE DETECTED			130 Sq Ft
R0A	Baseboard/Mopboard Adhesive 4" Gray Baseboard					**Total Amount - 100 Sq Ft**
	5	THROUGHOUT BUILDING	NONE DETECTED	110508ML-14	CAFETERIA.	100 Sq Ft
R0B	Baseboard/Mopboard Adhesive 4" Tan Baseboard					**Total Amount - 200 Sq Ft**
	6	THROUGHOUT BUILDING	NONE DETECTED	110508ML-15	HALLWAY OUTSIDE ROOM 1105.	200 Sq Ft
R0C	Baseboard/Mopboard Adhesive 4" Black Baseboard					**Total Amount - 200 Sq Ft**
	7	THROUGHOUT BUILDING	NONE DETECTED	110508ML-21	ROOM 1103.	200 Sq Ft
S0A	Wood Floor Felt / Vapor Barrier 1964 Original Building					**Total Amount - 800 Sq Ft**
	42	STAGE (1108)	ASSUMED			800 Sq Ft
T0A	Light Cord Insulation					**Total Amount - 500 Lin Ft**
	12	THROUGHOUT 1964 ORIGINAL BUILDING	50 CH	2001-01104-5		500 Lin Ft
V0D	Sink Undercoating Gray (1996)					**Total Amount - 30 Sq Ft**
	223	THROUGHOUT 1996 ADDITION	NONE DETECTED	110508ML-09	ROOM 1213.	30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
V0F	Sink Undercoating Gray (2009)					**Total Amount - 119 Sq Ft**
	25	ROOM 1103	NEW			5 Sq Ft
	29	ROOM 1104	NEW			4 Sq Ft
	34	ROOM 1105	NEW			4 Sq Ft
	39	ROOM 1106	NEW			4 Sq Ft
	45	ROOM 1113 (EAST IMC STORAGE)	NEW			2 Sq Ft
	51	MAIN OFFICE WORK ROOM (1003)	NEW			4 Sq Ft
	81	ROOM 1316	NEW			4 Sq Ft
	86	ROOM 1315	NEW			4 Sq Ft
	90	ROOM 1314	NEW			4 Sq Ft
	95	ROOM 1312	NEW			4 Sq Ft
	98	ROOM 1309	NEW			4 Sq Ft
	103	ROOM 1310	NEW			4 Sq Ft
	114	ROOM 1301	NEW			4 Sq Ft
	118	ROOM 1303	NEW			4 Sq Ft
	122	ROOM 1304	NEW			4 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	127	ROOM 1305	NEW			4 Sq Ft
	132	ROOM 1322	NEW			4 Sq Ft
	137	ROOM 1321	NEW			4 Sq Ft
	142	ROOM 1324	NEW			4 Sq Ft
	147	ROOM 1323	NEW			4 Sq Ft
	152	ROOM 1326	NEW			4 Sq Ft
	157	ROOM 1325	NEW			4 Sq Ft
	169	ROOM 1330	NEW			4 Sq Ft
	178	ROOM 1332	NEW			4 Sq Ft
	184	ROOM 1331	NEW			8 Sq Ft
	190	ROOM 1334	NEW			4 Sq Ft
	194	ROOM 1335	NEW			4 Sq Ft
	198	ROOM 1336	NEW			4 Sq Ft
	202	ROOM 1337	NEW			4 Sq Ft
X0A	Miscellaneous Material Tan Penetration Putty					**Total Amount - 50 Sq Ft**
	19	1964 ORIGINAL BUILDING TUNNEL SYSTEM	25 CH	M2045-3A, B, C		50 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0B	Miscellaneous Material Tan Adhesive Puck					**Total Amount - 40 Sq Ft**
	63	GIRLS' HAND WASHING/DRINKING FOUNTAIN CHASE EAST OF ROOM 1317	5 CH	110508ML-01		10 Sq Ft
	66	BOYS' HAND WASHING/DRINKING FOUNTAIN CHASE EAST OF ROOM 1316	5 CH			10 Sq Ft
	158	BOYS' HAND WASHING/DRINKING FOUNTAIN CHASE WEST OF ROOM 1330	5 CH			10 Sq Ft
	161	GIRLS' HAND WASHING/DRINKING FOUNTAIN CHASE WEST OF ROOM 1329	5 CH			10 Sq Ft
X0C	Miscellaneous Material Black Adhesive Puck					**Total Amount - 40 Sq Ft**
	64	GIRLS' HAND WASHING/DRINKING FOUNTAIN CHASE EAST OF ROOM 1317	25 CH	110508ML-02		10 Sq Ft
	67	BOYS' HAND WASHING/DRINKING FOUNTAIN CHASE EAST OF ROOM 1316	25 CH			10 Sq Ft
	159	BOYS' HAND WASHING/DRINKING FOUNTAIN CHASE WEST OF ROOM 1330	25 CH			10 Sq Ft
	162	GIRLS' HAND WASHING/DRINKING FOUNTAIN CHASE WEST OF ROOM 1329	25 CH			10 Sq Ft
X0D	Miscellaneous Material Red Fire Stop					**Total Amount - 100 Sq Ft**
	9	THROUGHOUT BUILDING	NONE DETECTED	110508ML-17		100 Sq Ft
X0E	Miscellaneous Material Dark Gray Duct Caulk					**Total Amount - 100 Sq Ft**
	10	THROUGHOUT BUILDING	NONE DETECTED	110508ML-16	ROOM 1102A.	100 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0F	Miscellaneous Material Mastic Associated w/Cork Ceiling Tiles					**Total Amount - 600 Sq Ft**
	13	THROUGHOUT 1964 ORIGINAL BUILDING HALLWAYS	NONE DETECTED	422-5		300 Sq Ft
	20	GYMNASIUM (1110)	NONE DETECTED			300 Sq Ft
X0G	Miscellaneous Material Metal Frame Chalkboard Adhesive (1964)					**Total Amount - 455 Sq Ft**
	30	ROOM 1104	ASSUMED			20 Sq Ft
	35	ROOM 1105	ASSUMED			20 Sq Ft
	40	ROOM 1106	ASSUMED			20 Sq Ft
	71	ROOM 1320	ASSUMED			20 Sq Ft
	73	ROOM 1317	ASSUMED			20 Sq Ft
	78	ROOM 1316	ASSUMED			20 Sq Ft
	83	ROOM 1315	ASSUMED			20 Sq Ft
	88	ROOM 1314	ASSUMED			20 Sq Ft
	93	ROOM 1312	ASSUMED			20 Sq Ft
	100	ROOM 1310	ASSUMED			20 Sq Ft
	106	ROOM 1313	ASSUMED			15 Sq Ft
	129	ROOM 1322	ASSUMED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	134	ROOM 1321	ASSUMED			20 Sq Ft
	139	ROOM 1324	ASSUMED			20 Sq Ft
	144	ROOM 1323	ASSUMED			20 Sq Ft
	149	ROOM 1326	ASSUMED			20 Sq Ft
	154	ROOM 1325	ASSUMED			20 Sq Ft
	166	ROOM 1330	ASSUMED			20 Sq Ft
	170	ROOM 1329	ASSUMED			20 Sq Ft
	179	ROOM 1332	ASSUMED			20 Sq Ft
	181	ROOM 1331	ASSUMED			40 Sq Ft
	187	ROOM 1334	ASSUMED			20 Sq Ft
X0H	Miscellaneous Material Wired Window Glaze (1964)					**Total Amount - 2 Sq Ft**
	48	CONFERENCE ROOM (1111)	NONE DETECTED	110508ML-31		1 Sq Ft
	70	ROOM 1320	NONE DETECTED			1 Sq Ft
X0I	Miscellaneous Material Wired Side Light Window Glaze (1964)					**Total Amount - 30 Sq Ft**
	75	ROOM 1317	4 CH	110508ML-32		2 Sq Ft
	79	ROOM 1316	4 CH			2 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	84	ROOM 1315	4 CH			2 Sq Ft
	101	ROOM 1310	4 CH			2 Sq Ft
	130	ROOM 1322	4 CH			2 Sq Ft
	135	ROOM 1321	4 CH			2 Sq Ft
	140	ROOM 1324	4 CH			2 Sq Ft
	145	ROOM 1323	4 CH			2 Sq Ft
	150	ROOM 1326	4 CH			2 Sq Ft
	155	ROOM 1325	4 CH			2 Sq Ft
	167	ROOM 1330	4 CH			2 Sq Ft
	172	ROOM 1329	4 CH			2 Sq Ft
	176	ROOM 1332	4 CH			2 Sq Ft
	182	ROOM 1331	4 CH			2 Sq Ft
	188	ROOM 1334	4 CH			2 Sq Ft
X0J	Miscellaneous Material Metal Frame Chalkboard Adhesive (1966)					**Total Amount - 140 Sq Ft**
	112	ROOM 1301	ASSUMED			20 Sq Ft
	116	ROOM 1303	ASSUMED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	120	ROOM 1304	ASSUMED			20 Sq Ft
	125	ROOM 1305	ASSUMED			20 Sq Ft
	192	ROOM 1335	ASSUMED			20 Sq Ft
	196	ROOM 1336	ASSUMED			20 Sq Ft
	200	ROOM 1337	ASSUMED			20 Sq Ft
X0K	Miscellaneous Material Air Handling Seam Gasket (1966)					**Total Amount - 2 Sq Ft**
	109	1966 ADDITION WEST TUNNEL SYSTEM	NONE DETECTED			1 Sq Ft
	204	1966 ADDITION EAST TUNNEL SYSTEM	NONE DETECTED	110508ML-04		1 Sq Ft
X0L	Miscellaneous Material Black Window Sills (2001)					**Total Amount - 40 Sq Ft**
	207	ROOM 1219	NONE DETECTED			10 Sq Ft
	210	ROOM 1218	NONE DETECTED	110508ML-38	ROOM 1218.	10 Sq Ft
	213	ROOM 1217	NONE DETECTED			10 Sq Ft
	216	ROOM 1216	NONE DETECTED			10 Sq Ft
X0M	Miscellaneous Material Black Window Sill (1996)					**Total Amount - 80 Sq Ft**
	220	THROUGHOUT 1996 ADDITION	NONE DETECTED	110508ML-10	ROOM 1208.	80 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0N	Miscellaneous Material Wired Window Glaze (1996)					**Total Amount - 15 Sq Ft**
	221	THROUGHOUT 1996 ADDITION	NONE DETECTED	110508ML-11	ROOM 1206.	15 Sq Ft
X0O	Miscellaneous Material Metal Frame Chalkboard Adhesive (1996)					**Total Amount - 120 Sq Ft**
	222	THROUGHOUT 1996 ADDITION	ASSUMED			120 Sq Ft
X0P	Miscellaneous Material Air Handling Unit Seam Gasket (1996)					**Total Amount - 4 Sq Ft**
	235	1996 ADDITION UPPER LEVEL MECHANICAL ROOM	NONE DETECTED	110508ML-05		4 Sq Ft
X1A	Miscellaneous Material 6" Brown Quarry Tile System					**Total Amount - 568 Sq Ft**
	31	ROOM 1104 RESTROOM	ASSUMED			15 Sq Ft
	36	ROOM 1105 RESTROOM	ASSUMED			15 Sq Ft
	41	ROOM 1106 RESTROOM	ASSUMED			15 Sq Ft
	62	NURSE'S OFFICE/SICK ROOM RESTROOM	ASSUMED			15 Sq Ft
	65	GIRLS' RESTROOM EAST OF ROOM 1317	ASSUMED			110 Sq Ft
	68	BOYS' RESTROOM EAST OF ROOM 1316	ASSUMED			110 Sq Ft
	160	BOYS' RESTROOM WEST OF ROOM 1330	ASSUMED			144 Sq Ft
	163	GIRLS' RESTROOM WEST OF ROOM 1329	ASSUMED			144 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1B	Miscellaneous Material 8" Purple Quarry Tile System					**Total Amount - 80 Sq Ft**
	43	RESTROOM 1113 NEAR ROOM 1106	ASSUMED			40 Sq Ft
	104	RESTROOM 1310A	ASSUMED			40 Sq Ft
X1C	Miscellaneous Material 4" Cream Ceramic Wall Tile System (1996)					**Total Amount - 150 Sq Ft**
	230	ROOM 1215 RESTROOM (1215A)	NEW			150 Sq Ft
X1D	Miscellaneous Material 2" Beige Ceramic Floor Tile System (1996)					**Total Amount - 36 Sq Ft**
	231	ROOM 1215 RESTROOM (1215A)	NEW			36 Sq Ft
X1E	Miscellaneous Material 6" Red Quarry Tile System (1996)					**Total Amount - 1850 Sq Ft**
	228	1996 ADDITION RAMP 1200	NEW			180 Sq Ft
	232	1996 ADDITION RESTROOMS 1209 & 1207	NEW			570 Sq Ft
	236	THROUGHOUT KITCHEN AREA	NEW			1100 Sq Ft