Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A1A	Mudded Pipe Joints on Air Cell Insulation 1952 Original Building					**Total Amount - 3 Joints**
	15	ROOM 1104A (ELECTRICAL)	ASSUMED			3 Joints
B1A	Air Cell Pipe Insulation 1952 Original Building					**Total Amount - 5 Lin Ft**
	14	ROOM 1104A (ELECTRICAL)	ASSUMED			5 Lin Ft
H2B	Trowelled-On Structural Fireproofing Plaster on Beams (1962)					**Total Amount - 1000 Sq Ft**
	92	THROUGHOUT 1962 ADDITION	NONE DETECTED	122922-BF-7; 527-JJT-26, 27, 37	BF-6: HALL BY ROOM 1218. 26: IN CORNER OF HALLWAY ADJACENT TO ROOM 2222. 27: WEST SIDE OF HALLWAY ABOVE CEILING ADJACENT TO 1952 ORIGINAL BUILDING. 37: OUTSIDE ROOM 1219.	1000 Sq Ft
H2C	Trowelled-On Structural Fireproofing Plaster on Beams (1952)					**Total Amount - 1985 Sq Ft**
	18	HALLWAY 1000 BY MAIN OFFICE	NONE DETECTED	527-JJT-73	JJT-73: ABOVE HATCH IN CLOSET.	90 Sq Ft
	21	ROOM 1003 (MAIN OFFICE)	NONE DETECTED			35 Sq Ft
	25	ROOM 1002 (WORK ROOM)	NONE DETECTED			30 Sq Ft

© 2024 Institute for Environmental Assessment, Inc. All Rights Reserved.

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	29	ROOM 1004 (NURSE)	NONE DETECTED			35 Sq Ft
	35	ROOM 1005 (CONFERENCE ROOM)	NONE DETECTED			30 Sq Ft
	52	1952 ORIGINAL BUILDING 1ST FLOOR HALLWAY 1200	NONE DETECTED	122922-BF-8; 527-JJT-66, 67	BF-8: HALL BY ROOM 1212. 66: BY HATCH OF ROOM 1216. 67: ABOVE CEILING ABOVE DOORWAY OF ROOM 1211.	925 Sq Ft
	70	ROOM 1213 (STAFF LOUNGE)	NONE DETECTED	527-JJT-58	EAST WALL ABOVE WINDOW.	40 Sq Ft
	176	1952 ORIGINAL BUILDING 2ND FLOOR HALLWAY OUTSIDE ROOMS 2203-2218	NONE DETECTED	527-JJT-46, 47	46: ABOVE CEILING IN HALLWAY OUTSIDE ROOM 2216. 47: ABOVE CEILING IN HALLWAY OUTSIDE ROOM 2217.	800 Sq Ft
H2D	Trowelled-On Structural Fireproofing Plaster on Beams (1966)					**Total Amount - 350 Sq Ft**
	116	1966 ADDITION 1ST FLOOR HALLWAY	<1 ACT	122922-BF-9; 527-JJT-16, 17, 89	BF-9: HALL BY ROOM 1223. 16: BY AIR HANDLER ABOVE CEILING TO THE RIGHT. 17: ABOVE CEILING OUTSIDE ROOM 2223. 89: BY AIR HANDLER ABOVE CEILING TO THE LEFT.	350 Sq Ft
I1C	1' x 1' Acoustical Ceiling Tile Fissures (1952)					**Total Amount - 750 Sq Ft**
	53	RESTROOM 1209A BY ROOM 1211	NONE DETECTED	527-JJT-64	INSIDE LARGER RESTROOM ABOVE DOOR.	150 Sq Ft
	219	1952 ORIGINAL BUILDING 2ND FLOOR GIRLS' RESTROOM 2209	NONE DETECTED			300 Sq Ft
	223	1952 ORIGINAL BUILDING 2ND FLOOR BOYS' RESTROOM 2203	NONE DETECTED			300 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I1D	1' x 1' Acoustical Ceiling Tile Pegboard					**Total Amount - 2000 Sq Ft**
	38	ROOM 1106 (GYMNASIUM)	NONE DETECTED	527-JJT-85	INSIDE 1ST SET OF DOUBLE DOORS ON CEILING.	2000 Sq Ft
I2A	2' x 2' Acoustical Ceiling Tile Light Texture w/Pin Holes					**Total Amount - 160 Sq Ft**
	19	STORAGE CLOSETS 1010 BY MAIN OFFICE	NONE DETECTED	112508MV-22	MV-22: HALLWAY 1000 NEAR MAIN OFFICE.	160 Sq Ft
I2B	2' x 2' Acoustical Ceiling Tile Lightly Textured w/Revealed Edge (2010)					**Total Amount - 28000 Sq Ft**
	1	THROUGHOUT BUILDING CLASSROOMS	NONE DETECTED	122922-BF-3, 4	BF-3: HALL BY 1212. BF-4: HALL BY 1223.	28000 Sq Ft
I2C	2' x 2' Acoustical Ceiling Tile Dents w/Pin Holes w/Revealed Edge (2011)					**Total Amount - 1590 Sq Ft**
	22	ROOM 1003 (MAIN OFFICE)	NONE DETECTED			1000 Sq Ft
	23	ASSISTANT PRINCIPALS' OFFICE	NONE DETECTED			160 Sq Ft
	24	PRINCIPALS' OFFICE	NONE DETECTED			270 Sq Ft
	36	ROOM 1005 (CONFERENCE ROOM)	NONE DETECTED	122922-BF-1, 2	BF-1: ROOM 1005 (CONFERENCE ROOM). BF-2: HALLWAY BY ROOM 1004.	160 Sq Ft
I2D	2' x 2' Acoustical Ceiling Tile Dents w/Pin Holes (2023)					**Total Amount - 12050 Sq Ft**
	1.1	THROUGHOUT BUILDING HALLWAYS UP TO 2001 ADDITION	NEW			12000 Sq Ft
	221.1	1952 ORIGINAL BUILDING 2ND FLOOR GIRLS' RESTROOM 2209	NEW			50 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I3A	2' x 4' Ceiling Tile Bumpy Texture w/Pin Holes					**Total Amount - 11605 Sq Ft**
	26	ROOM 1002 (WORK ROOM)	NONE DETECTED	112508MV-23	MV-23: ROOM 1003 (MAIN OFFICE) (SINCE REMOVED).	160 Sq Ft
	30	ROOM 1004 (NURSE)	NONE DETECTED			160 Sq Ft
	119	RESTROOM BY ROOM 1223	NONE DETECTED			200 Sq Ft
	155	1966 ADDITION 2ND FLOOR STAFF RESTROOM 2224A	NONE DETECTED			40 Sq Ft
	215	STAFF RESTROOM 2210	NONE DETECTED	122922-BF-5	BF-5: STAFF RESTROOM 2210.	45 Sq Ft
	233	ROOM 1110 (MULTI-PURPOSE)	NONE DETECTED	527-JJT-75	ABOVE NORTHWEST DOUBLE DOOR.	2500 Sq Ft
	262	THROUGHOUT 2001 ADDITION	NONE DETECTED			8500 Sq Ft
I3B	2' x 4' Ceiling Tile Vinyl-Covered Sheetrock					**Total Amount - 500 Sq Ft**
	237	KITCHEN 1112	NSM			500 Sq Ft
I3C	2' x 4' Ceiling Tile Pockmarks, Dents & Pin Holes					**Total Amount - 12985 Sq Ft**
	229	1990 ADDITION HALLWAY 1100	NONE DETECTED	527-JJT-59	JJT-59: ROOM 1213 (STAFF LOUNGE) NORTHEAST CORNER OF ROOM BY REFRIGERATOR (SINCE REMOVED).	1000 Sq Ft
	235	ROOM 1110A	NONE DETECTED			225 Sq Ft
	239	COMPUTER LAB/IMC (1111/1113)	NONE DETECTED	122922-BF-6	BF-6: COMPUTER LAB/IMC (1111/1113).	2400 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	242	ROOM 1111A OFFICE	NONE DETECTED	527-JJT-78	SOUTHWEST CORNER.	280 Sq Ft
	245	ROOM 1114	NONE DETECTED			80 Sq Ft
	249	THROUGHOUT 1993 ADDITION CLASSROOMS	NONE DETECTED			9000 Sq Ft
K0I	9" x 9" Vinyl Floor Tile & Mastic White w/Black Streaks					**Total Amount - 750 Sq Ft**
	75	ROOM 1214	10 CH (TILE ONLY)	527-JJT-53	ADJACENT TO DOOR JAMB.	750 Sq Ft
K2A	12" x 12" Vinyl Floor Tile & Mastic Tan Mottle					**Total Amount - 5930 Sq Ft**
	4	THROUGHOUT 1ST & 2ND FLOOR HALLWAYS	NONE DETECTED	112508MV-10	MV-10: HALLWAY BY BOILER ROOM.	5000 Sq Ft
	17	ROOM 1103 (CUSTODIAL OFFICE)	NONE DETECTED			180 Sq Ft
	95	ROOM 1219	NONE DETECTED			750 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic White, Maroon & Gray Swirls					**Total Amount - 325 Sq Ft**
	13	ROOM 1104 (COPY ROOM)	NONE DETECTED			130 Sq Ft
	16	ROOM 1104A (ELECTRICAL)	NONE DETECTED			80 Sq Ft
	216	STAFF RESTROOM 2210	NONE DETECTED			35 Sq Ft
	247	ROOM 1302A	NONE DETECTED	527-JJT-84	JJT-84: 1993 ADDITION ROOM 1309 SOUTH SIDE OF DOOR ENTRY (SINCE REMOVED).	80 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2C	12" x 12" Vinyl Floor Tile & Mastic White w/Beige Smudges					**Total Amount - 380 Sq Ft**
	27	ROOM 1002 (WORK ROOM)	NONE DETECTED	112508MV-11		160 Sq Ft
	31	ROOM 1004 (NURSE)	NONE DETECTED			160 Sq Ft
	49	ROOM 1204/1206 (CUSTODIAL)	NONE DETECTED			60 Sq Ft
K2D	12" x 12" Vinyl Floor Tile & Mastic Tan w/Brown & White Swirls					**Total Amount - 3635 Sq Ft**
	217	STAFF RESTROOM 2210	NONE DETECTED			10 Sq Ft
	230	1990 ADDITION HALLWAY 1100	NONE DETECTED			1000 Sq Ft
	234	ROOM 1110 (MULTI-PURPOSE)	NONE DETECTED			2400 Sq Ft
	236	ROOM 1110A	NONE DETECTED	527-JJT-76	NORTH SIDE OF DOUBLE DOOR ENTRY.	225 Sq Ft
K2E	12" x 12" Vinyl Floor Tile & Mastic Light Gray Mottle					**Total Amount - 2220 Sq Ft**
	40	ROOM 1106 (GYMNASIUM)	NONE DETECTED			2100 Sq Ft
	41	ROOM 1106A (GYMNASIUM OFFICE/STORAGE)	NONE DETECTED	112508MV-12		120 Sq Ft
K2F	12" x 12" Vinyl Floor Tile & Mastic Light Brown w/Brown & White Specks					**Total Amount - 160 Sq Ft**
	20	STORAGE CLOSETS 1010 BY MAIN OFFICE	NONE DETECTED	112508MV-13		160 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2G	12" x 12" Vinyl Floor Tile & Mastic White w/White & Tan Swirls					**Total Amount - 70 Sq Ft**
	55	RESTROOM 1209A BY ROOM 1211	NONE DETECTED	527-JJT-65	INSIDE LARGER RESTROOM.	70 Sq Ft
K2H	12" x 12" Vinyl Floor Tile & Mastic Light Blue w/Dark Blue & White Streaks					**Total Amount - 3000 Sq Ft**
	251	THROUGHOUT 1993 ADDITION	NONE DETECTED	527-JJT-81	JJT-81: ROOM 1310.	3000 Sq Ft
K2I	12" x 12" Vinyl Floor Tile & Mastic White w/Tan & Brown Swirls					**Total Amount - 310 Sq Ft**
	136	ROOM 1232 (1985 ADDITION 1ST FLOOR ELEVATOR STORAGE)	NONE DETECTED	527-JJT-1	ADJACENT TO DOOR JAMB IN NORTHEAST CORNER.	80 Sq Ft
	137	ROOM 1229 (1985 ADDITION 1ST FLOOR ELEVATOR EQUIPMENT)	NONE DETECTED			80 Sq Ft
	139	ROOM 2229	NONE DETECTED			150 Sq Ft
K2J	12" x 12" Vinyl Floor Tile & Mastic Multi-Shaded Gray Smudges					**Total Amount - 60 Sq Ft**
	72	ROOM 1213 (STAFF LOUNGE)	NONE DETECTED	112508MV-14		60 Sq Ft
K2K	12" x 12" Vinyl Floor Tile & Mastic Beige w/Brown					**Total Amount - 1680 Sq Ft**
	259	1993 ADDITION HALLWAY	NONE DETECTED	112508MV-36	MV-36: BY RESTROOMS.	1400 Sq Ft
	260	1993 ADDITION ROOM 1309	NONE DETECTED			280 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2L	12" x 12" Vinyl Floor Tile & Mastic Cream w/Beige					**Total Amount - 2000 Sq Ft**
	269	2001 ADDITION HALLWAY 1300	NONE DETECTED	112508MV-55	MV-55: HALLWAY BY ROOM 1315.	2000 Sq Ft
K2M	12" x 12" Vinyl Floor Tile & Mastic Light Blue Mottle					**Total Amount - 1500 Sq Ft**
	263	THROUGHOUT 2001 ADDITION	NONE DETECTED	112508MV-56	MV-56: ROOM 1314.	1500 Sq Ft
K2N	12" x 12" Vinyl Floor Tile & Mastic Pink w/Black Specks (2010)					**Total Amount - 18170 Sq Ft**
	58	ROOMS 1210 (STORAGE) & 1210A	NEW			400 Sq Ft
	60	ROOM 1211	NEW			800 Sq Ft
	63	ROOM 1212	NEW			750 Sq Ft
	81	ROOM 1215	NEW			750 Sq Ft
	87	ROOM 1216	NEW			750 Sq Ft
	100	ROOM 1218	NEW			375 Sq Ft
	104	ROOM 1220	NEW			500 Sq Ft
	107	ROOM 1221	NEW			750 Sq Ft
	112	ROOM 1222 & 1222A (ELECTRICAL)	NEW			375 Sq Ft
	117	ROOM 1223	NEW			250 Sq Ft
	125	ROOM 1225	NEW			750 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	130	ROOM 1230	NEW			750 Sq Ft
	140	ROOM 2228	NEW			860 Sq Ft
	145	ROOM 2225	NEW			750 Sq Ft
	150	ROOM 2223	NEW			250 Sq Ft
	158	ROOM 2222	NEW			600 Sq Ft
	161	ROOM 2221	NEW			900 Sq Ft
	166	ROOM 2220	NEW			900 Sq Ft
	171	ROOM 2219	NEW			900 Sq Ft
	177	ROOM 2218	NEW			750 Sq Ft
	182	ROOM 2217	NEW			750 Sq Ft
	187	ROOM 2216	NEW			725 Sq Ft
	191	ROOM 2215	NEW			750 Sq Ft
	196	ROOM 2214	NEW			900 Sq Ft
	201	ROOM 2213	NEW			750 Sq Ft
	206	ROOM 2212	NEW			850 Sq Ft
	212	ROOM 2211	NEW			275 Sq Ft
	222	ROOM 2207	NEW			60 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K3A	Miscellaneous Flooring Black Floor Mastic (1952)					**Total Amount - 80 Sq Ft**
	37	ROOM 1005 (CONFERENCE ROOM)	<1 CH	112508MV-37	MV-37: ROOM 2212 (SINCE REMOVED).	80 Sq Ft
K3B	Miscellaneous Flooring 2' X 2' Tan Rubber Flooring					**Total Amount - 25 Sq Ft**
	138	1985 ADDITION ELEVATOR	NEW			25 Sq Ft
L0C	Flexible Duct Connector Black Vinyl					**Total Amount - 5 Sq Ft**
	46	ROOM 1108 (STAGE)	NSM			1 Sq Ft
	76	ROOM 1214	NSM			1 Sq Ft
	154	ROOM 2226 (CUSTODIAN)	NSM			2 Sq Ft
	231	1990 ADDITION HALLWAY 1100	NSM			1 Sq Ft
L0D	Flexible Duct Connector Green Canvas					**Total Amount - 3 Sq Ft**
	45	ROOM 1108 (STAGE)	NONE DETECTED	2001-1504-GC		3 Sq Ft
M0A	Plaster Rough, Sandy Texture (1966)					**Total Amount - 140 Sq Ft**
	123	CUSTODIAL CLOSET 1228	NONE DETECTED	112508MV-1, 2		40 Sq Ft
	153	ROOM 2226 (CUSTODIAN)	NONE DETECTED	527-JJT-4	SOUTHEAST SIDE ABOVE DOOR.	100 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
M0B	Plaster Rough Texture (1952)					**Total Amount - 400 Sq Ft**
	9	BOILER ROOM	NONE DETECTED	112508MV-3, 4; 527-JJT-74	3,4: SOUTHEAST CORNER OF RESTROOM.	400 Sq Ft
M0C	Plaster Smooth (1966)					**Total Amount - 1600 Sq Ft**
	114	THROUGHOUT 1966 ADDITION	NONE DETECTED	112508MV-6, 7, 53, 54; 527-JJT-21	MV-6: HALLWAY BY ROOM 2225. MV-7: HALLWAY BY ROOM 1225. MV-53: 1ST FLOOR RESTROOM ENTRY. MV-54: HALLWAY BY ROOM 1230. JJT-21: 2ND FLOOR HALLWAY.	1600 Sq Ft
M0D	Plaster Smooth (1962)					**Total Amount - 600 Sq Ft**
	93	THROUGHOUT 1962 ADDITION	NONE DETECTED	112508MV-62, 63; 527-JJT-28	MV-62: HALLWAY 2219. MV-63: HALLWAY 1218. JJT-28: HALLWAY BY 2221.	600 Sq Ft
M0E	Plaster Smooth (1952)					**Total Amount - 17000 Sq Ft**
	5	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	112508-MV-8, 9, 48, 50, 51, 52 ; 527-JJT-55	MV-8: STAFF LOUNGE. MV-9: STAIRS 1299A. MV-48: 2ND FLOOR GIRLS' RESTROOM. MV-50: OUTSIDE ROOM 2218. MV-51; ROOM 2205. MV-52: ROOM 1204. JJT-55: ROOM 1216.	17000 Sq Ft
N0A	Drywall/Joint Compound 1966 Addition					**Total Amount - 1000 Sq Ft**
	115	THROUGHOUT 1966 ADDITION	NONE DETECTED	2001-1501-MIS-03	2ND FLOOR HALLWAY.	1000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
N0B	Drywall/Joint Compound 1952 Original Building					**Total Amount - 10000 Sq Ft**
	6	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	527-JJT-61, 68	JJT-61: ROOM 1211. JJT-68: STAGE.	10000 Sq Ft
N0D	Drywall/Joint Compound 1990 Addition					**Total Amount - 2000 Sq Ft**
	227	THROUGHOUT 1990 ADDITION	NONE DETECTED	527-JJT-79	HALLWAY.	2000 Sq Ft
N0E	Drywall/Joint Compound 1985 Addition					**Total Amount - 500 Sq Ft**
	135	THROUGHOUT 1985 ADDITION	NONE DETECTED	527-JJT-2	ELEVATOR EQUIPMENT ROOM.	500 Sq Ft
N0F	Drywall/Joint Compound 2001 Addition					**Total Amount - 3000 Sq Ft**
	261	THROUGHOUT 2001 ADDITION	NONE DETECTED	112508MV-61	MV-61: ROOM 1318.	3000 Sq Ft
P0A	Fire Doors Composite - No Rating (Weldwood)					**Total Amount - 20 Sq Ft**
	12	BOILER ROOM	ASSUMED			20 Sq Ft
P0C	Fire Doors Wood 90 Minute -Intertek (2022)					**Total Amount - 20 Sq Ft**
	246.1	ROOM 1114	NEW			20 Sq Ft
Q0F	Carpet Adhesive Brown Berber Carpeting					**Total Amount - 3160 Sq Ft**
	71	ROOM 1213 (STAFF LOUNGE)	NONE DETECTED	112508MV-38	MV-38: ROOM 1211 (SINCE REMOVED).	480 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	240	COMPUTER LAB/IMC (1111/1113)	NONE DETECTED			2400 Sq Ft
	243	ROOM 1111A OFFICE	NONE DETECTED	112508MV-40		280 Sq Ft
Q0K	Carpet Adhesive Blue w/Multi-Colored Highlights					**Total Amount - 4200 Sq Ft**
	264	THROUGHOUT 2001 ADDITION	NONE DETECTED	112508MV-58	MV-58: ROOM 1321.	4200 Sq Ft
Q0L	Carpet Adhesive Red Tone w/Multicolored Rolled Berber Carpet					**Total Amount - 1280 Sq Ft**
	18.1	THROUGHOUT MAIN OFFICE AREA	NEW			1280 Sq Ft
Q0M	Carpet Adhesive Light Brown Tones, w/Green, Red and Cream Carpet					**Total Amount - 4000 Sq Ft**
	250.1	THROUGHOUT 1993 ADDITION	NEW			4000 Sq Ft
R0A	Baseboard/Mopboard Adhesive 4" Black Baseboard					**Total Amount - 1500 Sq Ft**
	2	THROUGHOUT BUILDING	NONE DETECTED	527-JJT-3, 23, 69	JJT-3: 1985 ELEVATOR LOBBY. JJT-23: 1966 ADDITION HALLWAY. JJT-69: 1954 ADDITION.	1500 Sq Ft
R0B	Baseboard/Mopboard Adhesive 4" Brown Baseboard					**Total Amount - 50 Sq Ft**
	94	THROUGHOUT 1962 ADDITION	NONE DETECTED	527-JJT-32	JJT-32: ROOM 1221.	50 Sq Ft
R0F	Baseboard/Mopboard Adhesive Dark Blue Baseboard					**Total Amount - 200 Sq Ft**
	265	THROUGHOUT 2001 ADDITION	NONE DETECTED	112508MV-57	MV-57: ROOM 1315.	200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
R0I	Baseboard/Mopboard Adhesive 4" Tannish Gray Baseboard					**Total Amount - 5 Sq Ft**
	47	ROOM 1108 (STAGE)	NONE DETECTED	112508MV-42		5 Sq Ft
R0L	Baseboard/Mopboard Adhesive 4" Tannish Brown Baseboard					**Total Amount - 300 Sq Ft**
	228	THROUGHOUT 1990 ADDITION	NONE DETECTED			100 Sq Ft
	248	THROUGHOUT 1993 & 2001 ADDITIONS	NONE DETECTED	112508MV-43	MV-43: 1993 HALLWAY BY ROOM 1304.	200 Sq Ft
R0M	Baseboard/Mopboard Adhesive 4" Light Blue Baseboard					**Total Amount - 100 Sq Ft**
	252	THROUGHOUT 1993 ADDITION	NONE DETECTED	527-JJT-80	JJT-80: ROOM 1310.	100 Sq Ft
R0N	Baseboard/Mopboard Adhesive 4" Tan Baseboard (2010)					**Total Amount - 200 Sq Ft**
	7	THROUGHOUT 1952 ORIGINAL BUILDING	NEW			200 Sq Ft
R0O	Baseboard/Mopboard Adhesive 4" Red Baseboard (20xx)					**Total Amount - 100 Sq Ft**
	18.2	THROUGHOUT MAIN OFFICE AREA	NEW			100 Sq Ft
S0A	Wood Floor Felt / Vapor Barrier Elevated (1952)					**Total Amount - 450 Sq Ft**
	42	ROOM 1108 (STAGE)	ASSUMED			450 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
S0B	Wood Floor Felt / Vapor Barrier Renovation					**Total Amount - 750 Sq Ft**
	80	ROOM 1214	ASSUMED			750 Sq Ft
T0A	Light Cord Insulation White					**Total Amount - 48 Lin Ft**
	43	ROOM 1108 (STAGE)	ASSUMED			48 Lin Ft
V0A	Sink Undercoating Gray					**Total Amount - 116 Sq Ft**
	28	ROOM 1002 (WORK ROOM)	NONE DETECTED			5 Sq Ft
	32	ROOM 1004 (NURSE)	NONE DETECTED			4 Sq Ft
	69	ROOM 1212	NONE DETECTED	112508MV-44		12 Sq Ft
	74	ROOM 1213 (STAFF LOUNGE)	NONE DETECTED			5 Sq Ft
	85	ROOM 1215	NONE DETECTED			5 Sq Ft
	99	ROOM 1219	NONE DETECTED			5 Sq Ft
	103	ROOM 1218	NONE DETECTED			5 Sq Ft
	111	ROOM 1221	NONE DETECTED			5 Sq Ft
	129	ROOM 1225	NONE DETECTED			5 Sq Ft
	134	ROOM 1230	NONE DETECTED			5 Sq Ft
	141	ROOM 2228	NONE DETECTED			5 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	148	ROOM 2225	NONE DETECTED			5 Sq Ft
	165	ROOM 2221	NONE DETECTED			5 Sq Ft
	170	ROOM 2220	NONE DETECTED			5 Sq Ft
	175	ROOM 2219	NONE DETECTED			5 Sq Ft
	181	ROOM 2218	NONE DETECTED			5 Sq Ft
	186	ROOM 2217	NONE DETECTED			5 Sq Ft
	190	ROOM 2216	NONE DETECTED			5 Sq Ft
	195	ROOM 2215	NONE DETECTED			5 Sq Ft
	200	ROOM 2214	NONE DETECTED			5 Sq Ft
	205	ROOM 2213	NONE DETECTED			5 Sq Ft
	210	ROOM 2212	NONE DETECTED			5 Sq Ft
V0B	Sink Undercoating Black					**Total Amount - 5 Sq Ft**
	90	ROOM 1216	NONE DETECTED	112508MV-45		5 Sq Ft
V0C	Sink Undercoating Gray (1993)					**Total Amount - 29 Sq Ft**
	244	ROOM 1111A OFFICE	NONE DETECTED	112508MV-40		4 Sq Ft
	254	THROUGHOUT 1993 ADDITION	NONE DETECTED	112508MV-46		25 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
V0D	Sink Undercoating Gray (2001)					**Total Amount - 40 Sq Ft**
	266	THROUGHOUT 2001 ADDITION	NONE DETECTED	112508MV-60	MV-60: ROOM 1315.	40 Sq Ft
W1C	1' x 1' Ceiling Tile Adhesive Associated w/I1C					**Total Amount - 170 Sq Ft**
	54	RESTROOM 1209A BY ROOM 1211	NONE DETECTED	112508MV-19	MV-19: 1952 ORIGINAL BUILDING 1ST FLOOR NORTHEAST STAIRWELL (SINCE REMOVED).	30 Sq Ft
	220	1952 ORIGINAL BUILDING 2ND FLOOR GIRLS' RESTROOM 2209	NONE DETECTED	112508MV-47		70 Sq Ft
	224	1952 ORIGINAL BUILDING 2ND FLOOR BOYS' RESTROOM 2203	NONE DETECTED			70 Sq Ft
W1D	1' x 1' Ceiling Tile Adhesive Associated w/I1D					**Total Amount - 500 Sq Ft**
	39	ROOM 1106 (GYMNASIUM)	ASSUMED			500 Sq Ft
X0B	Miscellaneous Material Damp Proofing					**Total Amount - 1000 Sq Ft**
	232	WALL CHASE BY MULTI-PURPOSE 1110	5 CH	112508MV-17		1000 Sq Ft
X0C	Miscellaneous Material Gray Ductwork Caulk					**Total Amount - 200 Sq Ft**
	3	THROUGHOUT BUILDING	NONE DETECTED	122922-BF-12; 112508MV-18	BF-12: STAGE ELECTRICAL ROOM. MV-18: KITCHEN.	200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0D	Miscellaneous Material Wired Window Glaze					**Total Amount - 6 Sq Ft**
	48	1ST FLOOR SOUTHWEST STAIRWELL 1199A	3 CH	112508MV-20		2 Sq Ft
	113	STAIRWELL NEAR ROOM 1222	3 CH			2 Sq Ft
	226	1952 ADDITION 2ND FLOOR SOUTHWEST STAIRWELL 2299A	3 CH			2 Sq Ft
X0E	Miscellaneous Material Red Countertops					**Total Amount - 240 Sq Ft**
	96	ROOM 1219	NONE DETECTED	527-JJT-36	NORTHEAST CORNER BY SINK.	120 Sq Ft
	142	ROOM 2228	NONE DETECTED	527-JJT-5, 56	JJT-5: ROOM 2228 AT NORTHEAST CORNER OF ROOM. JJT-56: ROOM 1216 AT SOUTHWEST CORNER BY SINK (SINCE REMOVED).	120 Sq Ft
X0F	Miscellaneous Material Lime Green Countertops					**Total Amount - 140 Sq Ft**
	118	ROOM 1223	NONE DETECTED			10 Sq Ft
	149	ROOM 2225	NONE DETECTED	527-JJT-6	SOUTHEAST CORNER OF ROOM.	120 Sq Ft
	151	ROOM 2223	NONE DETECTED			10 Sq Ft
X0G	Miscellaneous Material Yellow Countertops					**Total Amount - 240 Sq Ft**
	133	ROOM 1230	NONE DETECTED	527-JJT-11	NORTHEAST CORNER OF ROOM.	120 Sq Ft
	167	ROOM 2220	NONE DETECTED	527-JJT-24	SOUTHEAST CORNER BY SINK.	120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0H	Miscellaneous Material Light Blue Countertops					**Total Amount - 480 Sq Ft**
	108	ROOM 1221	NONE DETECTED	527-JJT-34	NORTHWEST CORNER BY SINK.	120 Sq Ft
	126	ROOM 1225	NONE DETECTED	527-JJT-14	NORTHWEST CORNER BY SINK.	120 Sq Ft
	162	ROOM 2221	NONE DETECTED			120 Sq Ft
	172	ROOM 2219	NONE DETECTED			120 Sq Ft
X0J	Miscellaneous Material Gray, White & Brown Swirled Countertops					**Total Amount - 517 Sq Ft**
	65	ROOM 1212	NONE DETECTED	527-JJT-51	BY UNIVENT HEATER TO LEFT.	60 Sq Ft
	77	ROOM 1214	NONE DETECTED			80 Sq Ft
	86	ROOM 1215	NONE DETECTED			7 Sq Ft
	91	ROOM 1216	NONE DETECTED			70 Sq Ft
	178	ROOM 2218	NONE DETECTED			50 Sq Ft
	183	ROOM 2217	NONE DETECTED			50 Sq Ft
	192	ROOM 2215	NONE DETECTED			50 Sq Ft
	197	ROOM 2214	NONE DETECTED			50 Sq Ft
	202	ROOM 2213	NONE DETECTED			50 Sq Ft
	207	ROOM 2212	NONE DETECTED			50 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0K	Miscellaneous Material White Countertops					**Total Amount - 300 Sq Ft**
	64	ROOM 1212	NONE DETECTED	527-JJT-50	SOUTHWEST CORNER BY SINK.	300 Sq Ft
X0L	Miscellaneous Material Dingy Yellow Countertops					**Total Amount - 30 Sq Ft**
	66	ROOM 1212	NONE DETECTED	527-JJT-54	NORTHWEST CORNER OF ROOM 1214 (SINCE REMOVED).	30 Sq Ft
X0N	Miscellaneous Material Mirror Adhesive					**Total Amount - 200 Sq Ft**
	78	ROOM 1214	ASSUMED			200 Sq Ft
X0O	Miscellaneous Material White & Tan Cloud Designed Countertops					**Total Amount - 60 Sq Ft**
	73	ROOM 1213 (STAFF LOUNGE)	NONE DETECTED	527-JJT-60	NORTHEAST CORNER OF ROOM BY WINDOWS.	60 Sq Ft
X0Q	Miscellaneous Material Wire Window Glaze (1993)					**Total Amount - 20 Sq Ft**
	255	THROUGHOUT 1993 ADDITION	NONE DETECTED	112508MV-49		20 Sq Ft
X0R	Miscellaneous Material Dark Tan Countertops					**Total Amount - 40 Sq Ft**
	253	THROUGHOUT 1993 ADDITION	NONE DETECTED	527-JJT-83	ROOM 1313 SOUTHEAST CORNER BY SINK.	40 Sq Ft
X0S	Miscellaneous Material White w/Gray & Tan Dashes Countertops					**Total Amount - 120 Sq Ft**
	82	ROOM 1215	NONE DETECTED	527-JJT-57	SOUTHEAST CORNER OF ROOM.	120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0T	Miscellaneous Material Wired Window Glaze (2001)					**Total Amount - 10 Sq Ft**
	267	THROUGHOUT 2001 ADDITION	NONE DETECTED	112508MV-59	MV-58: ROOM 1323.	10 Sq Ft
X1A	Miscellaneous Material Chalkboard Adhesive (1966)					**Total Amount - 160 Sq Ft**
	127	ROOM 1225	ASSUMED			40 Sq Ft
	131	ROOM 1230	ASSUMED			40 Sq Ft
	143	ROOM 2228	ASSUMED			40 Sq Ft
	146	ROOM 2225	ASSUMED			40 Sq Ft
X1B	Miscellaneous Material Metal Frame Chalkboard Adhesive (1962)					**Total Amount - 240 Sq Ft**
	97	ROOM 1219	ASSUMED			40 Sq Ft
	102	ROOM 1218	ASSUMED			20 Sq Ft
	105	ROOM 1220	ASSUMED			20 Sq Ft
	109	ROOM 1221	ASSUMED			40 Sq Ft
	163	ROOM 2221	ASSUMED			40 Sq Ft
	168	ROOM 2220	ASSUMED			40 Sq Ft
	173	ROOM 2219	ASSUMED			40 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1C	Miscellaneous Material Wood Frame Chalkboard Adhesive (1962)					**Total Amount - 40 Sq Ft**
	159	ROOM 2222	ASSUMED			40 Sq Ft
X1D	Miscellaneous Material Wood Frame Chalkboard Adhesive (1952)					**Total Amount - 340 Sq Ft**
	67	ROOM 1212	<1 CH			40 Sq Ft
	88	ROOM 1216	<1 CH			40 Sq Ft
	179	ROOM 2218	<1 CH			40 Sq Ft
	184	ROOM 2217	<1 CH	112508MV-21		40 Sq Ft
	188	ROOM 2216	<1 CH			40 Sq Ft
	193	ROOM 2215	<1 CH			40 Sq Ft
	198	ROOM 2214	<1 CH			40 Sq Ft
	203	ROOM 2213	<1 CH			40 Sq Ft
	208	ROOM 2212	<1 CH			20 Sq Ft
X1E	Miscellaneous Material Metal Frame Chalkboard Adhesive (1952)					**Total Amount - 100 Sq Ft**
	61	ROOM 1211	ASSUMED			20 Sq Ft
	83	ROOM 1215	ASSUMED			20 Sq Ft
	211	ROOM 2212	ASSUMED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	213	ROOM 2211	ASSUMED			40 Sq Ft
X1F	Miscellaneous Material Metal Frame Corkboard Adhesive (1952)					**Total Amount - 290 Sq Ft**
	62	ROOM 1211	ASSUMED			100 Sq Ft
	84	ROOM 1215	ASSUMED			150 Sq Ft
	214	ROOM 2211	ASSUMED			40 Sq Ft
X1G	Miscellaneous Material Wood Frame Corkboard Adhesive (1952)					**Total Amount - 646 Sq Ft**
	68	ROOM 1212	ASSUMED			10 Sq Ft
	79	ROOM 1214	ASSUMED			16 Sq Ft
	89	ROOM 1216	ASSUMED			100 Sq Ft
	180	ROOM 2218	ASSUMED			80 Sq Ft
	185	ROOM 2217	ASSUMED			80 Sq Ft
	189	ROOM 2216	ASSUMED			80 Sq Ft
	194	ROOM 2215	ASSUMED			80 Sq Ft
	199	ROOM 2214	ASSUMED			80 Sq Ft
	204	ROOM 2213	ASSUMED			80 Sq Ft
	209	ROOM 2212	ASSUMED			40 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1H	Miscellaneous Material Metal Frame Corkboard Adhesive (1962)					**Total Amount - 700 Sq Ft**
	98	ROOM 1219	ASSUMED			100 Sq Ft
	101	ROOM 1218	ASSUMED			100 Sq Ft
	106	ROOM 1220	ASSUMED			100 Sq Ft
	110	ROOM 1221	ASSUMED			100 Sq Ft
	164	ROOM 2221	ASSUMED			100 Sq Ft
	169	ROOM 2220	ASSUMED			100 Sq Ft
	174	ROOM 2219	ASSUMED			100 Sq Ft
X1I	Miscellaneous Material Metal Frame Corkboard Adhesive (1966)					**Total Amount - 430 Sq Ft**
	128	ROOM 1225	ASSUMED			100 Sq Ft
	132	ROOM 1230	ASSUMED			100 Sq Ft
	144	ROOM 2228	ASSUMED			100 Sq Ft
	147	ROOM 2225	ASSUMED			100 Sq Ft
	152	ROOM 2223	ASSUMED			30 Sq Ft
X1J	Miscellaneous Material Wood Frame Corkboard Adhesive (1962)					**Total Amount - 88 Sq Ft**
	112.1	ROOM 1222 & 1222A (ELECTRICAL)	ASSUMED			8 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	160	ROOM 2222	ASSUMED			80 Sq Ft
X1K	Miscellaneous Material Metal Frame Chalkboard Adhesive (1990)					**Total Amount - 10 Sq Ft**
	241	COMPUTER LAB/IMC (1111/1113)	NEW			10 Sq Ft
X1L	Miscellaneous Material Metal Frame Chalkboard Adhesive (1993)					**Total Amount - 50 Sq Ft**
	256	THROUGHOUT 1993 ADDITION	NEW			50 Sq Ft
X1M	Miscellaneous Material Metal Frame Corkboard Adhesive (1993)					**Total Amount - 100 Sq Ft**
	257	THROUGHOUT 1993 ADDITION	NEW			100 Sq Ft
X1N	Miscellaneous Material Multi-Size Ceramic Floor Tile System					**Total Amount - 200 Sq Ft**
	120	RESTROOM BY ROOM 1223	ASSUMED			200 Sq Ft
X1O	Miscellaneous Material 1" X 1" Blue Ceramic Wall Tile System					**Total Amount - 10 Sq Ft**
	121	RESTROOM BY ROOM 1223	ASSUMED			10 Sq Ft
X1P	Miscellaneous Material 1" X 1" Brown Ceramic Floor Tile System					**Total Amount - 2400 Sq Ft**
	8	THROUGHOUT 1952 ORIGINAL BUILDING RESTROOMS	ASSUMED			2400 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1Q	Miscellaneous Material Multi Sized Blue Ceramic Floor Tile System					**Total Amount - 250 Sq Ft**
	156	1966 ADDITION 2ND FLOOR STAFF RESTROOM 2224A	ASSUMED			250 Sq Ft
X1R	Miscellaneous Material Multi Sized Beige Ceramic Wall Tile System					**Total Amount - 750 Sq Ft**
	157	1966 ADDITION 2ND FLOOR STAFF RESTROOM 2224A	ASSUMED			750 Sq Ft
X1S	Miscellaneous Material 2" X 2" Gray Ceramic Floor Tile System					**Total Amount - 175 Sq Ft**
	33	ROOM 1004B (NURSE RESTROOM)	NEW			75 Sq Ft
	268	THROUGHOUT 2001 ADDITION RESTROOMS	NEW			100 Sq Ft
X1T	Miscellaneous Material 4" X 4" Beige Ceramic Wall Tile System					**Total Amount - 150 Sq Ft**
	34	ROOM 1004B (NURSE RESTROOM)	ASSUMED			150 Sq Ft
X1U	Miscellaneous Material 4" X 4" White Ceramic Wall Tile System					**Total Amount - 235 Sq Ft**
	51	DRINKING FOUNTAINS ACCROSS FROM BOYS' RESTROOM 1208	ASSUMED			40 Sq Ft
	56	RESTROOM 1209A BY ROOM 1211	ASSUMED			100 Sq Ft
	214.1	WATER FOUNTAIN BY ROOM 2211	ASSUMED			50 Sq Ft
	218	STAFF RESTROOM 2210	ASSUMED			45 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1V	Miscellaneous Material 4" X 4" Blue Ceramic Wall Tile System					**Total Amount - 525 Sq Ft**
	50	BOYS' RESTROOM 1208	ASSUMED			70 Sq Ft
	57	RESTROOM 1209B BY ROOM 1211	ASSUMED			70 Sq Ft
	122	RESTROOM BY ROOM 1223	ASSUMED			160 Sq Ft
	225	1952 ORIGINAL BUILDING 2ND FLOOR BOYS' RESTROOM 2203	ASSUMED			225 Sq Ft
X1W	Miscellaneous Material 1" X 1" Salmon Ceramic Wall Tile System					**Total Amount - 35 Sq Ft**
	124	CUSTODIAL CLOSET 1228	ASSUMED			35 Sq Ft
X1X	Miscellaneous Material 6" X 6" Red Quarry Floor Tile System					**Total Amount - 360 Sq Ft**
	3.1	THROUGHOUT BUILDING ENTRYWAYS	NEW			360 Sq Ft
X1Y	Miscellaneous Material 2" X 2" Light Brown Ceramic Floor Tile System					**Total Amount - 500 Sq Ft**
	258	THROUGHOUT 1993 ADDITION RESTROOMS	NEW			500 Sq Ft
X1Z	Miscellaneous Material 6" X 6" Red w/Black Specks Quarry Floor Tile System					**Total Amount - 500 Sq Ft**
	238	KITCHEN 1112	NEW			500 Sq Ft