INSPECTION CERTIFICATION for Saint Paul Public Schools -- Obama Elementary School

INSPECTOR

As mandated by 40 CFR 763.85, "Inspections and Reinspections," I certify that I have inspected all accessible areas in Obama Elementary School for the purpose of identifying and assessing asbestos-containing building materials. I have completed an EPA-approved course and all appropriate refresher courses and am an accredited AHERA Inspector. A copy of my certification/accreditation is attached.

Signature

Grant Gervais

Print Name

10/4/24

Date of Inspection

AI 15101

State Certification/Accreditation Number

MANAGEMENT PLANNER

I certify that I have reviewed all of the inspection data for Obama Elementary School and have appropriately provided assessments and response actions for identified asbestos-containing building materials. I have completed an EPA-approved course and all appropriate refresher courses and am an accredited AHERA Management Planner. A copy of my certification/accreditation is attached.

Signature

Matt Lindberg

Print Name

10/11/2024

Date of Review

AM3896

State Certification/Accreditation Number

Inspector State Certification/Accreditation

DEPARTMENT OF HEALTH

ASBESTOS INSPECTOR

Certified by:
State of Minnesota
Department of Health

Expires: 05/16/2025

Grant O. Gervais
1031 13th Ave Se
Minneapolis, MN 55414

Director, Env. Health Div. No AI15101 Issued: 06/06/2024

Inspector State Certification/Accreditation

DEPARTMENT OF HEALTH

ASBESTOS INSPECTOR

Certified by:
State of Minnesota
Department of Health

Expires: 10/26/2024

Brenda K Fischer
15937 Vale St NW
Andover, MN 55304

Director, Env. Health Div. No AI2296 Issued: 11/09/2023

Management Planner State Certification/Accreditation

DEPARTMENT OF HEALTH

ASBESTOS MANAGEMENT PLANNER

Certified by:
State of Minnesota
Department of Health

Expires: 08/02/2025

Matt A Lindberg
11816 Ghia St NE
Blaine, MN 55449

Director, Env. Health Div. No AM3896 Issued: 08/20/2024

Chart A - Immediate Response Situations

The following is a list of those events that contain damaged asbestos material and should be considered to be potential hazards. It is imperative that the following immediate response situations are corrected as soon as possible but no later than six months from the date of this inspection to avoid increased risk of exposure to airborne asbestos fibers. The district should take extra precaution to ensure that properly trained personnel use appropriate techniques to implement these responses.

Following is an explanation of the immediate Response Action codes identified in this report.

EPA ASSESSMENT CATEGORY	RESPONSE ACTION
1 = Damaged or significantly damaged TSI ACM.	A = Cleanup ACM debris.
2 = Damaged friable surfacing ACM.	B = Encapsulate slight damage on TSI.
3 = Significantly damaged friable surfacing ACM.	C = Patch TSI and/or repair ACM cover.
4 = Damaged or significantly damaged friable miscellaneous ACM.	D = Enclose or protect accessible sections with protective barrier.
5 = ACBM with potential for damage.	E = Remove section of damaged ACM.
6 = ACBM with potential for significant damage.	F = Remove ACM and replace with non-ACM.
7 = Remaining friable ACBM or friable suspected ACBM.	G = Isolate area until repaired/removed.
	H = Encapsulate slight damage.
	I = Remove and replace damaged or loose tile section.
	J = Monitor condition of material(s).

IEA Event No.	Material Type	Material Id/*Desc*	Location	Estimated Amount Total	Estimated Amount of Damage	EPA Assess.	Immediate Response Action	Comments

There were no damaged materials identified during the inspection of this building.

© 2024 Institute for Environmental Assessment, Inc. All Rights Reserved.