Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
D3A	Gasket Header Flange Gaskets					**Total Amount - 10 Sq Ft**
	12	BOILER ROOM (TB1)	ASSUMED			10 Sq Ft
I1A	1' x 1' Acoustical Ceiling Tile Pegboard (1915)					**Total Amount - 1300 Sq Ft**
	87	ROOM 2202	NONE DETECTED			100 Sq Ft
	94	ROOM 2005	NONE DETECTED			600 Sq Ft
	112	CAFETERIA (2100)	NONE DETECTED	510R1		600 Sq Ft
I1B	1' x 1' Acoustical Ceiling Tile Pegboard (1923)					**Total Amount - 600 Sq Ft**
	164	ROOM 2407	NONE DETECTED	031809-MV-38		600 Sq Ft
I2A	2' x 2' Acoustical Ceiling Tile Pockmarks & Pin Holes					**Total Amount - 7750 Sq Ft**
	17	ELEVATOR LOBBY	NONE DETECTED			50 Sq Ft
	20	ROOM 1405	NONE DETECTED			600 Sq Ft
	25	ROOM 1407	NONE DETECTED			600 Sq Ft

© 2024 Institute for Environmental Assessment, Inc. All Rights Reserved.

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	29	ROOM 1409	NONE DETECTED			600 Sq Ft
	35	ROOM 1411	NONE DETECTED			600 Sq Ft
	40	ROOM 1415	NONE DETECTED			600 Sq Ft
	50	ROOM 1204	NONE DETECTED			750 Sq Ft
	54	ROOM 2210	NONE DETECTED	031809-MV-13		700 Sq Ft
	152	ELEVATOR LOBBY NEAR ROOM 2230	NONE DETECTED			50 Sq Ft
	158	ROOM 2405	NONE DETECTED			800 Sq Ft
	166	ROOM 2407	NONE DETECTED			600 Sq Ft
	169	ROOM 2409	NONE DETECTED			600 Sq Ft
	174	ROOM 2411	NONE DETECTED			600 Sq Ft
	177	ROOM 2415	NONE DETECTED			600 Sq Ft
I2B	2' x 2' Acoustical Ceiling Tile Pin Holes					**Total Amount - 850 Sq Ft**
	66	ROOM 2207 ENTRY	NONE DETECTED	031809-MV-24		60 Sq Ft
	134	HALLWAY 2220	NONE DETECTED			330 Sq Ft
	138	BOYS' & GIRLS' RESTROOMS (2222 & 2224)	NONE DETECTED			400 Sq Ft
	145	ENTRY TO ROOM 2230	NONE DETECTED			60 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I2C	2' x 2' Acoustical Ceiling Tile Soft Texture w/Revealed Edges (2022)					**Total Amount - 4800 Sq Ft**
	109	CAFETERIA (2100)	NEW			4800 Sq Ft
I3A	2' x 4' Ceiling Tile 1' x 1'-Look Grubs w/Pin Holes w/Revealed Edge					**Total Amount - 6320 Sq Ft**
	57	ROOM 2211	NONE DETECTED			1000 Sq Ft
	69	ROOM 2207	NONE DETECTED			180 Sq Ft
	75	ROOM 2205	NONE DETECTED			560 Sq Ft
	77	ROOM 2206	NONE DETECTED			900 Sq Ft
	82	ROOM 2204	NONE DETECTED			900 Sq Ft
	89	ROOM 2202	NONE DETECTED	2001-1501-L4		900 Sq Ft
	117	ROOM 2001 (LIBRARY)	NONE DETECTED			600 Sq Ft
	149	ROOM 2230	NONE DETECTED			280 Sq Ft
	155	ROOM 2402	NONE DETECTED			1000 Sq Ft
I3B	2' x 4' Ceiling Tile Widthwise Fissures w/Pin Holes					**Total Amount - 2310 Sq Ft**
	118	ROOM 2001 (LIBRARY)	NONE DETECTED	2001-1501-L5		200 Sq Ft
	120	ROOM 2312	NONE DETECTED			600 Sq Ft
	126	ROOM 2313	NONE DETECTED			600 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	129	ROOM 2315	NONE DETECTED			560 Sq Ft
	132	HALLWAY 2310	NONE DETECTED			350 Sq Ft
I3D	2' x 4' Ceiling Tile Vinyl-Covered Sheetrock					**Total Amount - 670 Sq Ft**
	141	KITCHEN (2221)	NSM			670 Sq Ft
I3E	2' x 4' Ceiling Tile Foam Panels w/Egg Carton Pattern					**Total Amount - 860 Sq Ft**
	110	CAFETERIA (2100)	NSM			860 Sq Ft
K2A	12" x 12" Vinyl Floor Tile & Mastic Beige Mottle					**Total Amount - 90 Sq Ft**
	143	ROOM 2270 KITCHEN STORAGE	NONE DETECTED	031809-MV-07		90 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic Tan w/Brown & White Smears					**Total Amount - 95 Sq Ft**
	67	ROOM 2207 ENTRY	NONE DETECTED	031809-MV-25		25 Sq Ft
	135	HALLWAY 2220	NONE DETECTED			60 Sq Ft
	146	ENTRY TO ROOM 2230	NONE DETECTED			10 Sq Ft
K2C	12" x 12" Vinyl Floor Tile & Mastic White w/Multi-Colored Smears					**Total Amount - 425 Sq Ft**
	68	ROOM 2207 ENTRY	NONE DETECTED			35 Sq Ft
	136	HALLWAY 2220	NONE DETECTED			270 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	144	ROOM 2228	NONE DETECTED	031809-MV-31		70 Sq Ft
	147	ENTRY TO ROOM 2230	NONE DETECTED			50 Sq Ft
K2D	12" x 12" Vinyl Floor Tile & Mastic Gray w/White & Dark Gray Smears					**Total Amount - 180 Sq Ft**
	121	ROOM 2312	NONE DETECTED	031809-MV-28		180 Sq Ft
K2E	12" x 12" Vinyl Floor Tile & Mastic Light Tan Mottle w/Beige Streaks					**Total Amount - 950 Sq Ft**
	48	SOUTHEAST STAIRWELL	NONE DETECTED	031809-MV-39		200 Sq Ft
	161	1923 ADDITION HALLWAY (2400)	NONE DETECTED			750 Sq Ft
K2F	12" x 12" Vinyl Floor Tile & Mastic Blue w/Blue Flecks					**Total Amount - 600 Sq Ft**
	41	ROOM 1415	NONE DETECTED	031809-MV-40		600 Sq Ft
K2G	12" x 12" Vinyl Floor Tile & Mastic Tan Mottle					**Total Amount - 750 Sq Ft**
	45	1923 ADDITION HALLWAY (1400)	NEW			750 Sq Ft
K2H	12" x 12" Vinyl Floor Tile & Mastic Tan w/Brown & White Streaks					**Total Amount - 400 Sq Ft**
	36	ROOM 1411	NONE DETECTED	2001-01153-3		400 Sq Ft
K2I	12" x 12" Vinyl Floor Tile & Mastic Mustard Yellow					**Total Amount - 200 Sq Ft**
	37	ROOM 1411	NONE DETECTED	2001-1501-L2		200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2J	12" x 12" Vinyl Floor Tile & Mastic Brown, Tan & White Checkerboard Pattern					**Total Amount - 1200 Sq Ft**
	22	ROOM 1405	NONE DETECTED			600 Sq Ft
	30	ROOM 1409	NONE DETECTED	031809-MV-41		600 Sq Ft
K2K	12" x 12" Vinyl Floor Tile & Mastic Dark Green Border w/Checkered Light Green & White					**Total Amount - 600 Sq Ft**
	26	ROOM 1407	NONE DETECTED	031809-MV-42		600 Sq Ft
K3A	Miscellaneous Flooring 2' x 2' Gray w/White Flecks					**Total Amount - 100 Sq Ft**
	18	ELEVATOR LOBBY	NEW			50 Sq Ft
	153	ELEVATOR LOBBY NEAR ROOM 2230	NEW			50 Sq Ft
K3B	Miscellaneous Flooring 2' x 2' Light Green w/White Flecks					**Total Amount - 200 Sq Ft**
	53	RAMP TO GYMNASIUM	NEW			100 Sq Ft
	104	ROOM 2004A	NEW			100 Sq Ft
L0A	Flexible Duct Connector Tan Canvas					**Total Amount - 2 Sq Ft**
	15	MECHANICAL ROOM 1304	NONE DETECTED	031809-MV-03		2 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
L0B	Flexible Duct Connector Black Vinyl					**Total Amount - 4 Sq Ft**
	16	MECHANICAL ROOM 1304	NSM			4 Sq Ft
L0C	Flexible Duct Connector Green Canvas					**Total Amount - 16 Sq Ft**
	13	CRAWL SPACE/MECHANICAL 1201	NONE DETECTED			8 Sq Ft
	44	ROOM 1410 (CUSTODIAL OFFICE)	NONE DETECTED	031809-MV-06	MV-6: MECHANICAL ROOM 1304.	8 Sq Ft
L0D	Flexible Duct Connector White Woven					**Total Amount - 6 Sq Ft**
	14	CRAWL SPACE/MECHANICAL 1201	60 CH	545-3		6 Sq Ft
M0A	Plaster 1915 Original Building					**Total Amount - 50000 Sq Ft**
	5	THROUGHOUT 1915 ORIGINAL BUILDING	NONE DETECTED	031809-MV-14, 15, 16, 17, 18, 19; 510R2		50000 Sq Ft
M0B	Plaster 1920 Addition					**Total Amount - 5000 Sq Ft**
	7	THROUGHOUT 1920 ADDITION	NONE DETECTED	031809-MV-20, 21, 22, 23 ; 2001-1501-L13		5000 Sq Ft
M0C	Plaster 1923 Addition					**Total Amount - 20000 Sq Ft**
	10	THROUGHOUT 1923 ADDITION	NONE DETECTED	031809-MV-32, 33, 34, 35, 36, 37; 2001-1501-L14		20000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
N0A	Drywall/Joint Compound					**Total Amount - 5000 Sq Ft**
	1	THROUGHOUT BUILDING	NONE DETECTED	200-1501-L12	L12: ECFE AREA.	5000 Sq Ft
Q0A	Carpet Adhesive Gray/Blue Berber Carpet					**Total Amount - 2980 Sq Ft**
	76	ROOM 2205	NONE DETECTED			560 Sq Ft
	114	MAIN OFFICE AREA	NONE DETECTED	031809-MV-08		500 Sq Ft
	119	ROOM 2001 (LIBRARY)	NONE DETECTED			1500 Sq Ft
	122	ROOM 2312	NONE DETECTED			420 Sq Ft
Q0C	Carpet Adhesive Green Berber Carpet					**Total Amount - 540 Sq Ft**
	62	ROOM 2208	NONE DETECTED			80 Sq Ft
	70	ROOM 2207	NONE DETECTED	031809-MV-11		180 Sq Ft
	150	ROOM 2230	NONE DETECTED			280 Sq Ft
Q0E	Carpet Adhesive Tan Striped Carpet Squares					**Total Amount - 750 Sq Ft**
	21	ROOM 1405	NEW			600 Sq Ft
	103	ROOM 2004B	NEW			150 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
R0A	Baseboard/Mopboard Adhesive 4" Tan Baseboard					**Total Amount - 35 Sq Ft**
	19	ELEVATOR LOBBY	NONE DETECTED			5 Sq Ft
	71	ROOM 2207	NONE DETECTED	031809-MV-12		10 Sq Ft
	148	ENTRY TO ROOM 2230	NONE DETECTED			5 Sq Ft
	151	ROOM 2230	NONE DETECTED			10 Sq Ft
	154	ELEVATOR LOBBY NEAR ROOM 2230	NONE DETECTED			5 Sq Ft
R0B	Baseboard/Mopboard Adhesive 4" Dark Brown Baseboard					**Total Amount - 10 Sq Ft**
	137	HALLWAY 2220	NONE DETECTED	031809-MV-27		10 Sq Ft
R0C	Baseboard/Mopboard Adhesive 4" Blue Baseboard					**Total Amount - 20 Sq Ft**
	123	ROOM 2312	NONE DETECTED			10 Sq Ft
	133	HALLWAY 2310	NONE DETECTED	031809-MV-30		10 Sq Ft
S0A	Wood Floor Felt / Vapor Barrier 1915 Original Building					**Total Amount - 20000 Sq Ft**
	6	THROUGHOUT 1915 ORIGINAL BUILDING	ASSUMED			20000 Sq Ft
S0B	Wood Floor Felt / Vapor Barrier 1920 Addition (Elevated)					**Total Amount - 3000 Sq Ft**
	8	THROUGHOUT 1920 ADDITION	ASSUMED			3000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
S0C	Wood Floor Felt / Vapor Barrier 1923 Addition					**Total Amount - 6000 Sq Ft**
	11	THROUGHOUT 1923 ADDITION	ASSUMED			6000 Sq Ft
S0D	Wood Floor Felt / Vapor Barrier 1920 Addition (On-Grade)					**Total Amount - 3000 Sq Ft**
	49	GYMNASIUM (1203)	ASSUMED			3000 Sq Ft
V0A	Sink Undercoating Gray Double Sink					**Total Amount - 44 Sq Ft**
	51	ROOM 1204	NONE DETECTED			4 Sq Ft
	98	ROOM 2005	NONE DETECTED			10 Sq Ft
	105	ROOM 2004A	NONE DETECTED			10 Sq Ft
	124	ROOM 2312	NONE DETECTED			10 Sq Ft
	127	ROOM 2313	NONE DETECTED	031809-MV-29		10 Sq Ft
V0B	Sink Undercoating Gray					**Total Amount - 50 Sq Ft**
	61	ROOM 2212	NEW			6 Sq Ft
	81	ROOM 2206	NEW			6 Sq Ft
	86	ROOM 2204	NEW			6 Sq Ft
	93	ROOM 2202	NEW			6 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	100	ROOM 2005	NEW			6 Sq Ft
	116	MAIN OFFICE AREA	NEW			4 Sq Ft
	159	ROOM 2405	NEW			12 Sq Ft
	180	ROOM 2410 LOUNGE	NEW			4 Sq Ft
W1A	1' x 1' Ceiling Tile Adhesive Associated w/I1A					**Total Amount - 325 Sq Ft**
	88	ROOM 2202	NONE DETECTED			25 Sq Ft
	95	ROOM 2005	NONE DETECTED	031809-MV-10		150 Sq Ft
	113	CAFETERIA (2100)	NONE DETECTED			150 Sq Ft
W1B	1' x 1' Ceiling Tile Adhesive Associated w/I1B					**Total Amount - 150 Sq Ft**
	165	ROOM 2407	NONE DETECTED	031809-MV-38		150 Sq Ft
W3E	2' x 4' Ceiling Tile Adhesive Associated w/I3E					**Total Amount - 200 Sq Ft**
	111	CAFETERIA (2100)	NONE DETECTED	081512ML-06	ML-06: CAFETERIA.	200 Sq Ft
X0A	Miscellaneous Material Gray Duct Caulk					**Total Amount - 150 Sq Ft**
	2	THROUGHOUT BUILDING	NONE DETECTED	031809-MV-04	MV-4: MECHANICAL ROOM 1304.	150 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0B	Miscellaneous Material Red Fire Stop					**Total Amount - 50 Sq Ft**
	3	THROUGHOUT BUILDING	NONE DETECTED	031809-MV-05	MV-5: MECHANICAL ROOM 1304.	50 Sq Ft
X0C	Miscellaneous Material Chalkboard Adhesive (1915)					**Total Amount - 185 Sq Ft**
	78	ROOM 2206	ASSUMED			40 Sq Ft
	83	ROOM 2204	ASSUMED			40 Sq Ft
	90	ROOM 2202	ASSUMED			40 Sq Ft
	96	ROOM 2005	ASSUMED			5 Sq Ft
	108	ROOM 3100	ASSUMED			20 Sq Ft
	130	ROOM 2315	ASSUMED			40 Sq Ft
X0D	Miscellaneous Material Chalkboard Adhesive (1920)					**Total Amount - 115 Sq Ft**
	23	ROOM 1405	ASSUMED			10 Sq Ft
	55	ROOM 2210	ASSUMED			40 Sq Ft
	58	ROOM 2211	ASSUMED			40 Sq Ft
	63	ROOM 2208	ASSUMED			5 Sq Ft
	156	ROOM 2402	ASSUMED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0E	Miscellaneous Material Gray Fire Stop					**Total Amount - 50 Sq Ft**
	4	THROUGHOUT BUILDING	NONE DETECTED	031809-MV-26	MV-26: HALLWAY 2200 BY KITCHEN.	50 Sq Ft
X0F	Miscellaneous Material Chalkboard Adhesive (1923)					**Total Amount - 314 Sq Ft**
	27	ROOM 1407	ASSUMED			40 Sq Ft
	31	ROOM 1409	ASSUMED			40 Sq Ft
	38	ROOM 1411	ASSUMED			40 Sq Ft
	42	ROOM 1415	ASSUMED			30 Sq Ft
	46	1923 ADDITION HALLWAY (1400)	ASSUMED			2 Sq Ft
	162	1923 ADDITION HALLWAY (2400)	ASSUMED			2 Sq Ft
	167	ROOM 2407	ASSUMED			40 Sq Ft
	170	ROOM 2409	ASSUMED			40 Sq Ft
	175	ROOM 2411	ASSUMED			40 Sq Ft
	178	ROOM 2415	ASSUMED			40 Sq Ft
X0G	Miscellaneous Material Orange/Brown Granite-Look Countertop					**Total Amount - 40 Sq Ft**
	115	MAIN OFFICE AREA	NONE DETECTED	033109-MA-01		40 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0I	Miscellaneous Material Blown-In Cellulose Insulation					**Total Amount - 25000 Sq Ft**
	182	THROUGHOUT ATTIC SPACES	NONE DETECTED	545-5		25000 Sq Ft
X0J	Miscellaneous Material Corkboard Adhesive (1920)					**Total Amount - 50 Sq Ft**
	24	ROOM 1405	ASSUMED			10 Sq Ft
	157	ROOM 2402	ASSUMED			40 Sq Ft
X0K	Miscellaneous Material Corkboard Adhesive (1923)					**Total Amount - 1002 Sq Ft**
	28	ROOM 1407	ASSUMED			130 Sq Ft
	32	ROOM 1409	ASSUMED			130 Sq Ft
	39	ROOM 1411	ASSUMED			130 Sq Ft
	43	ROOM 1415	ASSUMED			130 Sq Ft
	47	1923 ADDITION HALLWAY (1400)	ASSUMED			4 Sq Ft
	56	ROOM 2210	ASSUMED			50 Sq Ft
	59	ROOM 2211	ASSUMED			24 Sq Ft
	163	1923 ADDITION HALLWAY (2400)	ASSUMED			4 Sq Ft
	168	ROOM 2407	ASSUMED			100 Sq Ft
	171	ROOM 2409	ASSUMED			100 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	176	ROOM 2411	ASSUMED			100 Sq Ft
	179	ROOM 2415	ASSUMED			100 Sq Ft
X0L	Miscellaneous Material Black Cabinet Inserts					**Total Amount - 20 Sq Ft**
	52	ROOM 1204	NONE DETECTED	081512ML-05	ML-05: ROOM 1204.	20 Sq Ft
X0M	Miscellaneous Material Thin Metal Frame Corkboard Adhesive					**Total Amount - 226 Sq Ft**
	60	ROOM 2211	ASSUMED			24 Sq Ft
	64	ROOM 2208	ASSUMED			24 Sq Ft
	73	ROOM 2207	ASSUMED			30 Sq Ft
	80	ROOM 2206	ASSUMED			40 Sq Ft
	85	ROOM 2204	ASSUMED			40 Sq Ft
	92	ROOM 2202	ASSUMED			40 Sq Ft
	99	ROOM 2005	ASSUMED			8 Sq Ft
	128	ROOM 2313	ASSUMED			20 Sq Ft
X0N	Miscellaneous Material Metal Frame Chalkboard Adhesive					**Total Amount - 5 Sq Ft**
	72	ROOM 2207	ASSUMED			5 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0O	Miscellaneous Material Corkboard Adhesive (1915)					**Total Amount - 200 Sq Ft**
	79	ROOM 2206	ASSUMED			40 Sq Ft
	84	ROOM 2204	ASSUMED			40 Sq Ft
	91	ROOM 2202	ASSUMED			40 Sq Ft
	97	ROOM 2005	ASSUMED			40 Sq Ft
	125	ROOM 2312	ASSUMED			20 Sq Ft
	131	ROOM 2315	ASSUMED			20 Sq Ft
X0P	Miscellaneous Material Black Vapor Barrier on Exterior Walls					**Total Amount - 1000 Sq Ft**
	9	THROUGHOUT 1920 ADDITION	NONE DETECTED	062613BF-1	BF-1: ROOM 2403.	1000 Sq Ft
X0Q	Miscellaneous Material Milkboard Adhesive					**Total Amount - 28 Sq Ft**
	65	ROOM 2209	ASSUMED			8 Sq Ft
	181	MAINTENANCE STORAGE NEXT TO ROOM 2410	ASSUMED			20 Sq Ft
X0R	Miscellaneous Material Wired Window Caulk					**Total Amount - 2 Sq Ft**
	74	ROOM 2207	ASSUMED			2 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0S	Miscellaneous Material Brown Sandstone Look Countertop					**Total Amount - 40 Sq Ft**
	160	ROOM 2405	NEW			40 Sq Ft
X1A	Miscellaneous Material 4" X 4" White with Green or Beige Accents Ceramic Wall Tile System					**Total Amount - 1650 Sq Ft**
	33	BOYS' AND GIRLS' RESTROOM ACROSS FROM ROOM 1409	ASSUMED			420 Sq Ft
	139	BOYS' & GIRLS' RESTROOMS (2222 & 2224)	ASSUMED			810 Sq Ft
	172	RESTROOMS ACROSS FROM ROOM 2409	ASSUMED			420 Sq Ft
X1B	Miscellaneous Material 2" X 2" Gray with White Specks Ceramic Floor Tile System					**Total Amount - 840 Sq Ft**
	34	BOYS' AND GIRLS' RESTROOM ACROSS FROM ROOM 1409	ASSUMED			160 Sq Ft
	101	ROOM 2006 RESTROOM	ASSUMED			80 Sq Ft
	107	ROOM 2004A RESTROOM	ASSUMED			40 Sq Ft
	140	BOYS' & GIRLS' RESTROOMS (2222 & 2224)	ASSUMED			400 Sq Ft
	173	RESTROOMS ACROSS FROM ROOM 2409	ASSUMED			160 Sq Ft
X1C	Miscellaneous Material 6" X 6" White with Light Green Accents Ceramic Wall Tile System					**Total Amount - 290 Sq Ft**
	102	ROOM 2006 RESTROOM	ASSUMED			190 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	106	ROOM 2004A RESTROOM	ASSUMED			100 Sq Ft
X1D	Miscellaneous Material 6" X 6" Tan Quarry Tile System					**Total Amount - 670 Sq Ft**
	142	KITCHEN (2221)	ASSUMED			670 Sq Ft