Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: April 2025

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

April 01 2025

Table of Contents

1 Executive Summary Report No. 24

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 99 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $77,814,294.87
Approved change orders: $1,597,527.00 Paid to date: $73,923,580.13
Revised contract amount: $78,399,827.00
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Site Concrete Continuing*
- *Main Entrance Aluminum Entry frame and glazing starting*
- *Classrooms A, B, C, and D ready for final cleaning.*
- *Gym and Aux Gym Bleachers Complete*
- *Auditorium complete, with exception of Wall panels and isle flooring.*
- *Stage curtains, projectors and speakers on going.*
- *Cafeteria 95%*
- *Media Center finishes complete, furniture delivered and installed.*
- *Music, Art and Science rooms ready for final cleaning.*
- *Kitchen Start-up complete ready for Pa. Dept. Ag. Inspection.*
- *Shop and Core areas 98%*
- *Green House 98%*
- *Maintenance Building 98%*
- *Mechanical systems installed, testing and balancing and commissioning on going.*
- *Plumbing systems installed and being commissioned.*
- *Electrical Systems, power, lighting/ control being commissioned.*
- *Preparing for owner furniture delivery and set up.*
- *Preparing for AHJ C of O*

Progress Photos








BRAVES







