ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE





Orangeburg-Wilkinson High School

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	218
Weather Days	40
Activities Delayed	2
MANPOWER	
Number of Trades	7
Average Workers *(per day)*	129
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026

Top Activities This Week

- Steel framing & decking was installed in area B.
- Electrical in-wall & overhead continues with the masonry throughout the building.
- Plumbing rough-in in A2, A1 and E2 continues. Underground rough-in at the field house continues.
- Stone base continues site wide.
- Masonry work continues in areas D, A2 and the F1 front corridor.
- HVAC piping and duckwork in area F1 continues. HVAC units are being set in A2 and A1.
- Segmented walls near Bruin Dr. started.

Upcoming Activities

- Masonry work will continue in area A2, E2, E1 and D.
- Underground MEP rough-in will continue at the field house.
- Steel erection in E1 and C will begin.







Week of **March 17, 2025**

Orangeburg-Wilkinson High School

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	223
Weather Days	40
Activities Delayed	2
MANPOWER	
Number of Trades	7
Average Workers *(per day)*	126
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026

Top Activities This Week

- The slab on deck in the gym was poured.
- Electrical in-wall & overhead continues with the masonry throughout the building.
- Plumbing rough-in in A2, A1 and E2 continues. Underground rough-in at the field house continues.
- Steel erection in E1 began.
- Masonry work in the connecting corridors and area D contine.
- HVAC piping and duckwork in area F1 continues.
- Segmented walls near Bruin Dr. continue.

Upcoming Activities

- Masonry work will continue in area D and connecting corridors
- Underground MEP rough-in will continue at the field house.
- Steel erection in E1 and C will begin.







Week of **March 24, 2025**



HOWARD ELEMENTARY SCHOOL GROUNDBREAKING CEREMONY










ROBERT E. HOWARD ELEMENTARY SCHOOL
WOLVERINES


ROBERT E. HOWARD ELEMENTARY SCHOOL
WOLVERINES


COUNTY SCHO
We Are


WILKINSON


COUNTY SCHOOL DI
We Are One