Q&A Addendum OHS Roof Replacement

1. Q: On buildings C and S there is Hardy siding installed over windows. DL requires the termination to be 8" above the roof deck. The Siding is installed in a way that does not offer a proper termination point. Please advise on DL approved way to terminate.

    a. The siding and windows will be removed and proper framing and siding will be in place prior to the roof replacement.

2. Q: On buildings C, S and H, under south facing windows, termination point is below the 8" requirement but now siding is present. Will there be a deviation to the warranty requirements?

    a. See answer to question 1. There will not be a deviation to the warranty requirements.

End of Document