Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: June 2025

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District

Middle & High School

June 03 2025

Table of Contents

1 Executive Summary Report No. 26

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022
Original contract completion date:734 Days From NTP. December 15 2024
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 99 %

Status: On Schedule

BUDGET STATUS:

Contract amount: $76,802,300.00 Total billed to date: $78,371,393.65
Approved change orders: $1,598,434.00 Paid to date: $74,452,823.97
Revised contract amount: $78,400,734.00
Pending changes:

***PENDING ISSUES**:*

***BRIEF PROJECT STATUS**:*

- *Site Concrete at Mian Entrance at 100%*
- *Paving wearing coat to start June 16 2025*
- *Classrooms, B and D ready being final cleaned.*
- *Gym and Aux Gym main Hall wood work complete*
- *Auditorium complete, with exception of East Wall sound panels.*
- *Cafeteria flooring complete.*
- *Music, Art and Science rooms ready for final cleaning.*
- *Kitchen Start-up complete ready for FS Consultant review and Pa. Dept. Ag. Inspection.*
- *Shop and Core areas flooring complete and contract furniture installed.*
- *Green House Training 6-3-2025*
- *Maintenance Building 99%*
- *Mechanical systems installed, testing and balancing and commissioning on going.*
- *Plumbing systems installed and being commissioned.*
- *Electrical Systems, power, lighting/ control being commissioned.*
- *Owner furniture delivered and being set up.*
- *Fire Protection (Sprinkler) system tested and inspected by AHJ.*
- *Preparing for AHJ C of O*

Progress Photos






PV


PV
AUDITORIUM




PV



