ORANGEBURG COUNTY SCHOOL DISTRICT

BOARD MEETING



ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE



Orangeburg-Wilkinson High School

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	263
Weather Days	43
Activities Delayed	2
MANPOWER	
Number of Trades	9
Average Workers *(per day)*	141
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026

Top Activities This Week

- MEP rough-in building wide continues.
- HVAC boilers have been set in the mechanical room.
- Steel joists gym were set, & steel erection in the lobby and A2 continued.
- Masonry work in areas E1 & C continued.
- Baseball/Softball masonry walls began.
- Masonry walls as at the field house continued.
- Road base, curb & gutter & sidewalks continued around the baseball & football areas.
- The SOD at A1 was poured.
- Preparations for the press box retaining wall were made.

Upcoming Activities

- MEP work in F1, B, E1 and C will continue.
- Steel erection in the main part of A2 will begin.
- The press box retaining wall footing will begin.







Week of **May 19, 2025**

Orangeburg-Wilkinson High School



727.520.8181
www.aerophoto.com

Orangeburg High School

Image # 39
Date 05.21.25



727.520.8181
www.aerophoto.com

Orangeburg High School

Image # 41
Date 05.21.25

Orangeburg-Wilkinson High School



Aero Photo
727.520.8181
www.aerophoto.com

Orangeburg High School

Image # 42
Date 05.21.25



Aero Photo
727.520.8181
www.aerophoto.com

Orangeburg High School

Image # 40
Date 05.21.25

Orangeburg-Wilkinson High School

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	268
Weather Days	45
Activities Delayed	2
MANPOWER	
Number of Trades	7
Average Workers *(per day)*	107
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026

Top Activities This Week

- MEP rough-in building wide continued. HVAC piping in the mechanical room continued.
- Steel joists & decking in the cafeteria were completed. Steel & decking in area A2 began.
- Masonry work on 5/27 & 5/28 was hampered due to rain and moisture.
- Site work was hindered due to rain and mud.
- Preparations for the slab in the auxiliary gym began.
- Partition walls in the academic wings continue.

Upcoming Activities

- MEP work in F1, B, E1 and C will continue.
- Steel erection in the gym will carry on. Steel at the field house will begin.
- The press box retaining wall footing will begin.
- The SOG for F2 will be poured.







Week of **May 26, 2025**

East Lake Elementary School





East Lake Elementary School





Robert E. Howard Elementary School

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	4
Weather Days	0
Activities Delayed	0
MANPOWER	
Number of Trades	2
Average Workers *(per day)*	10
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026

Top Activities This Week

- Removal of Bard units and RTU's on existing school & transporting to Whitaker and OCSD laydown yard is in progress.
- Sitework material and equipment is being delivered.
- Sitework staking for silt fence installation began.
- OCSD removal of items within the school is in progress.
- OCSD LED light removal to begin on 6/1/25.
- OCSD salvaging gym bleachers is in progress.

Upcoming Activities

- Silt fence installation will begin 6/2/25
- Demo subcontractor to begin prep work the week of 6/10/25
- Removal of trees to begin 6/2/25





Week of **May 26, 2025**

Robert E. Howard Elementary School







