Portland Public Schools
Pilot Program Lead Water Sampling Results
Initial Flush Sample Data
Rigler Elementary School (276) - Pilot Test 12 Results

Sample Identification #	Location	Date/Time Collected	Date Analyzed	Lab ID	Analyte	Results	Detection Limit	PPS Action Level*	Units
276-CH-1634-A-PP12-A	Hallway (34)	1/24/2020	1/30/2020	A0A0877-31	Lead	ND	0.20	15	ppb
276-CH-1643-A-PP12-A	Hallway (21F)	1/24/2020	1/30/2020	A0A0877-32	Lead	2.31	0.20	15	ppb
276-CH-1733-A-PP12-A	Hallway (27A)	1/24/2020	1/30/2020	A0A0877-33	Lead	ND	0.20	15	ppb
276-CH-1631-A-PP12-A	Hallway (Cafeteria)	1/24/2020	1/30/2020	A0A0877-34	Lead	0.253	0.20	15	ppb
276-CH-1640-A-PP12-A	Hallway (32D)	1/24/2020	1/30/2020	A0A0877-35	Lead	ND	0.20	15	ppb

*OHA Action Level = 15ppb

Analyzed by: Apex Laboratories
Reviewed by: PSI-Intertek