Portland Public Schools
Lead and Copper Water Sampling Results
A (Initial) and B (Follow-Up) Sample Data
Sitton Elementary School

Sample Identification # and Location	Date/Time Collected	Date/Time Analyzed	Container ID	Analyte	Results	PPS Action Level*	Units
184-2724-A-002-A Hall near 2c	11/15/18 6:15 AM	11/19/18 2:58 PM	18030338	Copper	< 0.1	1.3	ppm
184-2724-A-002-A Hall near 2c	11/15/18 6:15 AM	11/19/18 2:58 PM	18030338	Lead	4	15	ppb
184-2724-A-002-B Hall near 2c	11/15/18 6:16 AM	11/19/18 3:00 PM	18030339	Copper	< 0.1	1.3	ppm
184-2724-A-002-B Hall near 2c	11/15/18 6:16 AM	11/19/18 3:00 PM	18030339	Lead	2	15	ppb
184-2707-A-002-A CM 9	11/15/18 6:20 AM	11/19/18 3:01 PM	18030340	Copper	< 0.1	1.3	ppm
184-2707-A-002-A CM 9	11/15/18 6:20 AM	11/19/18 3:01 PM	18030340	Lead	14	15	ppb
184-2707-A-002-B CM 9	11/15/18 6:21 AM	11/19/18 3:02 PM	18030341	Copper	< 0.1	1.3	ppm
184-2707-A-002-B CM 9	11/15/18 6:21 AM	11/19/18 3:02 PM	18030341	Lead	4	15	ppb
184-2710-A-002-A CM 8	11/15/18 6:25 AM	11/19/18 3:03 PM	18030336	Copper	0.1	1.3	ppm
184-2710-A-002-A CM 8	11/15/18 6:25 AM	11/19/18 3:03 PM	18030336	Lead	21	15	ppb
184-2710-A-002-B CM 8	11/15/18 6:26 AM	11/19/18 3:04 PM	18030337	Copper	< 0.1	1.3	ppm
184-2710-A-002-B CM 8	11/15/18 6:26 AM	11/19/18 3:04 PM	18030337	Lead	8	15	ppb
184-2727-A-002-A CM 2	11/15/18 6:29 AM	11/19/18 2:45 PM	18030335	Copper	0.3	1.3	ppm
184-2727-A-002-A CM 2	11/15/18 6:29 AM	11/19/18 2:45 PM	18030335	Lead	35	15	ppb
184-2727-A-002-B CM 2	11/15/18 6:30 AM	11/19/18 3:05 PM	18030334	Copper	0.2	1.3	ppm
184-2727-A-002-B CM 2	11/15/18 6:30 AM	11/19/18 3:05 PM	18030334	Lead	25	15	ppb
184-2713-A-002-A CM 7	11/15/18 6:33 AM	11/19/18 3:07 PM	18030343	Copper	< 0.1	1.3	ppm
184-2713-A-002-A CM 7	11/15/18 6:33 AM	11/19/18 3:07 PM	18030343	Lead	22	15	ppb
184-2713-A-002-B CM 7	11/15/18 6:34 AM	11/19/18 3:08 PM	18030344	Copper	< 0.1	1.3	ppm
184-2713-A-002-B CM 7	11/15/18 6:34 AM	11/19/18 3:08 PM	18030344	Lead	11	15	ppb
184-2716-A-002-A CM 6	11/15/18 6:38 AM	11/19/18 3:09 PM	18030345	Copper	< 0.1	1.3	ppm
184-2716-A-002-A CM 6	11/15/18 6:38 AM	11/19/18 3:09 PM	18030345	Lead	8	15	ppb
184-2716-A-002-B CM 6	11/15/18 6:39 AM	11/19/18 3:17 PM	18030346	Copper	< 0.1	1.3	ppm
184-2716-A-002-B CM 6	11/15/18 6:39 AM	11/19/18 3:17 PM	18030346	Lead	2	15	ppb
184-2719-A-002-A CM 3	11/15/18 6:42 AM	11/19/18 2:47 PM	18030347	Copper	< 0.1	1.3	ppm
184-2719-A-002-A CM 3	11/15/18 6:42 AM	11/19/18 2:47 PM	18030347	Lead	62	15	ppb
184-2719-A-002-B CM 3	11/15/18 6:43 AM	11/19/18 2:48 PM	18030348	Copper	< 0.1	1.3	ppm
184-2719-A-002-B CM 3	11/15/18 6:43 AM	11/19/18 2:48 PM	18030348	Lead	140	15	ppb
184-2722-A-002-A CM 5	11/15/18 6:46 AM	11/19/18 2:49 PM	18030349	Copper	0.1	1.3	ppm
184-2722-A-002-A CM 5	11/15/18 6:46 AM	11/19/18 2:49 PM	18030349	Lead	30	15	ppb
184-2722-A-002-B CM 5	11/15/18 6:47 AM	11/19/18 2:50 PM	18030350	Copper	< 0.1	1.3	ppm
184-2722-A-002-B CM 5	11/15/18 6:47 AM	11/19/18 2:50 PM	18030350	Lead	32	15	ppb
184-2734-A-002-A CM 10	11/15/18 6:51 AM	11/19/18 3:18 PM	18030351	Copper	< 0.1	1.3	ppm
184-2734-A-002-A CM 10	11/15/18 6:51 AM	11/19/18 3:18 PM	18030351	Lead	17	15	ppb
184-2734-A-002-B CM 10	11/15/18 6:52 AM	11/19/18 3:20 PM	18030352	Copper	< 0.1	1.3	ppm
184-2734-A-002-B CM 10	11/15/18 6:52 AM	11/19/18 3:20 PM	18030352	Lead	7	15	ppb
184-2702-A-002-A CM 11	11/15/18 6:56 AM	11/19/18 3:21 PM	18030353	Copper	< 0.1	1.3	ppm
184-2702-A-002-A CM 11	11/15/18 6:56 AM	11/19/18 3:21 PM	18030353	Lead	8	15	ppb
184-2702-A-002-B CM 11	11/15/18 6:57 AM	11/19/18 3:22 PM	18030354	Copper	< 0.1	1.3	ppm
184-2702-A-002-B CM 11	11/15/18 6:57 AM	11/19/18 3:22 PM	18030354	Lead	5	15	ppb
184-2705-A-002-A CM 12	11/15/18 7:01 AM	11/19/18 3:23 PM	18030355	Copper	< 0.1	1.3	ppm
184-2705-A-002-A CM 12	11/15/18 7:01 AM	11/19/18 3:23 PM	18030355	Lead	28	15	ppb
184-2705-A-002-B CM 12	11/15/18 7:02 AM	11/19/18 3:24 PM	18030356	Copper	< 0.1	1.3	ppm
184-2705-A-002-B CM 12	11/15/18 7:02 AM	11/19/18 3:24 PM	18030356	Lead	4	15	ppb
184-2708-A-002-A CM 13	11/15/18 7:05 AM	11/19/18 3:25 PM	18030357	Copper	< 0.1	1.3	ppm
184-2708-A-002-A CM 13	11/15/18 7:05 AM	11/19/18 3:25 PM	18030357	Lead	39	15	ppb
184-2708-A-002-B CM 13	11/15/18 7:06 AM	11/19/18 3:27 PM	18030358	Copper	< 0.1	1.3	ppm
184-2708-A-002-B CM 13	11/15/18 7:06 AM	11/19/18 3:27 PM	18030358	Lead	6	15	ppb
184-2711-A-002-A CM 14	11/15/18 7:06 AM	11/19/18 3:28 PM	18030359	Copper	0.1	1.3	ppm
184-2711-A-002-A CM 14	11/15/18 7:06 AM	11/19/18 3:28 PM	18030359	Lead	19	15	ppb
184-2711-A-002-B CM 14	11/15/18 7:07 AM	11/19/18 3:36 PM	18030360	Copper	< 0.1	1.3	ppm
184-2711-A-002-B CM 14	11/15/18 7:07 AM	11/19/18 3:36 PM	18030360	Lead	8	15	ppb
184-2714-A-002-A CM 15	11/15/18 7:10 AM	11/19/18 3:37 PM	18030361	Copper	0.2	1.3	ppm

Analyzed by: Pixis Labs

Reviewed by: TRC Environmental Corporation

*EPA action level for lead is 20 ppb and 1.3 for copper

Portland Public Schools
Lead and Copper Water Sampling Results
A (Initial) and B (Follow-Up) Sample Data
Sitton Elementary School

Sample Identification # and Location	Date/Time Collected	Date/Time Analyzed	Container ID	Analyte	Results	PPS Action Level*	Units
184-2714-A-002-A CM 15	11/15/18 7:10 AM	11/19/18 3:37 PM	18030361	Lead	24	15	ppb
184-2714-A-002-B CM 15	11/15/18 7:11 AM	11/19/18 3:38 PM	18030362	Copper	< 0.1	1.3	ppm
184-2714-A-002-B CM 15	11/15/18 7:11 AM	11/19/18 3:38 PM	18030362	Lead	4	15	ppb
184-2717-A-002-A CM 16	11/15/18 7:11 AM	11/19/18 3:40 PM	18030363	Copper	< 0.1	1.3	ppm
184-2717-A-002-A CM 16	11/15/18 7:11 AM	11/19/18 3:40 PM	18030363	Lead	12	15	ppb
184-2717-A-002-B CM 16	11/15/18 7:12 AM	11/19/18 3:41 PM	18030364	Copper	< 0.1	1.3	ppm
184-2717-A-002-B CM 16	11/15/18 7:12 AM	11/19/18 3:41 PM	18030364	Lead	3	15	ppb
184-2703-A-002-A CM 18	11/15/18 7:16 AM	11/19/18 3:42 PM	18030365	Copper	0.2	1.3	ppm
184-2703-A-002-A CM 18	11/15/18 7:16 AM	11/19/18 3:42 PM	18030365	Lead	13	15	ppb
184-2703-A-002-B CM 18	11/15/18 7:17 AM	11/19/18 3:43 PM	18030366	Copper	< 0.1	1.3	ppm
184-2703-A-002-B CM 18	11/15/18 7:17 AM	11/19/18 3:43 PM	18030366	Lead	3	15	ppb
184-2723-A-002-A CM 17	11/15/18 7:16 AM	11/19/18 3:44 PM	18030367	Copper	< 0.1	1.3	ppm
184-2723-A-002-A CM 17	11/15/18 7:16 AM	11/19/18 3:44 PM	18030367	Lead	12	15	ppb
184-2723-A-002-B CM 17	11/15/18 7:17 AM	11/19/18 3:46 PM	18030368	Copper	< 0.1	1.3	ppm
184-2723-A-002-B CM 17	11/15/18 7:17 AM	11/19/18 3:46 PM	18030368	Lead	< 1	15	ppb
184-2726-A-002-A CM 19	11/15/18 7:22 AM	11/19/18 3:47 PM	18030369	Copper	< 0.1	1.3	ppm
184-2726-A-002-A CM 19	11/15/18 7:22 AM	11/19/18 3:47 PM	18030369	Lead	15	15	ppb
184-2726-A-002-B CM 19	11/15/18 7:23 AM	11/19/18 3:59 PM	18030370	Copper	< 0.1	1.3	ppm
184-2726-A-002-B CM 19	11/15/18 7:23 AM	11/19/18 3:59 PM	18030370	Lead	< 1	15	ppb

Results highlighted indicate a value at or above the PPS Action Level and that the fixture is under further review. During review, the highlighted fixture(s) will remain out of service.

Analyzed by: Pixis Labs
Reviewed by: TRC Environmental Corporation

*EPA action level for lead is 20 ppb and 1.3 for copper