ORANGEBURG COUNTY SCHOOL DISTRICT

BOARD MEETING



ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE



ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	367
Weather Days	50
Activities Delayed	2
MANPOWER	
Number of Trades	12
Average Workers *(per day)*	192
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026







Top Activities This Week

- Plumbing rough-in is nearly complete.
- HVAC, fire sprinkler and electrical rough-in continues.
- The batting cage slab will finish next week.
- Brick in area A1 & A2 is nearing completion.
- Windows in area A2 began. Curtain wall in the media center continued.
- Stud framing continued. Drywall in area B began.
- Ceiling framing continued in E2 and F1.
- The main portion of the concrete retaining wall at the FB field was completed.
- Block walls at the dugouts began.
- Backfill of the retaining wall began along with the wing walls.
- Roofing in area A1 & A2 continued.
- Metal wall panels continued.

Upcoming Activities

- DOT work at Belleville will begin.
- Loading dock concrete will begin.
- Translucent panels in the gym begin.

Week of **October 20, 2025**

ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	372
Weather Days	52
Activities Delayed	2
MANPOWER	
Number of Trades	9
Average Workers *(per day)*	104
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026







Top Activities This Week

- Plumbing rough-in is nearing completion.
- Lights began in areas with ceiling grid installed. Electrical rough-in for the main transformer continued.
- HVAC ductwork and piping continues.
- Windows/curtain wall in A1 & E1 continued.
- Stud framing continued at A1/A2 2nd floor. Drywall in area C continued.
- Ceiling framing continued in E2 and F1.
- Metal wall panels continued at the gym.
- Painting continued in the gym, A1 & A2.
- The field house front canopy was installed.

Upcoming Activities

- DOT work at Belleville will begin.
- Loading dock concrete will begin.
- Translucent panels in the gym begin.
- Ceramic tile to begin in the main building.

Week of **October 27, 2025**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	115
Weather Days	8
Activities Delayed	0
MANPOWER	
Number of Trades	5
Average Workers *(per day)*	30
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026







Top Activities This Week

- Electrical underground home runs and daisy chains continued in Building B & C.
- Electrical raceway continued in Building A.
- Continued footings and rebar installation in Rotunda area
- Preparation for and installation of vapor barrier and rebar for a slab on grade placement.
- Stormwater installation started in Visitor parking lot
- Sewer install started on west side of Building B
- October 13th – October 14th work days were impacted due to 5" of rain sustained over the weekend.

Upcoming Activities

- Continue footings, rebar installation and CMU stem walls in Building B.
- Continue preparing onsite road work and stormwater/sewer install
- Concrete slab pour in Building C scheduled for October 20th.
- Hollow metal door frames and masonry installation to begin in Building C.

Week of **October 13th, 2025**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	120
Weather Days	8
Activities Delayed	0
MANPOWER	
Number of Trades	5
Average Workers *(per day)*	50
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026

Top Activities This Week

- Continued with plumbing installation of sewer and grease lines in Building B kitchen area.
- Plumbing sleeves and blackouts installed in stem wall CMU in Rotunda area.
- Continued CMU stem wall in Rotunda and began preparation in Building C for CMU install.
- Electrical underground conduit installation in Emergency & Main Electrical rooms
- Continued conduit raceways to Building A electrical rooms
- Continued sewer cleanouts around Building C.
- Continued stormawater installation along the new access road
- Continued fine grading and preparation for slab on grade in Building C.
- Began fine grading and preparation for Gym/Cafeteria areas.
- Began setting Hollow metal door frames in Building C

Upcoming Activities

- Continue footings, rebar installation and CMU stem walls in Building B and working towards Building A.
- Continue preparing onsite road work and stormwater/sewer install
- Continue preparation for slab on grade







Week of **October 20th, 2025**