Bid Category 06-13-01: Pre-Engineered Metal Building

A. INCLUDES

Specification Sections

All Specifications as included in the Project Manual and Technical Specifications

B. SPECIFICALLY INCLUDES

1. Furnishing and erection of the pre-engineered metal building shown on the drawings and described in the specifications, including all steel framing, wall systems, roof systems, and snow guard.

C. CLARIFICATIONS

1. Include all sealants, trim pieces, and accessories as required for a complete installation.
2. This package is being purchased ahead of the remaining trades to allow for design coordination. Successful bidder will be asked to provide supplementary design information to the design team for final footing/foundation, hanger, flashing/opening, and other details.
3. Provide anchor bolts to the project jobsite, unloaded and inventoried in time for use by the foundation contractor.
4. Bidder may assume CM will provide two 30' wide aggregate crane and truck paths will be provided the length of the building for use during erection. Modifications to be discussed with CM during design-assist period, changes not requested by this time will be at the expense of this contractor.
5. This contractor shall include all steel and erection for the mezzanine and canopy as shown on S1.2A.

D. EXCLUDED

1. Concrete foundations.

E. ALLOWANCES

1. Include a $35,000 allowance for stairs and elevator steel.

END OF SECTION