ORANGEBURG COUNTY SCHOOL DISTRICT

BOARD MEETING



ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE



ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	402
Weather Days	53
Activities Delayed	2
MANPOWER	
Number of Trades	12
Average Workers *(per day)*	143
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026

Top Activities This Week

- Athletic lighting installation began at the tennis courts and SB field.
- MEP installation throughout the main building and field house continued.
- Interior windows continued.
- Stud framing and drywall continued throughout the building.
- Painting continued throughout the main building and field house.
- Roofing and metal wall panels continued at the gym and cafeteria.
- Work at Belleville & Cook Rd. continued.
- Foundations for the football bleachers began.
- Fencing along the practice fields began.
- Roof drainage piping/boots continued.
- Communications infrastructure continued.

Upcoming Activities

- The press box slab will be poured.







Week of **December 15, 2025**

ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY

Incidents to Date	1
First Aids to Date	0

WEATHER

Working Days	409
Weather Days	53
Activities Delaved	2

MANPOWER

Number of Trades	12
Average Workers *(per day)*	145

SCHEDULE MILESTONES

Job Start	5/6/2024
Contract Completion	11/5/2026

Top Activities This Week

- Athletic lighting installation continued.
- MEP installation throughout the main building and field house continued.
- Front entrance masonry continued.
- Stud framing and drywall continued throughout the building.
- Painting continued throughout the main building and field house.
- Roofing and metal wall panels continued at the gym, cafeteria & field house.
- Work at Belleville & Cook Rd. continued.
- Fencing along the practice fields began.
- Roof drainage piping/boots continued.
- Communications infrastructure continued.
- Permanent power was turned on.

Upcoming Activities

- Press box masonry walls to begin.
- HVAC startup will begin.
- Press box foundations to begin.







Week of **December 29, 2025**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	158
Weather Days	13
Activities Delayed	0
MANPOWER	
Number of Trades	7
Average Workers *(per day)*	75
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026







Top Activities This Week

- Continued plumbing layout for the sanitary system in Building A (Kindergarten Wing)
- Continued installing steel beams in Building C (2 Story Wing)
- Continued to install the main water line on the south side of the property going around the new road
- Continued building and installing block outs
- Continued CMU walls in Building B & C. Grouted several areas throughout
- Continued electrical in wall in Building B
- Continued underground electrical in Building A
- Continued pulling overhead wire in Building C
- Continued preparation for slab on grade pour for Building A and Rotunda Area

Upcoming Activities

- Continue installing
- steel framing and decking in Building C
- Continue CMU install in Buildings B & C
- Continue Electrical in wall in Building B
- Slab on grade pour for Rotunda area and part of Building A scheduled for 12/22/25

Week of **December 19th, 2025**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	166
Weather Days	13
Activities Delayed	0
MANPOWER	
Number of Trades	3
Average Workers *(per day)*	59
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026







Top Activities This Week

- Continued installing plumbing underground sanitary waste lines in Building A and in wall in Building B
- Continued welding steel beams, completing bolt connections and began installing decking for 2nd floor Building C
- Continued CMU walls in Building B and Rotunda area along with several grout placements
- Continued electrical in wall in Building B
- Continued installing underground homeruns in Building A
- Continued pulling overhead wire in Building C
- Slab on grade placement in Rotunda completed 12/23/25

Upcoming Activities

- Continue steel framing and install decking in Building C
- Continue CMU install in Building B
- Continue Electrical in wall in Building B & Underground in Building A
- Continue HM frame install in Rotunda area

Week of **January 2nd, 2025**

ROBERT E. HOWARD ELEMENTARY SCHOOL



ROBERT E. HOWARD ELEMENTARY SCHOOL



ROBERT E. HOWARD ELEMENTARY SCHOOL



ROBERT E. HOWARD ELEMENTARY SCHOOL

