PUBLIC NOTICE

BOND MEASURE J MODERNIZATION PROJECT

Fremont High School Project Modular Installation

February 2026

Oakland Unified School District is continuing the Measure J modernization project at Fremont High School, located at 4610 Foothill Blvd.

The Fremont High School project consists of installing new, single-story modular classroom buildings. During the week of February 2nd, sections of the modular building will be delivered to the parking lot on Ygnacio Ave. On Saturday, February 7th, the modular sections of the building will be delivered to the construction site to start the installation.

Key Project Activities:

Monday, February 2 through Friday, February 6

- Truck deliveries of modular buildings between 6 a.m. and 7:30 a.m.
- No-parking permits placed on select portions of Ygnacio Ave. Please see map on reverse.

Saturday, February 7

- Final delivery of modular buildings and crane to be used for placing the modulars on site. Modulars will be driven from the Fremont parking lot on Ygnacio Ave., to be placed on site via 47th Ave.
- No-parking permits placed on select portions of Ygnacio Ave. Please see map on reverse.
- No-parking permits placed on 47th Ave. (on the side closest to Fremont) from Foothill Blvd. to Melrose Ave.
- No-parking permits placed on Ygnacio Ave. between 47th Ave. and 48th Ave. in select areas. Please see map on reverse.
- No-parking permits placed on 47th Ave. between Melrose Ave. and Foothill Blvd., and down Ygnacio Ave. from 47th Ave.

No-Parking Permit Map:



What to Expect:

- **Temporary loss of parking spaces:** Due to the delivery of the modular sections to the Fremont parking lot and the final delivery to the construction site, some parking spaces on Ygnacio Ave. and 47th Ave. will be unavailable for use.
- **Heavy Equipment:** There will be a crane in the construction zone to move the modular sections and large trucks will be moving on Ygnacio Ave., 46th Ave., and 47th Ave.
- **Ongoing Construction Noise:** Noise and vibration from trucks and equipment during the installation of modular sections, including Saturday work on February 7th.

We appreciate your understanding and cooperation as we complete these important improvements for Fremont High School.

Stay Informed:

- Project updates & FAQs: bit.ly/FremontHSProjectSite
- Questions? Email Oaklandbuilt@ousd.org.