ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names
1		**Bidding**	**105 days**	**Thu 2/12/26**	**Wed 7/8/2**			
2		Issue CD's	5 days	Thu 2/26/26	Wed 3/4/2		5,3FS+20 days	
3		Post Bid Addendum/Civil Bidding	20 days	Thu 4/2/26	Wed 4/29/	2FS+20 days	4SS	
4		Submit to State for Plan Review and Permitting	60 days	Thu 4/2/26	Wed 6/24/	3SS	11	
5		Bidding	15 days	Thu 3/5/26	Wed 3/25/	2	6	
6		Internal Review & Contract Award	5 days	Thu 3/26/26	Wed 4/1/2	5	7FS+1 day	
7		Submit Recommendation for Board Approval	0 days	Thu 4/2/26	Thu 4/2/26	6FS+1 day		
8		PEMB Shop Approval/Fab/Delivery	21 wks	Thu 2/12/26	Wed 7/8/2		14	
9		**Construction**	**328 days**	**Mon 4/6/26**	**Wed 7/7/2**			
10		**Site Works and Structure**	**155 days**	**Thu 6/25/26**	**Wed 1/27/**			
11		Mobilize/ Site Set up	5 days	Thu 6/25/26	Wed 7/1/2	4	12	
12		Site Prep/Excavation/Grading	25 days	Thu 7/2/26	Wed 8/5/2	11	13SS+15 days	
13		Foundations	35 days	Thu 7/23/26	Wed 9/9/2	12SS+15 days	14SS+15 days	
14		PEMB Erection	40 days	Thu 8/13/26	Wed 10/7/	8,13SS+15 days	16SS+25 days,18,21,	
15		Masonry Shell + Brick Veneer	60 days	Thu 9/10/26	Wed 12/2/	14SS+20 days		
16		Roofing System	30 days	Thu 9/17/26	Wed 10/28	14SS+25 days	22,17	
17		Exterior metal Panels	30 days	Thu 10/29/26	Wed 12/9/	16	18	
18		Kelwall Install	20 days	Thu 12/10/26	Wed 1/6/2	14,17	19	
19		Store-Front Door/Window System	15 days	Thu 1/7/27	Wed 1/27/	18		
20		**Interiors**	**195 days**	**Thu 10/8/26**	**Wed 7/7/2**			
21		MEP Underground	20 days	Thu 10/8/26	Wed 11/4/	14	22	
22		Slab on Grade/Deck	15 days	Thu 11/5/26	Wed 11/25	21,16	23	
23		MEP Over Head Rough In	40 days	Thu 11/26/26	Wed 1/20/	22	25,24SS+10 days	
24		Masonry Non Bearing	25 days	Thu 12/10/26	Wed 1/13/	23SS+10 days		
25		Painting Prime/First Coat	20 days	Thu 1/21/27	Wed 2/17/	23	28,31,27,26SS+5 day	
26		Drywall/Ceilings	15 days	Thu 1/28/27	Wed 2/17/	25SS+5 days		
27		Tile Walls & Floors	20 days	Thu 2/18/27	Wed 3/17/	25		
28		MEP Finishes	30 days	Thu 2/18/27	Wed 3/31/	25	29	
29		Paint Ceiling Deck	15 days	Thu 4/1/27	Wed 4/21/	28	30	
30		Sports Netting Install	20 days	Thu 4/22/27	Wed 5/19/	29	34	
31		Casework/Millwork Install	10 days	Thu 2/18/27	Wed 3/3/2	25	32	
32		Other Floor Finish & Base Install	20 days	Thu 3/4/27	Wed 3/31/	31	33	
33		Doors and Hardware	15 days	Thu 4/1/27	Wed 4/21/	32	35	
34		Turf Field and Track	25 days	Thu 5/20/27	Wed 6/23/	30	37	
35		Paint Finish Coat	20 days	Thu 4/22/27	Wed 5/19/	33	36,43,41	
36		Comissioning	10 days	Thu 5/20/27	Wed 6/2/2	35	37	
37		Punch List	10 days	Thu 6/24/27	Wed 7/7/2	36,34		
38		**Exterior Finishes**	**323 days**	**Mon 4/6/26**	**Wed 6/30/**			
39		Prep Parking Lot	10 days	Mon 4/6/26	Fri 4/17/26		40	
40		Pave Parking Lot	10 days	Mon 4/20/26	Fri 5/1/26	39		
41		Site Lighting	15 days	Thu 5/20/27	Wed 6/9/2	35	42	
42		Site Concrete	15 days	Thu 6/10/27	Wed 6/30/	41		
43		Parkinglot Top Coat and Striping	10 days	Thu 5/20/27	Wed 6/2/2	35	44	

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names
44		Landscaping	10 days	Thu 6/3/27	Wed 6/16/	43		