MONTHLY REFFERENDUM REPORT
DETAILED - as of February 28, 2026

Battery Creek High School

1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	$56,075,773	Encumbered and Paid:	$55,307,738
Transfers/Adjustments:	($768,035)	Paid to Date:	$55,295,540
Revised Budget:	$55,307,738	Available Budget:	$0

2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.

Construction Start: Q2 2021 Construction End: Q3 2023

Architect Selection **Design/Permitting** **Project Bid** **Construction** **Closeout**

Scope: **2019 Bond Referendum**

Athletics
CATE expansion
Design Consultants
Design Services (BCHS)
FF&E
Pre-Construction/Site Prep
Renovations
Renovations Construction
Safety/Security
Technology /Infrastructure
Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Project is complete.