ORANGEBURG COUNTY SCHOOL DISTRICT

BOARD MEETING



ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE



ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	444
Weather Days	55
Activities Delayed	2
MANPOWER	
Number of Trades	14
Average Workers *(per day)*	187
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026







Top Activities This Week

- Soffit framing and ceilings continue in E1, B and C.
- MEP overhead rough-in in the auditorium continues. Areas A1 and A2 are nearing completion.
- Gym equipment installation continues.
- Turf is nearly complete at the SB field and has begun on the BB field.
- Resinous flooring in the E1 & F1 bathrooms began.
- Prep work for the track subgrade was completed.
- Press box steel and stairs were set.

Upcoming Activities

- LVT flooring to begin in E2.
- Bus canopies to begin.
- OH doors in the main building to begin.
- Panel fencing to start along east side of the site.

Week of **February 16, 2026**

ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	449
Weather Days	55
Activities Delayed	2
MANPOWER	
Number of Trades	14
Average Workers *(per day)*	176
SCHEDULE MILESTONES	
Job Start	5/6/2024
Contract Completion	11/5/2026

Top Activities This Week

- Soffit framing and ceilings continue in E1.
- MEP overhead rough-in in the auditorium continues. Areas A1 and A2 are nearing completion.
- The FB visitors bleacher slab was poured.
- OH doors began.
- Resinous flooring in the E1 & F1 bathrooms continues.
- LVT in area E2 began.
- Bus canopies began.
- Panel fencing along the east side of the site began.
- Curb & gutter at the rear parking lot continued.

Upcoming Activities

- Locker room flooring to begin.
- Priming/painting of the admin area to begin.
- Ceiling grid in A1 & A2 to begin.







Week of **February 23, 2026**

ORANGEBURG-WILKINSON HIGH SCHOOL



ORANGEBURG-WILKINSON HIGH SCHOOL



ORANGEBURG-WILKINSON HIGH SCHOOL



ORANGEBURG-WILKINSON HIGH SCHOOL





ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	200
Weather Days	16
Activities Delayed	0
MANPOWER	
Number of Trades	7
Average Workers *(per day)*	85

SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026

Top Activities This Week

- Continued overhead water lines in Building C and waste lines in Building B kitchen area
- Continued control home runs in Building C
- Continued beams and bar joists in the Rotunda/Admin area
- Continued bar joists and decking in Building B gym area and began clerestory work

- Completed sanitary/sewer system inspection
- Continued overhead ductwork in Building C
- Continued electrical overhead installation in Building C & B
- Continued electrical & plumbing in wall in Building A
- Continued CMU in Building A

Upcoming Activities

- Loading dock pour upcoming
- Begin CMU install on 2nd floor
- Continue steel in Building B
- Continue plumbing & electrical above ceiling in 1st floor Building C
- Begin plumbing & electrical in-wall on 2nd story Building C
- Fire protection 1st floor Building C upcoming







Week of **February 20th, 2025**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0

WEATHER	
Working Days	205
Weather Days	16
Activities Delayed	0

MANPOWER	
Number of Trades	7
Average Workers *(per day)*	88

SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026







Top Activities This Week

- Continued overhead water lines in Building C and waste lines in Building B kitchen area
- Continued plumbing in wall in Building A
- Completed steel in the gym area and continued in the Rotunda area
- Continued control home runs in Building B & C
- Grease trap set at NW corner of the building
- Continued overhead ductwork in Building C and block outs in Building A
- Setting HM door frames on 2nd floor Building C
- Continued CMU in Building A and started the 2nd floor Building C
- Continued electrical overhead in Buildings B & C
- Continued electrical in wall in Building A and started in wall on 2nd floor Building C

Upcoming Activities

- Loading dock pour upcoming
- Continue CMU install on 2nd floor
- Continue plumbing & electrical in wall in Building A
- Continue electrical in-wall on 2nd story Building C
- Continue overhead in Buildings B & C
- Fire protection 1st floor Building C upcoming

Week of **February 23rd, 2025**

