ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1		**Bidding**	**65 days**	**Mon 3/9/26**	**Fri 6/5/26**		
2		TMP to issues CD's	0 days	Mon 3/9/26	Mon 3/9/26		
3		Submit to State for Plan Review/Permitting	64 days	Tue 3/10/26	Fri 6/5/26	2FS+1 day	
4		Sub-contractor Bidding	4 wks	Mon 3/9/26	Fri 4/3/26	2	
5		Interviews & Awards	8 days	Mon 4/6/26	Wed 4/15/26	4	
6		Submit Recommendation for Board Approval	0 days	Mon 4/27/26	Mon 4/27/26	5FS+8 days	
7		**Construction**	**295 days**	**Mon 6/15/26**	**Fri 7/30/27**		
8		**Existing Building - Interior**	**61 days**	**Mon 6/15/26**	**Tue 9/8/26**		
9		Selective Demolition	10 days	Mon 6/15/26	Fri 6/26/26		
10		MEP Rough in	25 days	Mon 6/29/26	Fri 7/31/26	9	
11		Set CMU Walls and Tooth Openings	15 days	Mon 7/6/26	Fri 7/24/26	10SS+5 days	
12		Install Scene Shop Mezzanine	15 days	Mon 6/29/26	Fri 7/17/26	9	
13		Life Safety and Make Ready for Occupancy	25 days	Mon 7/27/26	Fri 8/28/26	11,12	
14		Start of School	0 days	Tue 9/8/26	Tue 9/8/26	13,10	
15		**Site Work - Front Addition Entrance Weight Room**	**140 days**	**Mon 6/15/26**	**Fri 12/25/26**		
16		Mobalize/ Site Set up	5 days	Mon 6/15/26	Fri 6/19/26		
17		Selective Site Demo	10 days	Mon 6/22/26	Fri 7/3/26	16	
18		Excavate/Grade Building Foundations	20 days	Mon 7/6/26	Fri 7/31/26	17	
19		Grade and Place New Parking Lot for School 2026	15 days	Mon 8/3/26	Fri 8/21/26	18	
20		Building Foundations	25 days	Mon 7/6/26	Fri 8/7/26	18SS	
21		Structural Steel Install	20 days	Mon 8/10/26	Fri 9/4/26	20	
22		Roof Decking	15 days	Mon 8/24/26	Fri 9/11/26	21SS+10 days	
23		Masonry Below Grade	10 days	Mon 9/7/26	Fri 9/18/26	22SS+10 days	
24		Backfill/Grade for SOG	10 days	Wed 9/16/26	Tue 9/29/26	23SS+7 days	
25		Masonry	35 days	Mon 9/21/26	Fri 11/6/26	24SS+3 days	
26		SOG	10 days	Mon 11/9/26	Fri 11/20/26	24,25	
27		Roofing System Complete	30 days	Mon 11/9/26	Fri 12/18/26	25	
28		Store-Front Door/Window System	20 days	Mon 11/9/26	Fri 12/4/26	25	
29		Install Glazing Complete	15 days	Mon 12/7/26	Fri 12/25/26	28	
30		**Interiors - Front Addition Entrance Weight Room**	**175 days**	**Mon 11/16/26**	**Fri 7/16/27**		
31		MEP Over Head	35 days	Mon 11/16/26	Fri 1/1/27	26SS+5 days	
32		Interior Masonry	25 days	Mon 12/21/26	Fri 1/22/27	31SS+5 days,27	
33		MEP In Wall	25 days	Mon 12/21/26	Fri 1/22/27	32SS	
34		Painting Prime/First Coat	15 days	Mon 1/25/27	Fri 2/12/27	31,32	
35		Drywall/Ceilings	25 days	Mon 2/15/27	Fri 3/19/27	34	
36		MEP Finishes	30 days	Mon 2/15/27	Fri 3/26/27	34	
37		Tile Bathroom Walls & Floors	20 days	Mon 3/22/27	Fri 4/16/27	35	
38		Finish Floor & Base Install	25 days	Mon 3/29/27	Fri 4/30/27	35,36	
39		Casework/Millwork Install	10 days	Mon 5/3/27	Fri 5/14/27	38,36	
40		Doors and Hardware	10 days	Mon 4/19/27	Fri 4/30/27	37,29	
41		Paint Finish Coat	10 days	Mon 5/17/27	Fri 5/28/27	39	

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
42		Commissioning	20 days	Mon 5/31/27	Fri 6/25/27	41,40	
43		Punchlist	15 days	Mon 6/28/27	Fri 7/16/27	42	
44		**Exterior Finishes**	**65 days**	**Mon 5/3/27**	**Fri 7/30/27**		
45		Site Utilities	10 days	Mon 5/3/27	Fri 5/14/27	29	
46		Grading	20 days	Mon 5/17/27	Fri 6/11/27	45	
47		Parking lot/Concrete Walk Demo	10 days	Mon 6/14/27	Fri 6/25/27	45	
48		Site Lighting	10 days	Mon 5/24/27	Fri 6/4/27	46SS+5 days	
49		Exterior Concrete Walks & Stoops	15 days	Mon 6/14/27	Fri 7/2/27	46,48	
50		Concrete /Asphalt install	15 days	Mon 6/28/27	Fri 7/16/27	49SS+10 days	
51		Landscaping	10 days	Mon 7/19/27	Fri 7/30/27	50	
52		**Site Work - CTE Addition**	**118 days**	**Mon 6/15/26**	**Wed 11/25/26**		
53		Selective Site Demo	5 days	Mon 6/15/26	Fri 6/19/26	9SS	
54		Excavate/Grade Building Foundations	15 days	Mon 7/13/26	Fri 7/31/26	18SS+5 days	
55		Site Utilities	10 days	Mon 8/3/26	Fri 8/14/26	54	
56		Building Foundations	10 days	Mon 8/10/26	Fri 8/21/26	54SS,20	
57		Structural Steel Install	15 days	Mon 8/17/26	Fri 9/4/26	56SS+5 days	
58		Roofing Decking	20 days	Mon 8/24/26	Fri 9/18/26	57SS+5 days	
59		Below Grade Masonry	10 days	Thu 8/27/26	Wed 9/9/26	58SS+3 days	
60		Backfill/Grade for SOG	10 days	Thu 9/10/26	Wed 9/23/26	59	
61		Exterior Masonry	20 days	Thu 9/24/26	Wed 10/21/26	60	
62		Roofing System Complete	25 days	Thu 10/22/26	Wed 11/25/26	61	
63		SOG	10 days	Thu 10/22/26	Wed 11/4/26	61	
64		Store-Front Door/Window System	15 days	Thu 10/22/26	Wed 11/11/26	61	
65		OH Door System	10 days	Thu 11/12/26	Wed 11/25/26	64	
66		**Interiors - CTE Addition**	**197 days**	**Thu 10/29/26**	**Fri 7/30/27**		
67		MEP Over Head	30 days	Thu 10/29/26	Wed 12/9/26	63SS+5 days	
68		Interior Masonry	25 days	Thu 11/26/26	Wed 12/30/26	67SS+5 days,62	
69		Mezzanine Steel	10 days	Thu 12/31/26	Wed 1/13/27	68	
70		MEP In Wall	25 days	Thu 11/26/26	Wed 12/30/26	68SS	
71		Painting Prime/First Coat	10 days	Thu 1/14/27	Wed 1/27/27	67,68,69	
72		Drywall/Ceilings	15 days	Mon 3/22/27	Fri 4/9/27	71,35	
73		MEP Finishes	15 days	Mon 3/29/27	Fri 4/16/27	71,36	
74		Finish Floor & Base Install	20 days	Mon 4/19/27	Fri 5/14/27	73	
75		Casework/Millwork Install	10 days	Mon 5/17/27	Fri 5/28/27	73,74	
76		Doors and Hardware	10 days	Thu 11/26/26	Wed 12/9/26	65	
77		Paint Finish Coat	10 days	Mon 5/31/27	Fri 6/11/27	75	
78		Commissioning	20 days	Mon 6/14/27	Fri 7/9/27	77	
79		Punchlist	15 days	Mon 7/12/27	Fri 7/30/27	78	