Fremont High School Modernization

January 2026 Project Updates

Modernization to Fremont High School continues!







Budget: $15 Million

Project Features

- Four brand-new permanent modular classrooms and two modern office spaces, creating a safer, more inspiring environment for teaching and learning.
- Modernization of the elevator to enhance accessibility and safety for all students, staff, and visitors.
- Renovated Foothill Blvd parking lot (the "Mac Dre" lot) with additional parking spaces to accommodate a growing school community, upgraded lighting for improved safety, and EV charging stations to support sustainability and future-ready infrastructure.

Schedule and Milestones

- **Project starts**: March 2023
- **Construction starts**: June 2025
- **Completion**: September 2026

School Leadership

- **Principal**: Nidya Baez
- **Assistant Principals**: Derek Boyd, Michael Gebreslassie, and Rashaan Curry

Project Information

- **Project Manager**: JaQuan Cornish
- **Project Engineer**: Christina Stone
- **Engagement Specialist:** Ray Bermudez
- **Architect:** Hibser Yamauchi Architects
- **General Contractor:** Cahill Contractors
- **Website:** bit.ly/FremontProject

January 2026 Project Updates

Modernization to Fremont High School continues!

Project Updates

- The placement of asphalt in the Mac Dre lot and fencing is complete. Striping will happen in early January. Pacific Gas & Electric (PG&E) will energize the lot in March 2026. The lot will then be open to help relieve parking constraints.
- The modular buildings are in off-site fabrication, allowing site preparation and fabrication to occur simultaneously and enabling streamlined on-site installation to occur in early 2026 (see first page, middle photo for a look inside one of the modular buildings).
- The installation of underground utilities has begun.
- The retaining wall is complete, and the installation of building foundations is expected to begin by March 2026, in anticipation of modular delivery.





