ORANGEBURG COUNTY SCHOOL DISTRICT

BOARD MEETING



ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE



ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	469
Weather Days	56
Activities Delaved	2
MANPOWER	
Number of Trades	13
Average Workers *(per day)*	167
SCHEDULE MILESTONES	
Job Start	5/6/2024
Anticipated Completion	Summer 2026







Top Activities This Week

- Ceilings continue in A1/A2.
- Area D RTU startup to begin.
- Plumbing fixtures in E2 & F1 are being installed.
- Sidewalks throughout the site continue.
- LVT continued in B and C.
- Practice field lighting was installed.
- Football field bleacher installation is nearly complete.
- The E1 elevator install began.
- Installation of kitchen equipment continued.
- Locker installation began.
- Field house epoxy floors continued.
- Drainage at the track began.

Upcoming Activities

- Science and regular casework to begin.
- Band casework to start.
- Cook Rd. work to resume.
- Sound system work to begin.

Week of **March 23, 2026**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	225
Weather Days	16
Activities Delayed	0
MANPOWER	
Number of Trades	7
Average Workers *(per day)*	80
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026







Top Activities This Week

- Installation of kitchen water main in progress
- Plumbing in wall continuing in Building C 2nd floor and 1st floor sink carriers
- Building B kitchen and music room roof installation continues
- Continue setting joists and decking in Building A
- HVAC controls in progress throughout
- Supply duct and exhaust duct installation in Building B & C 1st floor
- Building A CMU block install continues
- CMU on the 2nd floor of Building C continues
- Continued installation of site lighting & conduit
- Installing conduit and pulling wire in Building B Media Center
- Began feeder measurements for electrical room

Upcoming Activities

- CMU in progress on the 2nd floor Building C
- MEP rough ins will continue building wide.
- Roof decking to continue in Building A
- Metal stud framing to begin

Week of **March 27th, 2026**