ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE



ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	509
Weather Days	56
Activities Delayed	2
MANPOWER	
Number of Trades	16
Average Workers *(per day)*	158
SCHEDULE MILESTONES	
Job Start	5/6/2024
Anticipated Completion	Summer 2026

Top Activities This Week

- Gym wood flooring continued.
- MEP trim out continued.
- Bath partitions continued.
- LVT & carpet flooring continued.
- Bleachers in the main gym continued.
- Tennis court work continued.
- Unit paver work began around the main building.
- MEP rough-in at the press box is nearly complete.
- Prep work for track paving began.
- Fencing around the football field continued.

Upcoming Activities

- Landscaping to begin.
- DOT work to continue.
- Track paving to begin.
- Final clean to begin.







Week of **May 18, 2026**

ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	514
Weather Days	56
Activities Delayed	2
MANPOWER	
Number of Trades	16
Average Workers *(per day)*	145
SCHEDULE MILESTONES	
Job Start	5/6/2024
Anticipated Completion	Summer 2026







Top Activities This Week

- Gym wood flooring in the aux. gym began.
- MEP trim out continued.
- Acoustical wall panels continued throughout the building
- LVT & carpet flooring continued in 2nd floor of A1 & A2.
- Unit paver work began around the main building.
- Paving in the rear parking lot began.
- Fencing around the football field continued.
- Final paint continued throughout.

Upcoming Activities

- Landscaping to begin.
- Track paving to begin.
- Final paving around the site to continue.
- Stage flooring to begin.
- Turf at main building to begin.

Week of **May 25, 2026**


SKYJACK
J86 T
SJ86 T

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0

WEATHER	
Working Days	265
Weather Days	16
Activities Delayed	0

MANPOWER	
Number of Trades	9
Average Workers *(per day)*	95

SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026

Top Activities This Week

- Brick veneer to continue on Building A
- Building C sprayfoam and brick veneer in progress
- Continued supply duct and exhaust duct installation in Building A & B
- Wall framing continued in Admin area
- Continue pulling wire and installing conduit in Building A and installed outlets in Admin area
- Continue installing plumbing piping in Building C 2nd floor
- Began clerestory roofing and metal panel preparation
- Continued setting decking and joist for Building C 2nd floor
- Installed prime paint in Building B areas
- Brick cleaning to continue

Upcoming Activities

- Brick Veneer to continue on Building C
- Complete all roofing
- Walk in coolers to be installed next week
- RTU installation on Building C
- Window installation to continue
- Block fill and prime paint to continue
- Site work to resume within fence line in 1 month







Week of **May 18th, 2026**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	270
Weather Days	17
Activities Delayed	0
MANPOWER	
Number of Trades	10
Average Workers *(per day)*	97
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026

Top Activities This Week

- Brick veneer in progress on Building C and finishing up Building A
- Brick pressure washing continuing
- Continued supply and exhaust duct installation in Building A and insulating duct in Building C
- New fiber duct bank in progress as well as pulling fire alarm wire
- Completed lighting home runs in Building A
- Overhead plumbing continuing on Building C 2nd floor and finishing in Building A
- Framing continues in the Rotunda area and soffits in the Cafeteria and stage areas
- Windows in progress in Building A
- Continued prime paint throughout
- Walk-in coolers arrived and have been installed

Upcoming Activities

- Brick Veneer to continue on Building C
- Window installation to continue
- All roofing to be completed
- Brick cleaning to continue
- First coat of paint to begin in Building C 1st floor
- Site work to resume within 1 month







Week of **May 25th, 2026**



