Paul Laurence Dunbar High School – Roof Replacement

- **Completed/Work in Progress:**
  - Area A Mod-Bit work in progress – crew of 9 workers plus Tremco rep on site.
  - Crew has completed 15-20 sq. per non-rain out workday and has worked some weekend days as well.
  - Progress is steady and projected to accelerate once an additional SBS crew arrives in two weeks.
  - The roofing crew and Tremco have been working together to find the best method for removing exposed fasteners cleanly and safely.
  - The roofing crew has begun doing sweeps of the interior of the building to check for debris that has fallen during demo.
  - Skylight high wall insulation installation has commenced.
  - Field condition of existing deck and slope is good in area uncovered thus far.

- **Upcoming Look Ahead:**
  - Continue work in Area A.
  - Masonry and additional SBS crew projected to arrive in one and two weeks, respectively.
  - SBS work in areas A and B are projected to go smoothly and on-schedule.
  - Active construction is expected to continue as weather permits.

Paul Laurence Dunbar High School – Roof Replacement

Demolition process – Area ‘A’





Paul Laurence Dunbar High School – Roof Replacement

Base sheet and insulation installation – Area ‘A’





Paul Laurence Dunbar High School – Roof Replacement

High wall insulation installation and SBS Tie in – Area ‘A’





Paul Laurence Dunbar High School – Turf & Track Replacement

- **Completed/Work in Progress:**
  - Asphalt paving is in progress. Dzone is complete. Much of the new overlay is installed.
  - Shotput and discus concrete pad have been completed. Discus cage is being installed.
  - Base course and levelling stone is finished for the field.
  - Concrete and rubber curbs have been installed for track events (Long/triple jump and pole vault).

- **Upcoming Look Ahead:**
  - Concrete walk installation to begin. Form work in place.
  - Turf installation to begin soon.
  - Completion of asphalt track pavement.
  - Site grading to continue.
  - Shotput pit installation to begin.

Paul Laurence Dunbar High School – Turf & Track Replacement

Track pavement





Paul Laurence Dunbar High School – Turf & Track Replacement

Shotput and Discus pad





Paul Laurence Dunbar High School – Turf & Track Replacement

Various works around the site





Paul Laurence Dunbar High School – Turf & Track Replacement

Various works around the site



