Paul Laurence Dunbar High School – Roof Replacement

- **Completed/Work in Progress:**
  - Insulation and base sheet installed over office area, library, etc.
  - Flashing has been installed up to skylights.
  - Materials stacked over science wing in preparation for re roofing.
  - Slope to drains is looking good, some areas have received an additional base sheet layer to improve drainage.
  - Areas have been prepared for staging and loading materials onto roof.

- **Upcoming Look Ahead:**
  - Science wing SBS roofing to be completed over the next two weeks.
  - New roof drains and sloped insulation around penthouses in the next week.
  - Drain lines and new drains to be installed by august 4th.
  - Begin sheet metal installation in next 2-3 weeks.

Paul Laurence Dunbar High School – Roof Replacement

Base sheet and high wall SBS system installation.





Paul Laurence Dunbar High School – Roof Replacement

Insulation and adhesive stored in area ‘B’ and SBS high wall installation.





Paul Laurence Dunbar High School – Roof Replacement

Staging area and preparation of roof drain to receive new roofing.





Paul Laurence Dunbar High School – Turf & Track Replacement

- **Completed/Work in Progress:**
  - Turf infill appears complete.
  - Site grading continues in lawn areas. Lawn is being made flush with walk edges.
  - Walk installation is nearing completion.
  - Sand pit installation is complete.

- **Upcoming Look Ahead:**
  - Concrete walk installation continues.
  - Entry drive paving to begin soon.
  - Track surface coating to be installed soon.
  - Site grading to continue.
  - Shotput pit installation to begin.

Paul Laurence Dunbar High School – Turf & Track Replacement

Turf Installation





Paul Laurence Dunbar High School – Turf & Track Replacement

Concrete walkway next to track installation.





Paul Laurence Dunbar High School – Turf & Track Replacement

Work In Progress at pole vault and long jump area





Paul Laurence Dunbar High School – Turf & Track Replacement

Striping on artificial turf



