Mount Nittany Elementary School

Expansion Project Update

07/20/2026

Mount Nittany Elementary School

Current Progress

- Flooring 98% complete
- Roofing, siding, and soffit is 95% complete
- EV charger installed
- Completed factory start up of all equipment
- Landscaping approximately 50% complete
- North soccer field growing in well, South to be sodded in the coming weeks

Mount Nittany Elementary School

Next Steps:

- Finish paving
- Mechanical equipment test and balance
- Final inspections
- Moving in furniture
- Final cleaning
- Occupancy permit expected in early August
- Ribbon cutting prior to start of school - Date TBD

Mount Nittany Elementary School

Current Schedule:

- Schedule Update #10
  - Final clean of new addition week of July 15th
  - Final clean of work in existing school week of August 3rd
- No anticipated disruptions for the start of the 2026-27 school year

Questions?