ORANGEBURG COUNTY SCHOOL DISTRICT

BOARD MEETING



ORANGEBURG
COUNTY SCHOOL DISTRICT
We Are **One**

OPERATIONS UPDATE



ORANGEBURG-WILKINSON HIGH SCHOOL





ORANGEBURG-WILKINSON HIGH SCHOOL





ORANGEBURG-WILKINSON HIGH SCHOOL

ORANGEBURG WILKINSON HIGH SCHOOL

SAFETY	
Incidents to Date	1
First Aids to Date	0
WEATHER	
Working Days	562
Weather Days	56
Activities Delayed	2
MANPOWER	
Number of Trades	10
Average Workers *(per day)*	90
SCHEDULE MILESTONES	
Job Start	5/6/2024
Anticipated Completion	Summer 2026







Top Activities This Week

- Fire marshal and OSF made their final inspection and cleared the main building for occupancy!
- Cleaning, flooring and final touches continued throughout the main building to prepare for students.
- The state approved used of the elevators.

Upcoming Activities

- Landscaping to continue site wide.
- Track & tennis court sealing/striping to continue.
- Auditorium flooring/theater equipment to continue.

Week of **July 27, 2026**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY	
Incidents to Date	0
First Aids to Date	0
WEATHER	
Working Days	310
Weather Days	17
Activities Delayed	0
MANPOWER	
Number of Trades	11
Average Workers *(per day)*	92
SCHEDULE MILESTONES	
Job Start	5/27/2025
Contract Completion	12/14/2026

Top Activities This Week

- Masonry columns in the Rotunda in progress
- Ceiling grid began in Building C
- Sheetrock and insulation continues in Admin area
- Gym area framing in progress
- FRP doors installed this week
- Fire suppression in Building A & Kitchen continues
- Installation of storm piping/site grading/excavating loading dock areas continuing
- Window installation in Building C in progress
- Roof coping and metal framing for RTU's continues
- HVAC duct in Building C 1st floor, insulation in Building A, installation of VAV units in Building C 2nd floor continuing
- HVAC controls continuing building wide
- Plumbing drain work in group bathrooms in Building A in progress
- Electrical conduit and boxes being installed in Media Center & Building C 2nd floor
- RTU's being wired for Building C

Upcoming Activities

- Continue ceiling grid installation
- Metal panels to complete
- Kitchen flooring to begin 2nd week of August
- Perimeter Brick column footings to begin







Week of **July 20th, 2026**

ROBERT E. HOWARD ELEMENTARY SCHOOL

ROBERT E. HOWARD ELEMENTARY SCHOOL

SAFETY

Incidents to Date	0
First Aids to Date	0

WEATHER

Working Days	315
Weather Days	17
Activities Delayed	0

MANPOWER

Number of Trades	10
Average Workers *(per day)*	89

SCHEDULE MILESTONES

Job Start	5/27/2025
Contract Completion	12/14/2026

Top Activities This Week

- Masonry columns in the Rotunda completed
- Ceiling grid continues in Building C 1st floor and Building A
- Continued sheetrock in Admin area
- Electrical overhead for lighting in Building A continues; installing lights in Building C 1st floor
- Electrical boxes and in wall in progress throughout
- HVAC ductwork finishing in Building B and around the Rotunda
- HVAC insulation and ductwork in Building A in progress; Building C 2nd floor to follow
- Site grading continues as well as finishing roof drains
- Perimeter drainage in progress for the playground area; North side of the building to follow
- Accent wall paint in progress in Building A & Building C 2nd floor

Upcoming Activities

- Framing soffits & Ceiling grid in the kitchen starts next week
- Sheetrock on the soffits to begin in Media Center
- Electrical overhead to begin in Building C 2nd floor
- Turning on lights to the 1st floor next week
- Running BacT testing on the water line for water on the building
- Curb & Gutter install to begin 3rd week of August







Week of **July 27th, 2026**

ORANGEBURG COUNTY SCHOOL DISTRICT



Summer Projects

Project Descriptions	Vendor	Date Project Complete
Replace field lights bulbs &/or ballast @ Lake Marion & Bethune Bowman	First Class Construction	4/14/2026
Repairs/Maintenance to control monitoring @ Whittaker	LA Heating & Air	4/15/2026
Install new gutters & down sprouts @ Edisto Primary	Roofco Inc.	4/23/2026
HVAC Repairs @ Lake Marion Middle	Trane US, Inc.	5/4/2026
Repairs to Lake Marion High Stage	Palmetto Sports Floors	5/18/2026
Install service pole & circuit @ New OW	Wesley Keitt's Electrical	5/18/2026
Set up transformer for Clark's Kitchen	Wesley Keitt's Electrical	5/19/2026
Secure 1st floor @ OW	Quintech Solutions	6/2/2026
2 Sewer pumps installation @ East Lake	Spicer On-Call Service	6/9/2026
Painting @ Dover	Quintech Solutions	6/18/2026
2-way cellular gateway @ New OW	Media Security Services	6/29/2026
Replace HVAC in front office @ CACC	Air Worx	7/14/2026
Evolv Metal Detectors & Bag Scanners for Edisto High, Branchville High, Bethune Bowman K-12, HKT, North, Carver Edisto, OW, Lake Marion & Clark	LS3P	In Progress
Kitchen floor rehab @ Branchville& HKT	First Class Construction	7/14/2026

Project Descriptions	Vendor	Date Project Complete
Painting @ CACC	First Class Construction	In Progress
HVAC Replacement in Clark's Kitchen	Air Worx	In Progress
HVAC Replacement in Server Room @ Founders Court	Palmetto Air & Chiller Service	In Progress
Fuel Tank	JF Petroleum Group	In Progress
Sound Studio & Music Room @ Lake Marion	Quintech Solutions	In Progress
Parking Lot Stripping @ Edisto Primary	Carolina Seal & Stripe	7/31/2026
Roof repairs @ Edisto Primary	Baker Roofing	7/28/2026
Handheld Radios & Repeater for New OW	Mobile Communication America	In Progress
Call boxes for New OW Parking Lots	Motorola Solutions	In Progress