HERSHEY ELEMENTARY SCHOOL PROJECT
AUGUST 2026 BOARD REPORT

MILESTONES

- Substantial Completion of Building: December 15, 2028
- Final Completion including Site Development: August 10, 2029

SCOPE

New Hershey Elementary School	**Site** • Electrical Duct Bank for Middle School Building • Installation of E&S Controls • Installation of Fencing • Installation of Cul-De-Sac for student drop off **Building** • No work (yet).

PROJECT SUMMARY

We are very excited to finally be starting work on the New Hershey Elementary School. The Team is showing signs of great communication, coordination, and participation which bear the hallmarks of a successful project. Cedar Electric has started work on the new electrical duct bank and coordinated with PPL to have them install the new primaries. Iron Eagle is working hard to prep the site for the building pad along with working on the cul-de-sac which will be ready for the first day of school, August 24th. The construction fence has been installed and job trailers will soon be on site.

UPCOMING WORK

- Mass cutting, filling, and grading to take place across site to establish the building pad

HERSHEY ELEMENTARY SCHOOL PROJECT
AUGUST 2026 BOARD REPORT

BUDGET
Change Order Status (Based on Change Orders Approved to Date)

Contractor	Bid Award Amounts	Approved Change Orders	Current CO %	Current Revised Contracts
eciConstruction, LLC	$47,329,900.00	$0.00	0.0%	
Cedar Electric, Inc.	$11,315,000.00	$0.00	0.0%	
Matchline Mechanical	$14,389,000.00	$0.00	0.0%	
Jay R. Reynolds, Inc.	$5,788,000.00	$0.00	0.0%	
Iron Eagle Excavating, LLC	$10,182,575.00	$0.00	0.0%	

BUDGET
Pending Change Orders

Contractor	PCO #	Description of Work	PCO Account	Status
		No outstanding PCOs at this time.		

HERSHEY ELEMENTARY SCHOOL PROJECT
AUGUST 2026 BOARD REPORT

Site Demolition

- Iron Eagle Excavating is working on site preparation and installation of E&S controls.





Student Drop Off Cul-De-Sac

- Iron Eagle Excavating has started demo and stripping top soil for the installation of the cul-de-sac.

Installing the Electrical Duct Bank

- Cedar Electric began excavating for the new electrical duct bank that feeds the Middle School.
- The electrical duct bank was installed and PPL has installed new primaries to the Middle School.

