Campus High School:

This week at CHS, work has continued with the underground utility systems, specifically the sanitary sewer installation. The project is progressing well, and the Hutton crew is working hard in a deep trench and doing the work safely and efficiently.

Over the next week or two, Hutton Construction will be taking measurements throughout the school to confirm the new lockers will fit properly in the available space. They will also be verifying existing door sizes to ensure any new doors are compatible with some of the existing door frames.

"FANO" Project (Freeman / Nelson Project):

The Freeman walkway is still underway and making progress! The foundations will be completed by August 24, 2026, and slab on grade and steel will follow soon. The walkway is anticipated to be completed and open no later than January 4, 2027.

There is a five-week window in which roofing, rooftop units, and gas lines will be sequenced from August 17-September 18, 2026.

Oatville:

Field construction for Oatville is anticipated to begin on September 21, 2026, and is anticipated to be completed by February 17, 2027. This will consist of work on roofing and rooftop units.

~ Gillian Macias, Superintendent

USD 261 Capital Improvements Weekly Update: August 21, 2026